

+

+





PHASE IV CULVERT DEMOLITION AND CONSTRUCTION



PHASE I:

COMPLETE PHASE I TRAFFIC CONTROL. SEE TRAFFIC CONTROL PLANS.

PLACE TEMPORARY SHORING AND BEGIN CULVERT CONSTRUCTION OF SOUTHERN SINGLE BARREL, INCLUDING INLET WING WALL AND WEIR.

PROVIDE EROSION CONTROL TO PREVENT FLOW INTO EXCAVATION AND COMPLETED CULVERT, SEE EROSION CONTROL PLANS.

PHASE II:

COMPLETE PHASE II TRAFFIC CONTROL.SEE TRAFFIC CONTROL PLANS.

COMPLETE CONSTRUCTION OF SOUTHERN SINGLE BARREL CULVERT, INCLUDING OUTLET WING WALL.

PROVIDE EROSION CONTROL PER EROSION CONTROL PLANS.UPON APPROVAL BY THE ENGINEER, DIVERT FLOW INTO NEW SINGLE BARREL CULVERT.

PROVIDE ENGINEER WITH DEMOLITION PLANS, INCLUDING METHODS FOR PROTECTION OF TRAFFIC, FOR APPROVAL. UPON APPROVAL BY THE ENGINEER, BEGIN PARTIAL DEMOLITION OF EXISTING CULVERT.

PROVIDE ERROSION CONTROL TO PREVENT DEMOLITION MATERIALS FROM ENTERING ACTIVE CREEK.

PHASE III:

CONSTRUCT NEW CULVERT (NORTHERN BARRELS) TO LIMITS SHOWN, INCLUDING OUTLET WING WALLS.

PHASE IV:

COMPLETE REMOVAL OF TEMPORARY DETOUR, SEE TRAFFIC CONTROL PLANS.

COMPLETE REMOVAL OF EXISTING CULVERT IN ACCORDANCE WITH APPROVED DEMOLITION PLANS.

CONSTRUCT REMAINING PORITON OF NEW CONCRETE CULVERT, INCLUDING CONCRETE WING WALLS AND WIER.

REMOVE TEMPORARY EROSION CONTROL MEASURES AND ALLOW FLOW THROUGH COMPLETED CULVERT IN ACCORDANCE WITH THE EROSION CONTROL PLANS.

NOTE:

EXISTING STRUCTURE TO BE REMOVED



NEW CULVERT CONSTRUCTION

PROJECT NO. 17BP.3.R.28 NEW HANOVER COUNTY

STATION: 14+60.69 -L-

RTH CAROLING	STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION RALEIGH				
NSIDERED ALL 19/28/2016 NSIDERED	TRIPLE 12 FT.X 7 FT. Concrete box culvert 90°(-L-)60°(-Y-)SKEW				
ROOK ROAD, SUITE #310	REVISIONS SHEET NO				
RTH CAROLINA 27609	NO. BY:	DATE:	NO. BY:	DATE:	C-4
NCBEES #F-0326	1		3		TOTAL SHEETS
	2		④		11