

PHASING

BRIDGE 250327

PRIOR TO ANY WORK OPERATIONS, INSTALL WORK ZONE ADVANCE WARNING SIGNS PER RSD 1101.01, SHEET 1 OF 3.

PHASE I (TMP-5 THRU TMP-7)

USING TEMPORARY LANE CLOSURES PER RSD 1101.02, SHEET 4 OF 14 AND AND DETAILS SHOWN ON TMP-5 THRU TMP-7, PERFORM THE FOLLOWING, IN ORDER, ON EACH STRUCTURE:

- 1- PERFORM SHOTBLASTING AND SILANE DECK TREATMENT ON A SECTION OF THE BRIDGE DECK.
- 2- INSTALL FINAL PAVEMENT MARKINGS ON THIS SECTION OF THE BRIDGE DECK. (SEE PM PLANS)
- 3- COVER OR REMOVE ANY TRAFFIC CONTROL DEVICES AND OPEN TO FINAL TRAFFIC PATTERN.

PHASE II (TMP-8 THRU TMP-10)

USING TEMPORARY LANE CLOSURES PER RSD 1101.02, SHEET 4 OF 14 AND AND DETAILS SHOWN ON TMP-8 THRU TMP-10, PERFORM THE FOLLOWING, IN ORDER, ON EACH STRUCTURE:

- 1- PERFORM SHOTBLASTING AND SILANE DECK TREATMENT ON A SECTION OF THE BRIDGE DECK.
- 2- INSTALL FINAL PAVEMENT MARKINGS ON THIS SECTION OF THE BRIDGE DECK. (SEE PM PLANS)
- 3- COVER OR REMOVE ANY TRAFFIC CONTROL DEVICES AND OPEN TO FINAL TRAFFIC PATTERN.

PHASING

BRIDGE 250352

PRIOR TO ANY WORK OPERATIONS, INSTALL WORK ZONE ADVANCE WARNING SIGNS PER RSD 1101.01, SHEET 1 OF 3.

PHASE I (TMP-11 THRU TMP-12)

USING TEMPORARY LANE CLOSURES PER RSD 1101.02, SHEET 4 OF 14 AND AND DETAILS SHOWN ON TMP-11 THRU TMP-12, PERFORM THE FOLLOWING, IN ORDER, ON EACH STRUCTURE:

- 1- PERFORM SHOTBLASTING AND SILANE DECK TREATMENT ON A SECTION OF THE BRIDGE DECK.
- 2- INSTALL FINAL PAVEMENT MARKINGS ON THIS SECTION OF THE BRIDGE DECK. (SEE PM PLANS)
- 3- COVER OR REMOVE ANY TRAFFIC CONTROL DEVICES AND OPEN TO FINAL TRAFFIC PATTERN.

PHASE II (TMP-13 THRU TMP-14)

USING TEMPORARY LANE CLOSURES PER RSD 1101.02, SHEET 4 OF 14 AND AND DETAILS SHOWN ON TMP-13 THRU TMP-14, PERFORM THE FOLLOWING, IN ORDER, ON EACH STRUCTURE:

- 1- PERFORM SHOTBLASTING AND SILANE DECK TREATMENT ON A SECTION OF THE BRIDGE DECK.
- 2- INSTALL FINAL PAVEMENT MARKINGS ON THIS SECTION OF THE BRIDGE DECK. (SEE PM PLANS)
- 3- COVER OR REMOVE ANY TRAFFIC CONTROL DEVICES AND OPEN TO FINAL TRAFFIC PATTERN.

PHASING

BRIDGE 250362

PRIOR TO ANY WORK OPERATIONS, INSTALL WORK ZONE ADVANCE WARNING SIGNS PER RSD 1101.01, SHEET 1 OF 3.

PHASE I (TMP-15 THRU TMP-16)

USING TEMPORARY LANE CLOSURES PER RSD 1101.02, SHEET 4 OF 14 AND AND DETAILS SHOWN ON TMP-15 THRU TMP-16, PERFORM THE FOLLOWING, IN ORDER, ON EACH STRUCTURE:

- 1- PERFORM SHOTBLASTING AND SILANE DECK TREATMENT ON A SECTION OF THE BRIDGE DECK.
- 2- INSTALL FINAL PAVEMENT MARKINGS ON THIS SECTION OF THE BRIDGE DECK. (SEE PM PLANS)
- 3- COVER OR REMOVE ANY TRAFFIC CONTROL DEVICES AND OPEN TO FINAL TRAFFIC PATTERN.

PHASE II (TMP-17 THRU TMP-18)

USING TEMPORARY LANE CLOSURES PER RSD 1101.02, SHEET 4 OF 14 AND AND DETAILS SHOWN ON TMP-17 THRU TMP-18, PERFORM THE FOLLOWING, IN ORDER, ON EACH STRUCTURE:


- 1- PERFORM SHOTBLASTING AND SILANE DECK TREATMENT ON A SECTION OF THE BRIDGE DECK.
- 2- INSTALL FINAL PAVEMENT MARKINGS ON THIS SECTION OF THE BRIDGE DECK. (SEE PM PLANS)
- 3- COVER OR REMOVE ANY TRAFFIC CONTROL DEVICES AND OPEN TO FINAL TRAFFIC PATTERN.

10/20/2022 U:\Traffic\Transportation Management Plan\TCP\PLAN SHEETS\58BPR.58-TMP_03_PHASING.dgn dorichardson




Stantec Consulting Services Inc.
801 Jones Franklin Road
Suite 300
Raleigh, NC 27606
Tel. 919.851.6866
Fax. 919.851.7024
www.stantec.com
License No. F-0672

10/21/2022



**DOCUMENT NOT CONSIDERED FINAL
UNLESS ALL SIGNATURES COMPLETED**



**TEMPORARY TRAFFIC
CONTROL PHASING**