CULVERT CONSTRUCTION SEQUENCE STA. 161+33.5 -L MED-

	PROJECT REFERENCE N	0.	SHEET NO.	
METRIC	R-2514A		EC-23/CONST.22	
	R /W SHEET NO.			
	ROADWAY DESIGN ENGINEER		HYDRAULICS ENGINEER	
5 0 10				
CONST. REV.				
R /W REV.				

		R /W REV.
PHASE I	PHASE II	PHASE III
1. CONSTRUCT STILLING BASIN 1 (45 M3). 2. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER A (0.9M BASE, 2:1 SIDE SLOPES, 0.5M DEEP), AND IMPERVIOUS DIKE A DIVERTING FLOW THROUGH CHANNEL. 3. CONSTRUCT PHASE I SECTION OF CULVERT.	4. CONSTRUCT IMPERVIOUS DIKES B AND 400MM TEMPORARY PIPES A. 5. REMOVE IMPERVIOUS DIKE A. AND TEMPORARY CHANNEL CHANGE A. 6. CONSTRUCT UPSTREAM CHANNEL IMPROVEMENTS. 7. REMOVE STILLING BASIN 1 AND CONSTRUCT NORTH BOUND LANES. 8. SHIFT TRAFFIC TO NORTH BOUND LANES.	9. CONSTRUCT STILLING BASIN 2 (45 M3). 10. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER B (0.9M BASE, 2:1 SIDE SLOPES, 0.5M DEEP). 11. REMOVE TEMPORARY PIPES A AND IMPREVIOUS DIKES B. 12. CONSTRUCT IMPERVIOUS DIKES C AND D, AND INSTALL 450MM TEMPORARY PIPE B, DIVERTING FLOW TO TEMPORARY CHANNEL CHANGE B. 13. REMOVE EXISTING CULVERT AND BUILD REMAINDER OF THE FLOOR OF THE PROPOSED CULVERT. 14. REMOVE TEMPORARY CHANNEL CHANGE B AND TEMPORARY PIPE B, AND INSTALL 450MM TEMPORARY PIPE C. 15. COMPLETE CONSTRUCTION OF THE PROPOSED CULVERT. 16. REMOVE IMPREVIOUS DIKES C AND D, AND TEMPORARY PIPE C. 17. CONSTRUCT DOWNSTREAM CHANNEL IMPORVEMENTS. 18. COMPLETE ROADWAY.
TDE TOP	IMPERVIOUS DIKES B ADDMAN TEMPORARY PIPES A TDE	TEMPORARY CHANNEL CHANGE WITH LINER B TEMPORARY PIPE B