

PROJ. REFERENCE NO. SHEET NO.

R-0513BB/C
TCP-55A

AREA III (EXISTING US 74) CONTINUED

THE FOLLOWING WORK SEQUENCE IN STEPS 7 THRU 9 APPLIES ONLY TO PROPOSED -Y4- (SR 2505) Briarcliff Road/K.B. Road:

Step 7:

Close -Y4DET- and SR 2316 (Sanchez Road) and place traffic on offsite detour (See Roadway Standard Drawing 1101.03, and TCP-105 and TCP-112).

Construct proposed -Y4- (Briarcliff Road/K. B. Road) tie ins up to, but not including, the final layer of surface course and place pavement markings and markers for the final two-lane, two-way traffic pattern (See Roadway Standard Drawing 1101.02, Sheet 3 of 7, and TCP-105 and TCP-105A).

Complete -Y8- construction from Sta. 36+81 -Y8- to the intersection with -Y4-begun in Phase I. Place temporary pavement markings and markers in the final pattern. (See TCP-105 and TCP-105A).

Complete -Y9- construction begun in Phase I. Place temporary pavement markings and markers in the final pattern. (See TCP-105, TCP-105A, and TCP-106).

Step 8:

Reopen -Y4- (Briarcliff Road/K.B. Road), Proposed -Y9- SR 2316 (Sanchez Road), new section of -Y9-, and completed section of -Y8-. (See TCP-105A).

Step 9:

Obliterate the -Y4- (SR 2505) temporary onsite detour pavement (See Roadway Standard Drawing 1101.02, Sheet 3 of 7, and TCP-105A).

SEAL O22104

SEAL O22104

PHASE II

ATE:

NG. BY:

ESIGN BY:

VIEWED BY:

REVISION

REVISION

CONTROL

CADD

FILE

TCP/SNR513C_TC_TCP055A.dgn AT_TETC212231