



CULVERT CONSTRUCTION SEQUENCE (STA. 251+65.22 -L-)

- 1. INSTALL IMPERVIOUS DIKES AND 24 INCH TEMPORARY PIPE. 2. PUMP EFFLUENT FROM CONSTRUCTION ZONE INTO
- SPECIAL STILLING BASIN(S) AS DIRECTED BY ENGINEER. 3. CONSTRUCT DOWNSTREAM EXTENSIONS OF BARRELS
- 1, 2, AND 3 INCLUDING WINGWALLS. 4. REMOVE IMPERVIOUS DIKES AND 24 INCH TEMPORARY PIPE.

- 5. INSTALL IMPERVIOUS DIKES AND 24 INCH TEMPORARY PIPE.
  6. PUMP EFFLUENT FROM CONSTRUCTION ZONE INTO
- SPECIAL STILLING BASIN(S) AS DIRECTED BY ENGINEER.
  7. CONSTRUCT UPSTREAM EXTENSIONS OF BARRELS
- 1, 2 AND 3 INCLUDING WINGWALLS.
- 8. DIVERT WATER THROUGH CULVERT.
- 9. COMPLETE ROADWAY.

