| PROJ. REFERENCE NO. | SHEET NO. |
|---------------------|-----------|
| B-3914 | TCP-3 |
| | 101 0 |

PHASING

NOTE: MAINTAIN VEHICULAR ACCESS TO DRIVEWAYS WITHIN PROJECT LIMITS THROUGHOUT THE DURATION OF THE PROJECT.

PHASE I

- STEP 1: INSTALL WORK ZONE ADVANCE WARNING SIGNS. SEE SHEET TCP-4.
- STEP 2: USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, PERFORM THE FOLLOWING, RETURNING TRAFFIC TO THE TWO-LANE, TWO-WAY PATTERN ON EXISTING -L- (SR 1105) AT THE END OF EACH WORK DAY (SEE SHEET TCP-4):
 - BEGIN CONSTRUCTION OF PROPOSED -L- STRUCTURE AND APPROACHES FROM -L- STAS. 11+87+/- TO 15+64+/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
 - INSTALL PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHION FROM -L- STAS. 14+70+/- TO 15+20+/-.
- STEP 3: INSTALL AND COVER DETOUR SIGNING.

PHASE II

COMPLETE THE WORK REQUIRED IN PHASE II IN 14 CONSECUTIVE CALENDAR DAYS.

- STEP 1: USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7; STANDARD DRAWING 1101.03; AND SHEET TCP-6, PERFORM THE FOLLOWING (SEE SHEET TCP-5):
 - UNCOVER DETOUR SIGNS, PLACE TYPE III BARRICADES TO CLOSE EXISTING -L- (SR 1105) TO THRU TRAFFIC AND DETOUR TRAFFIC ONTO OFF-SITE DETOUR.
 - COMPLETE CONSTRUCTION OF PROPOSED -L- STRUCTURE AND APPROACHES, UP TO THE FINAL LAYER OF SURFACE COURSE, FROM -L- STAS. 10+00+/TO 18+00+/-.
 - REMOVE PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHION FROM -L- STA. 14+70+/- TO 15+20+/-.
 - PLACE TEMPORARY PAVEMENT MARKINGS (PAINT) ON PROPOSED -L- (SR 1105) AND TIE TO THE EXISTING MARKINGS.
- STEP 2: PLACE TYPE III BARRICADES TO CLOSE PORTION OF EXISTING -L- THAT IS TO BE REMOVED.
 - REMOVE BARRICADES USED FOR DETOUR, REMOVE DETOUR SIGNING, AND OPEN PROPOSED -L- (SR 1105) TO TWO-LANE, TWO-WAY TRAFFIC.

PHASE III

- STEP 1: USING ROADWAY STANDARD DRAWINGS 1101.02, SHEET 1 OF 7, PERFORM
 THE FOLLOWING, RETURNING TRAFFIC TO THE TWO-LANE, TWO-WAY PATTERN
 ON PROPOSED -L- (SR 1105) AT THE END OF EACH WORK DAY (SEE SHEET TCP-5):
 - NOTIFY ENGINEER TO HAVE THE EXISTING STRUCTURE REMOVED BY OTHERS.
 - COMPLETE REMOVAL OF EXISTING -L- ACCORDING TO ROADWAY PLAN.
 - PLACE FINAL LAYER OF SURFACE COURSE.
 - PLACE FINAL PAVEMENT MARKINGS (PAINT).
 - REMOVE ALL REMAINING TRAFFIC CONTROL DEVICES.

TEMPORARY PAVEMENT MARKING SCHEDULE

SYMBOL DESCRIPTION

PAY ITEM QUANTITY
BREAKDOWN TOTAL QUANTITY

PAVEMENT MARKINGS

PAINT (4")

3400 LF

3400 LF

TOTAL 6800 LF

NOTE: FOR EACH PAINT PAVEMENT MARKING ITEM, 1X IMPLIES A SINGLE APPLICATION, 2X IMPLIES TWO APPLICATIONS, AND 3X IMPLIES THREE APPLICATIONS.

WHITE EDGELINE (2X)

YELLOW DOUBLE CENTER (2X)

FINAL PAVEMENT MARKING SCHEDULE

SYMBOL DESCRIPTION

PAY ITEM QUANTITY
BREAKDOWN

PAVEMENT MARKINGS

PAINT (4")

PAY ITEM QUANTITY
BREAKDOWN

TOTAL QUANTITY

PAY ITEM QUANTITY

PAY ITEM QUANTITY

BREAKDOWN

TOTAL QUANTITY

PAY ITEM QUANTITY

BREAKDOWN

TOTAL QUANTITY

A 400 LF

TOTAL 6800 LF

NOTE: FOR EACH PAINT PAVEMENT MARKING ITEM, 1X IMPLIES A SINGLE APPLICATION, 2X IMPLIES TWO
APPLICATIONS, AND 3X IMPLIES THREE APPLICATIONS.

SEAL

SEAL

O28380

OFESSION

SEAL

O28380

PHASING, AND FINAL & TEMPORARY PAVEMENT MARKING SCHEDULES

DATE: 9/30/04

DWG. BY: CLL

DESIGN BY: CLL

REVIEWED BY: JI

REVISIONS

OF

NEER TO COMPANY

OF

NET OF

NEW SOLUTION

OF

NEW