



CONSTRUCTION SEQUENCE (STA. 18 + 51 -Y9-)

- 1. CONSTRUCT STILLING BASIN (60m³). 2. REMOVE THE EXISTING STRUCTURE.
- 3. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER.
 4. CONSTRUCT IMPERVIOUS DIKE 'A' AND
- DIVERT WATER.
- 5. CONSTRUCT BARREL #1 OF CULVERT.
- 6. REMOVE IMPERVIOUS DIKE 'A' AND CONSTRUCT
- IMPERVIOUS DIKES 'B'.
- 7. DIVERT WATER THROUGH COMPLETED BARREL OF CULVERT.
- 8. CONSTRUCT BARREL #2 OF CULVERT.
- 9. REMOVE IMPERVIOUS DIKES AND DIVERT WATER THROUGH CULVERT.
- 10. COMPLETE ROADWAY.