




# CULVERT CONSTRUCTION SEQUENCE STA. 78+30

PROJECT REFERENCE NO. R-2237B	SHEET NO. EC-9/CONST.9
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

## PHASE I



## PHASE II



### PHASE I

1. INSTALL SPECIAL STILLING BASIN.
2. CONSTRUCT IMPERVIOUS DIKES AND INSTALL 24 IN TEMPORARY PIPE.
3. CONSTRUCT DOWNSTREAM EXTENSION OF CULVERT.
4. REMOVE IMPERVIOUS DIKES AND TEMPORARY PIPE.
5. CONSTRUCT SOUTHBOUND LANE WIDENING.

### PHASE II

1. INSTALL SPECIAL STILLING BASIN.
2. CONSTRUCT IMPERVIOUS DIKES AND INSTALL 24 IN TEMPORARY PIPE.
3. CONSTRUCT UPSTREAM EXTENSION OF CULVERT.
4. REMOVE IMPERVIOUS DIKES AND TEMPORARY PIPE.
5. CONSTRUCT NORTHBOUND LANE WIDENING.