

PHASING

PHASE I

- STEP 1) INSTALL WORK ZONE WARNING SIGNS ON US 264 AS SHOWN ON TCP-10.
 INSTALL FORCED SEWER MAIN STARTING ON NORTH WEST SIDE OF US 264(SEE UTILITY CONSTRUCTION PLANS).
 INSTALL TEMPORARY TRAFFIC SIGNALS FOR TWO-WAY, ONE-LANE TRAFFIC PATTERN AND INSTALL TEMPORARY SIGNING AS SHOWN ON TCP-04 AND TCP-05. TEMPORARY SIGNAL HEADS AND ASSOCIATED SIGNING SHALL BE BAGGED OR COVERED (SEE SIGNAL PLANS).
 WORK IN A CONTINUOUS MANNER TO COMPLETE THE FOLLOWING WORK IN PHASE I, STEPS 2A THRU 2D:
- STEP 2A) USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, CLOSE THE EXISTING EASTBOUND LANE OF US 264 AND PLACE TRAFFIC IN THE EXISTING WESTBOUND LANE.
- B) INSTALL PAVEMENT MARKINGS FOR TEMPORARY TWO-WAY, ONE-LANE TRAFFIC OPERATION AS SHOWN ON TCP-04 AND TCP-05. USE DRUMS TO SEPARATE TRAFFIC.
- C) ACTIVATE TEMPORARY SIGNAL HEADS, UNCOVER SIGNING, AND OPEN US 264 TO A TWO-WAY, ONE-LANE TRAFFIC PATTERN.
- D) INSTALL WATERFILLED BARRIER AS SHOWN ON TCP-04 AND TCP-05 (SEE STRUCTURE AND CONSTRUCTION PLANS).
- STEP 3) INSTALL TEMPORARY SHORING IN PLACE. BEGIN STAGE 1 CONSTRUCTION OF BRIDGE #54 (SEE LOCAL NOTE 1). UPON COMPLETION OF SEGMENTS OF EXCAVATION AND FILL, CONSTRUCT WIDENING OF US 264 EASTBOUND.
- STEP 4) WHEN -Y1- IS COMPLETED, REMOVE WATERFILLED BARRIER. OPEN NEW -Y1- AND CLOSE OLD -Y1- TO RESET WATERFILLED BARRIER AND ANCHORED PORTABLE CONCRETE BARRIER ACROSS BRIDGE AS SHOWN ON TCP-06.
- STEP 5) RESET WATERFILLED BARRIER TO CLOSE EXISTING DRIVEWAY AND OPEN NEW ENTRANCE TO PRIVATE DRIVEWAY. BEGIN CONSTRUCTION OF BRIDGE #52 AND CONTINUE WIDENING OF US 264 AND PROPOSED GUARDRAIL AS SHOWN ON TCP-06.




PHASE II

- WORK IN A CONTINUOUS MANNER TO COMPLETE THE FOLLOWING WORK IN PHASE II, STEP 1A THRU 1C:
- STEP 1A) INSTALL PAVEMENT MARKINGS AS MUCH AS POSSIBLE FOR TEMPORARY TWO-WAY, ONE-LANE TRAFFIC OPERATION AS SHOWN ON TCP-07 AND TCP-08.
- B) USING ROADWAY STANDARD DRAWING 1101.03, SHEET 8 OF 9, ADJUST TEMPORARY TRAFFIC SIGNAL HEADS FOR TWO-WAY, ONE-LANE TRAFFIC OPERATION IN THE EASTBOUND LANE OF US 264. RESET WATER FILLED BARRIER AND INSTALL TEMPORARY ANCHORED GUARDRAIL AS SHOWN ON TCP-07 AND TCP-08.
- C) USING FLAGGERS, SWITCH TRAFFIC TO THE EASTBOUND LANE OF US 264 AND ACTIVATE TEMPORARY TRAFFIC SIGNALS FOR TWO-WAY, ONE-LANE TRAFFIC OPERATION AS SHOWN ON TCP-07 AND TCP-08.
- STEP 2) CONSTRUCT PROPOSED STAGE 2 BRIDGES, ROCK EMBANKMENT AND WIDENING UP TO AND INCLUDING THE FINAL LAYER, AND PROPOSED GUARDRAIL ON WESTBOUND US 264 AS SHOWN ON TCP-07 AND TCP-08.
- WORK IN A CONTINUOUS MANNER TO COMPLETE THE FOLLOWING WORK IN PHASE II, STEP 3A THRU 3E:
- STEP 3A) PLACE PAVEMENT MARKINGS (PAINT) AND MARKERS AS MUCH AS POSSIBLE FOR FINAL TRAFFIC PATTERN.
- B) USING FLAGGERS AND ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, DEACTIVATE AND BAG/COVER THE TEMPORARY TRAFFIC SIGNALS, AND REMOVE WATER FILLED BARRIER, TEMPORARY ANCHORED GUARDRAIL AND SIGNING.
- C) USING FLAGGERS, SHIFT US 264 TRAFFIC TO THE WESTBOUND LANE IN A TWO-WAY, ONE-LANE PATTERN.
- D) USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, PLACE FINAL LAYER OF SURFACE COURSE, PAVEMENT MARKINGS (PAINT) AND MARKERS ON EASTBOUND US 264.
- E) OPEN US 264 TO THE FINAL TWO-WAY, TWO-LANE TRAFFIC PATTERN.
- STEP 4) USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, REMOVE THE TEMPORARY TRAFFIC SIGNALS FROM US 264.

| | | PAY ITEM QUANTITY BREAKDOWN | | TOTAL QUANTITY | |
|---|---------------------------|-----------------------------|----|----------------|----------|
| Pavement Marking Schedule TIP Project # B-3348 | | | | | |
| FINAL PAVEMENT MARKINGS | | | | | |
| PA | WHITE EDGELINE (2X) | 8484 | LF | | |
| PI | YELLOW DOUBLE CENTER (2X) | 8000 | LF | | |
| | | | | TOTAL | 16484 LF |
| MARKERS | | | | | |
| PERMANENT RAISED PAVEMENT MARKERS | | | | | |
| MA | YELLOW & YELLOW | 27 | EA | | |
| | | | | TOTAL | 27 EA |
| TEMPORARY PAVEMENT MARKINGS | | | | | |
| REMOVABLE TAPE (4") | | | | | |
| RA | WHITE EDGELINE | 500 | LF | | |
| | | | | TOTAL | 500 LF |
| PAINT (4") | | | | | |
| PA | WHITE EDGELINE (2X) | 8036 | LF | | |
| PD | 2 FT. WHITE MINISKIP (2X) | 81 | LF | | |
| PI | YELLOW DOUBLE CENTER (2X) | 3536 | LF | | |
| | | | | TOTAL | 11653 LF |
| PAINT (6") | | | | | |
| P6 | WHITE EDGELINE (2X) | 782 | LF | | |
| | | | | TOTAL | 782 LF |
| PAINT (24") | | | | | |
| P4 | WHITE STOPBAR (2X) | 306 | LF | | |
| | | | | TOTAL | 306 LF |
| PAINT MARKING SYMBOLS | | | | | |
| QC | STRAIGHT ARROW (2X) | 4 | EA | | |
| QG | LEFT/RIGHT/STRAIGHT (2X) | 14 | EA | | |
| | | | | TOTAL | 18 EA |

NOTE: FOR EACH PAINT PAVEMENT MARKING ITEM, 1X IMPLIES A SINGLE APPLICATION, 2X IMPLIES TWO APPLICATIONS, AND 3X IMPLIES THREE APPLICATIONS.

20-APR-2004 12:06
M:\TCP\B3348-TCP03-PHASING.dgn
SJSykes AT TELCP6513

| | | |
|---|------------------|---|
| APPROVED:  DATE: 4/20/04 | <h1>PHASING</h1> | |
|  | SCALE: NONE |  |
| | DATE: 05/03 | |
| | DWG. BY: SJS | |
| | DESIGN BY: SJS | |
| REVIEWED BY: CLM | REVISIONS | |