




CULVERT CONSTRUCTION SEQUENCE STA. 28 + 13 -L-



PROJECT REFERENCE NO. U-2734	SHEET NO. EC-8/CONST. 8
R/W SHEET NO. 8	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
CONST. REV.	
R/W REV.	



- PHASE I**
1. CONSTRUCT STILLING BASIN 1 (100 M3).
 2. REMOVE APPROX. 2 M. OF THE OUTLET ENDS OF THE EXISTING 1800 MM CSP'S.
 3. CONSTRUCT IMPERVIOUS DIKS A AND 750 MM TEMPORARY PIPE A.
 4. CONSTRUCT OUTLET END OF THE PROPOSED CULVERT.
 5. REMOVE STILLING BASIN 1, IMPERVIOUS DIKS A, AND TEMPORARY PIPE A.
 6. CONSTRUCT OUTLET CHANNEL IMPROVEMENTS.
 7. DETOUR TRAFFIC OVER CONSTRUCTED SECTION OF PROPOSED CULVERT.



- PHASE II**
8. CONSTRUCT STILLING BASIN 2 (100 M3).
 9. REMOVE REMAINDER OF THE EXISTING 1800 MM CSP'S.
 10. CONSTRUCT IMPERVIOUS DIKS B AND 750 MM TEMPORARY PIPE B.
 11. CONSTRUCT INLET END OF THE PROPOSED CULVERT.
 12. REMOVE STILLING BASIN 2, IMPERVIOUS DIKS B, AND TEMPORARY PIPE B.
 13. CONSTRUCT PROPOSED ROADWAY OVER CULVERT, RE-DIRECT TRAFFIC, AND REMOVE DETOUR.

