PROJ. REFERENCE NO.	SHEET NO.
B-3623	TCP-3
	108-3

PHASING

PHASE I

- STEP 1 INSTALL ALL WORK ZONE SIGNS SHOWN ON TCP-4 AND ACCORDING TO GENERAL NOTE Q.
- STEP 2 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, CONSTRUCT TEMPORARY PAVEMENT ALONG LEFT SIDE OF EXISTING SR 1136 UP TO EDGE AND ELEVATION OF EXISTING, AS FOLLOWS: (SEE TCP-4 AND ROADWAY TYPICALS)
 - -L- (LT) FROM STA 12+54+/- TO STA 17+56+/-
 - -L- (LT) FROM STA 21+34+/- TO STA 25+36+/-
 - AWAY FROM TRAFFIC, BEGIN CONSTRUCTION OF PROPOSED -L- FROM STA 17+00+/- TO STA 21+50+/-.

PHASE II

- STEP 1 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, INSTALL TEMPORARY PAVEMENT MARKING (PAINT) AND MARKERS (RAISED) AND SHIFT TRAFFIC ONTO TEMPORARY WIDENING BY THE END OF THE WORK DAY. (SEE TCP-5)
- STEP 2 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, INSTALL PORTABLE CONCRETE BARRIER AS SHOWN ON TCP-5.
- STEP 3 INSTALL TEMPORARY SHORING BEHIND BARRIER AS FOLLOWS: (SEE TCP-5)
 - -L- FROM STA 15+00+/- TO STA 17+00+/-
 - -L- FROM STA 22+00+/- TO STA 23+00+/-
- STEP 4 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, COMPLETE CONSTRUCTION OF -L- FROM STA 14+30+/- TO STA 22+65+/- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE, INCLUDING PROPOSED BRIDGE AND PROPOSED G/R. (SEE TCP-5)
 - USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, BEGIN TIE-IN CONSTRUCTION ON RIGHT SIDE UP TO EDGE AND ELEVATION OF EXISTING FOR THE FOLLOWING TIE-IN LOCATIONS:

FROM -L- STA 12+54+/- TO 14+30+/- AND FROM -L- STA 22+65+/- TO 26+35+/-

PHASE III

- STEP 1 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, COMPLETE THE FOLLOWING BY THE END OF THE WORK DAY:
 - INSTALL PORTABLE CONCRETE BARRIER ON PROPOSED -L- AS SHOWN ON TCP-6.
 - COMPLETE TIE-IN CONSTRUCTION ON RIGHT SIDE FROM -L- STA 12+54+/- TO 14+30+/- AND FROM -L- STA 22+65+/- TO 26+35+/-
 - INSTALL TEMPORARY PAVEMENT MARKERS, AND SHIFT TRAFFIC ONTO TEMPORARY PATTERN AS SHOWN ON TCP-6.
- STEP 2 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, CONSTRUCT THE FOLLOWING UP TO, BUT NOT INCLUDING THE FINAL SURFACE LAYER:
 - -L- (LT) STA 12+65+/- TO STA 15+00+/- AND
 - -L- (LT) STA 22+50+/- TO STA 26+35+/-.(SEE TCP-6)
- STEP 3 AWAY FROM TRAFFIC, REMOVE TEMPORARY PAVEMENT, TEMPORARY SHORING, PCB (INSTALLED IN PHASE 1, STEP 2), AND EXISTING ROADWAY AND COMPLETE REMAINING GRADING.

 (SEE ROADWAY PLANS FOR LOCATIONS.)
 - USING ROADWAY STANDARD DRAWING 1101.02, SHEET 1 OF 7, REMOVE PCB (INSTALLED IN PHASE 3, STEP 1).
- STEP 4 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, PLACE FINAL SURFACE COURSE FROM STA 12+65+/- TO STA 26+35+/-.
- STEP 5 USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 7, PLACE FINAL MARKINGS AND MARKERS.
- STEP 6 REMOVE ALL WORK ZONE SIGNS AND REMAINING TRAFFIC CONTROL DEVICES.



TRAFFIC CONTROL PHASING

SCALE: NONE

DATE: 04/03

DWG. BY: DER

DESIGN BY: DER

REVIEWED BY: MJH

REVISIONS

REVISIONS

CADD B3623_TC_BASE01.DGN

CP\B3623_tc_base01.dgn shardson AT TETC206432