


CULVERT CONSTRUCTION SEQUENCE STA. 35+18 -LREV- : PAGE 2


PROJECT REFERENCE NO. R-977A	SHEET NO. EC-12/CONST.10
HIGHWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PHASE III



7. CONSTRUCT IMPERVIOUS DIKES B, C, AND D, DIVERTING FLOW THROUGH BARREL 2.
8. CONSTRUCT REMAINING SECTIONS OF BARREL 1.
9. CONSTRUCT INLET CHANNEL IMPROVEMENTS.
10. REMOVE IMPERVIOUS DIKES B, C, AND D.

PHASE IV



11. CONSTRUCT IMPERVIOUS DIKES E AND F, DIVERTING FLOW THROUGH BARREL 1.
12. DIVERT SURFACE WATER PARALLEL TO -LREV- OUTSIDE OF BARREL 2.
13. CONSTRUCT REMAINING PORTION OF BARREL 2.
14. REMOVE IMPERVIOUS DIKES E AND F.
15. CONSTRUCT OUTLET CHANNEL IMPROVEMENTS.
16. COMPLETE ROADWAY.