


CULVERT CONSTRUCTION SEQUENCE STA. 134+01 -L2-





PROJECT REFERENCE NO. R-2552C	SHEET NO. EC-II/CONST.II
R /W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
CONST.REV.	
R /W REV.	



PHASE I

PHASE II



1. CONSTRUCT STILLING BASIN 1 (300 M3).
2. CONSTRUCT IMPERVIOUS DIKES A.
3. CONSTRUCT TEMPORARY CHANNEL CHANGES WITH LINER (1.0M BASE, 1.5:1 SIDE SLOPES, 1.0M DEEP), DIVERTING WATER AWAY FROM CULVERT CONSTRUCT AREA.
4. CONSTRUCT 2 @ 2.7 X 1.8 RCBC.
5. REMOVE STILLING BASIN 1, IMPERVIOUS DIKES A, AND TEMPORARY CHANNEL CHANGES.

6. CONSTRUCT STILLING BASIN 2 (100 M3).
7. CONSTRUCT IMPERVIOUS DIKE B.
8. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (1.0M BASE, 1.5:1 SIDE SLOPES, 1.0M DEEP), DIVERTING ALL WATER THROUGH NEWLY CONSTRUCTED 2 @ 2.7 X 1.8 RCBC.
9. CONSTRUCT 3.7 X 2.4 WILDLIFE CROSSING.
10. INSTALL 1200MM RCP.
11. CONSTRUCT ANY INLET AND OUTLET CHANNEL IMPROVEMENTS NECESSARY.
12. COMPLETE ROADWAY.