

# UNNAMED TRIBUTARY TO GAP CREEK

## 66" RCP CONSTRUCTION SEQUENCE STA. 107+05 -L-

PROJECT REFERENCE NO. R-2915A	SHEET NO. EC-IIA/CONST.II
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

### PHASE I

1. INSTALL TEMPORARY 18" PIPE AND IMPERVIOUS DIKE #1, DIVERTING FLOW INTO TEMPORARY PIPE.
2. CONSTRUCT HW-1105 AND +/- 72' OF PROPOSED 66" RCP-III.
3. CONSTRUCT TEMPORARY DIVERSION CHANNEL #1, UTILIZING TEMPORARY SHORING AS NECESSARY, AND REMOVE +/- 7' OF EXISTING 66" RCP.
4. REMOVE IMPERVIOUS DIKE #1 AND TEMPORARY 18" PIPE, DIVERTING WATER INTO PROPOSED 66" RCP-III.
5. CONSTRUCT NORTH BOUND LANES AND SHIFT TRAFFIC.

### PHASE II

1. INSTALL IMPERVIOUS DIKE #2 AND TEMPORARY DIVERSION CHANNEL #2.
2. CONSTRUCT HW-1104 AND REMAINING SECTION OF PROPOSED 66" RCP-III AND REMOVE TEMPORARY DIVERSION CHANNEL #2 AND IMPERVIOUS DIKE #2.
3. REMOVE TEMPORARY DIVERSION CHANNEL #1 AND EXISTING 66" RCP.

