

NOTE 1: MAINTAIN TRAFFIC FOR ALL DRIVEWAYS AND SECONDARY ROADS FOR THE DURATION OF THE PROJECT.

NOTE 2: TEMPORARILY DE-ACTIVATE OR COVER TEMPORARY SIGNAL WHEN USING A FLAGGER OPERATION

NOTE 3: BEGINNING WITH PHASE I STEP 3 THRU PHASE III STEP 2, THE FOLLOWING GENERAL NOTES DO NOT APPLY: TIME RESTRICTIONS A)

**PHASE I**

STEP 1

PLACE ADVANCED WORK ZONE WARNING SIGNING USING RSD 1101.01 SHEET 3 OF 3.

STEP 2

USING RSD 1101.02 SHEET 1 OF 15:

- WEDGE -Y1- UP TO BUT NOT INCLUDING THE FINAL LIFT OF SURFACE COURSE. MAY BEGIN CONSTRUCTING SIDEWALK. (SEE TMP-4)
- CONSTRUCT -Y2- AND -DR1- AWAY FROM TRAFFIC, CONSTRUCT TIE-INS & SHIFT TRAFFIC. (SEE TMP-4)
- WEDGE -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. (SEE TMP-4)
  - STA. 14+25 TO STA. 16+66- (TAPER FROM STA. 16+66 TO STA. 18+77 (BEGINNING OF EXISTING BRIDGE) USING 12" PER 100 LF)
  - STA. 23+66 TO STA. 29+75- (TAPER FROM STA. 21+52 (END OF EXISTING BRIDGE) TO STA. 23+66 USING 12" PER 100 LF)

STEP 3

INSTALL TEMPORARY SIGNAL AND COVER/BAG HEADS

USING RSD 1101.02 SHEET 1 OF 15:

- PLACE TEMPORARY PAVEMENT MARKINGS AND PCB ON -L-. ACTIVATE TEMPORARY SIGNAL AND SHIFT TRAFFIC TO 1-LANE, 2-WAY PATTERN FOR PHASE II. (SEE TMP-5)
- CLOSE SR 1335 AZTEC DRIVE, PLACE TEMPORARY PAVEMENT MARKINGS DOWN ON -Y1- AND OPEN TO TRAFFIC. COMPLETE CONSTRUCTION OF SHOULDER ON -Y1-. (SEE TMP-5)
- PLACE TEMPORARY PAVEMENT MARKINGS ON -Y2- AND -DR1-. CLOSE PARTS OF SR 1732 (WAYEHUTTA ROAD) AND OPEN -Y2- AND -DR1- TO TRAFFIC. (SEE TMP-5)

**PHASE II**

STEP 1

REMOVE PART OF EXISTING BRIDGE; REMOVE PART OF MONTEITH GAP ROAD, WAYEHUTTA ROAD, AND AZTEC DRIVE (SEE TMP-5)

INSTALL TEMPORARY SHORING (SEE TMP-5)

STEP 2

CONSTRUCT PHASE I OF PROPOSED STRUCTURE (SEE TMP-5 AND CONSTRUCTION PLANS)

CONSTRUCT RIGHT SIDE OF -L- UP TO BUT NOT INCLUDING FINAL LAYER OF SURFACE COURSE AND CONSTRUCT CURB & GUTTER FROM -L- STA. 17+25 TO STA. 18+37 AND STA. 21+71 TO STA. 22+41. (SEE TMP-5)

STEP 3

USING RSD 1101.02 SHEET 1 OF 15, PLACE PAVEMENT MARKINGS AND PCB FOR PHASE III PATTERN, SHIFT TRAFFIC AND REVISE TEMPORARY SIGNAL HEADS. (SEE TMP-6)

**PHASE III**

STEP 1

REMOVE REMAINDER OF EXISTING STRUCTURE

CONSTRUCT PHASE II OF PROPOSED STRUCTURE (SEE TMP-6 AND CONSTRUCTION PLANS)

STEP 2

CONSTRUCT LEFT SIDE OF -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. CONSTRUCT SIDEWALK AND CURB & GUTTER ON -L- FROM STA. 15+75 TO STA. 18+70 AND STA. 21+85 TO STA. 29+54 (SEE TMP-6)

STEP 3

USING RSD 1101.02 SHEET 1 OF 15, REMOVE PCB, TEMPORARY SIGNAL, AND SIGNS; PLACE TEMPORARY MARKINGS IN THE FINAL PATTERN AND SHIFT TRAFFIC TO FINAL PATTERN. (SEE TMP-7)

**PHASE IV**

USING RSD 1101.02 SHEET 1 OF 15, PLACE FINAL LAYER OF SURFACE COURSE AND FINAL PAVEMENT MARKINGS AS SHOWN IN THE FINAL PAVEMENT MARKING PLANS.

REMOVE ALL TRAFFIC CONTROL DEVICES

10/16/2015 P:\TIP\Projects-B\B4159\TrafficControl\TCP\B4159\_TC\_TMP-TMP-3\_PHASING.dgn User:lwolard

APPROVED: <i>J. W. Woolard</i> DATE: 10/16/2015 		<h1>PHASING</h1>
--	---	------------------