

PROJECT REFERENCE NO.	SHEET NO.
B-4490	EC-22/CONST. 5, 6, & 13
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 19 + 26.42 -L- (SHEET 6 OF 6)

PHASE VI

21. REMOVE IMPERVIOUS DIKES 6, 10, 11, AND 12, 30 INCH TEMPORARY PIPE, AND REMAINDER OF EXISTING CULVERT UNDER GROVE ST.
22. CONSTRUCT IMPERVIOUS DIKES 7 AND 8, DIVERTING FLOW THROUGH BARRELS 1 AND 2 OF PROPOSED CULVERT.
23. CONSTRUCT FLOODPLAIN BENCH AND INSTALL 2 FT. SILLS AT INLET AND OUTLET OF BARREL 3 OF PROPOSED CULVERT.
24. CONSTRUCT CONCRETE TOE WALL AT END OF EXISTING CONCRETE RETAINING WALL, AT THE END OF THE OUTLET FLOODPLAIN BENCH.
25. REMOVE IMPERVIOUS DIKES 7 AND 8, AND REMOVE STILLING BASINS 1 AND 2.
26. COMPLETE ROADWAY.

NAD 83/NSRS 2007

