

PROJECT REFERENCE NO. B-4490	SHEET NO. EC-18/CONST. 5, 6, & 13
R/W SHEET NO.	HYDRAULICS ENGINEER
ROADWAY DESIGN ENGINEER	

CULVERT CONSTRUCTION SEQUENCE STA. 19 + 26.42 -L- (SHEET 2 OF 6)

PHASE II

4. REMOVE IMPERVIOUS DIKE 1 AND CONSTRUCT IMPERVIOUS DIKES 3 AND 4, DIVERTING FLOW THROUGH PROPOSED BARREL 3 NORTH OF ROWAN ST. AND BARREL 3 OF EXISTING CULVERT UNDER ROWAN ST.
5. CONSTRUCT IMPERVIOUS DIKE 9 TO PREVENT BACK FLOW INTO BARRELS 1 AND 2 OF EXISTING CULVERT UNDER ROWAN ST.
6. CONSTRUCT BARRELS 1 AND 2 OF PROPOSED CULVERT UP TO APPROXIMATELY 40 FEET FROM EXISTING CULVERT UNDER ROWAN ST., INCLUDING INLET WING WALL AT BARREL 1 OF PROPOSED CULVERT.
7. CONSTRUCT PORTION OF PROPOSED ROADWAY OVER COMPLETED CULVERT SECTION AND SHIFT TRAFFIC.

