

PHASE I

WHILE MAINTAINING CURRENT TRAFFIC PATTERNS.

- 1. INSTALL 60" WSP VIA TRENCHLESS CONSTRUCTION.
- 2. INSTALL UPSTREAM & DOWNSTREAM JUNCTION BOXS WITH SLAB LIDS (DON'T INSTALL TOP SLAB OF DOWNSTREAM JB UNTIL COMPLETION OF PHASE III).
- 3. INSTALL 64' OF UPSTREAM 60" SPP AND 16' OF DOWNSTREAM 60" SPP.

ALL CONSTRUCTION SHOULD BE COMPLETED AWAY FROM NORMAL STREAM FLOW.

PHASE II

WHILE MAINTAINING CURRENT TRAFFIC PATTERNS.

- 1. INSTALL IMPERVIOUS DIKES #1 & #2, PUMP, AND TEMPORARY PIPE AS SHOWN.
- 2. INSTALL THE REMAINDER OF THE UPSTREAM 60" SPP.
- 3. REMOVE IMPERVIOUS DIKES #1 & #2, PUMP, AND TEMPORARY PIPE.

DEWATER CONSTRUCTION AREAS INTO SKIMMER BASIN OR SPECIAL STILLING BASINS AS REQUIRED.

PHASE III

WHILE MAINTAINING CURRENT TRAFFIC PATTERNS.

- 1. INSTALL IMPERVIOUS DIKES #3 & #4, PUMP, AND TEMPORARY PIPE AS SHOWN (FROM DOWNSTREAM JUNCTION BOX).
- 2. INSTALL THE REMAINDER OF THE DOWNSTREAM 60" SPP.
- 3. REMOVE IMPERVIOUS DIKES #3 & #4, PUMP, AND TEMPORARY PIPE.
- 4. INSTALL TOP SLAB OF DOWNSTREAM JUNCTION BOX.
- 5. FILL EXISTING RCBC WITH FLOWABLE FILL.
- 6. CONSTRUCT PROPOSED ROADWAY IMPROVEMENTS & SHIFT TRAFFIC TO FINAL PATTERN.

DEWATER CONSTRUCTION AREAS INTO SKIMMER BASIN OR SPECIAL STILLING BASINS AS REQUIRED.