



TEMPORARY TRAFFIC CONTROL PHASING

PHASE I

- STEP 1. USING RSD 1101.03 (SHEET 1 OF 9) AND TMP-4, CLOSE SR 1803 (JOHNSON BRIDGE ROAD) FROM STA. 13+00+/- -L- TO STA. 18+25+/- -L-.
- STEP 2. AWAY FROM TRAFFIC, REMOVE EXISTING BRIDGE. CONSTRUCT NEW BRIDGE AND ROADWAY APPROACHES, DRAINAGE, GUARDRAIL, AND PAVE UP TO AND INCLUDING THE FINAL LAYER OF SURFACE COURSE AS FOLLOWS (SEE CONSTRUCTION PLANS):
- STA. 12+50+/- -L- TO STA. 20+10+/- -L-
 - CONTRACTOR SHALL MAINTAIN ACCESS TO DRIVEWAYS AT ALL TIMES.
 - PLACE FINAL PAVEMENT MARKINGS AND MARKERS (SEE FINAL PAVEMENT MARKING PLAN).
- STEP 3. REMOVE ALL TYPE III BARRICADES AND DETOUR SIGNING. REOPEN SR 1803 (JOHNSON BRIDGE ROAD) TO A 2-LANE, 2-WAY TRAFFIC PATTERN.

9/28/2016
 ps\jipbrojects-b\5398\trafficcontrol\top\B5398_TC_TMP03.dgn
 User:scodts

<p>APPROVED: <i>Don A. Parker</i> <small>40482802618410...</small></p> <p>DATE: 9/28/2016</p>  <p>DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED</p>		<p>TEMPORARY TRAFFIC CONTROL PHASING</p>
--	---	---