

**This electronic collection of documents is provided  
for the convenience of the user  
and is Not a Certified Document –**

**The documents contained herein were originally issued  
and sealed by the individuals whose names and license  
numbers appear on each page, on the dates appearing  
with their signature on that page.**

**This file or an individual page  
shall not be considered a certified document.**

**TIP PROJECT: R-3826**

**EROSION AND SEDIMENT CONTROL MEASURES**


Std. #	Description	Symbol
1630.03	Temporary Silt Ditch	[Symbol]
1630.05	Temporary Diversion	[Symbol]
1605.01	Temporary Silt Fence	[Symbol]
1606.01	Special Sediment Control Fence	[Symbol]
1622.01	Temporary Berms and Slope Drains	[Symbol]
1630.02	Silt Basin Type B	[Symbol]
1633.01	Temporary Rock Silt Check Type-A	[Symbol]
	Temporary Rock Silt Check Type-A with Matting and Polyacrylamide (PAM)	[Symbol]
1633.02	Temporary Rock Silt Check Type-B	[Symbol]
	Wattle/Coir Fiber Wattle	[Symbol]
	Wattle/Coir Fiber Wattle with Polyacrylamide (PAM)	[Symbol]
1634.01	Temporary Rock Sediment Dam Type-A	[Symbol]
1634.02	Temporary Rock Sediment Dam Type-B	[Symbol]
1635.01	Rock Pipe Inlet Sediment Trap Type-A	[Symbol]
1635.02	Rock Pipe Inlet Sediment Trap Type-B	[Symbol]
1630.04	Stilling Basin	[Symbol]
1630.06	Special Stilling Basin	[Symbol]
	Rock Inlet Sediment Trap:	
1632.01	Type A	[Symbol]
1632.02	Type B	[Symbol]
1632.03	Type C	[Symbol]
	Skimmer Basin	[Symbol]
	Tiered Skimmer Basin	[Symbol]
	Infiltration Basin	[Symbol]

STATE OF NORTH CAROLINA  
DIVISION OF HIGHWAYS  
**PLAN FOR PROPOSED  
HIGHWAY EROSION CONTROL  
MARTIN COUNTY**


NC 125 WILLIAMSTON BYPASS FROM SR 1182 (EAST COLLEGE ROAD)  
TO NC 125 NORTHWEST OF WILLIAMSTON  
TYPE OF WORK: GRADING, DRAINAGE, PAVING, AND CULVERT

STATE	STATE PROJECT REFERENCE NO.	SHEET NO.	TOTAL SHEETS
N.C.	R-3826	EC-1	
STATE PROJ. NO.	F.A. PROJ. NO.	DESCRIPTION	
34553.1.1	STP-125(1)	PE	
34553.4.FR1	STP-0125(1)	R/W	
34553.4.FR1U	STP-0125(1)	UTILITIES	

THIS PROJECT CONTAINS  
EROSION CONTROL PLANS  
FOR CLEARING AND  
GRUBBING PHASE OF  
CONSTRUCTION.



**GRAPHIC SCALE**



THESE EROSION AND SEDIMENT CONTROL PLANS COMPLY WITH THE REGULATIONS SET FORTH BY THE NCG-010000 GENERAL CONSTRUCTION PERMIT EFFECTIVE AUGUST 3, 2011 AND ISSUED BY THE NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES DIVISION OF WATER RESOURCES.

Prepared In the Office of:  
**ICA ENGINEERING**  
5121 KINGDOM WAY, SUITE 100  
RALEIGH, NC 27607  
NC License No. F-0258

Designed by:  
**STACEY H. BAILEY, P.E.** 3074  
NAME LEVEL III CERTIFICATION NO.

Reviewed In the Office of:  
**ROADSIDE ENVIRONMENTAL UNIT**  
1 South Wilmington St.  
Raleigh, NC 27611  
**2012 STANDARD SPECIFICATIONS**





Reviewed by:  
**JEFF WALSTON, PE**

**Roadway Standard Drawings**

The following roadway english standards as appear in "Roadway Standard Drawings" - Roadway Design Unit - N. C. Department of Transportation - Raleigh, N. C., dated January 2012 and the latest revision thereto are applicable to this project and by reference hereby are considered a part of these plans.

1604.01 Railroad Erosion Control Detail	1632.01 Rock Inlet Sediment Trap Type A
1605.01 Temporary Silt Fence	1632.02 Rock Inlet Sediment Trap Type B
1606.01 Special Sediment Control Fence	1632.03 Rock Inlet Sediment Trap Type C
1607.01 Gravel Construction Entrance	1633.01 Temporary Rock Silt Check Type A
1622.01 Temporary Berms and Slope Drains	1633.02 Temporary Rock Silt Check Type B
1630.01 Riser Basin	1634.01 Temporary Rock Sediment Dam Type A
1630.02 Silt Basin Type B	1634.02 Temporary Rock Sediment Dam Type B
1630.03 Temporary Silt Ditch	1635.01 Rock Pipe Inlet Sediment Trap Type A
1630.04 Stilling Basin	1635.02 Rock Pipe Inlet Sediment Trap Type B
1630.05 Temporary Diversion	1640.01 Coir Fiber Baffle
1630.06 Special Stilling Basin	1645.01 Temporary Stream Crossing
1631.01 Matting Installation	

# SKIMMER BASIN WITH BAFFLES DETAIL (EAST)







## COIR FIBER MAT ANCHOR OPTIONS

### NOTES

1. SEED AND PLACE MATTING FOR EROSION CONTROL ON INTERIOR AND EXTERIOR SIDESLOPES.
2. LIMIT EARTH DIKE HEIGHT TO 5 FT.
3. FOR BASIN DEPTH OF 3 FT., THE MINIMUM BASIN WIDTH SHALL BE 9 FT.
4. DETERMINE PRIMARY SPILLWAY WEIR LENGTH (FT.) USING  $Q/0.8$ , WHERE Q IS FLOW RATE (CFS) INTO BASIN.
5. PLASTIC SLOPE DRAIN PIPE AT INLET OF BASIN MAY BE REPLACED BY FILTRATION GEOTEXTILE OR TARP AS DIRECTED.
6. LOW PERMEABILITY GEOTEXTILE FOR PRIMARY SPILLWAY SHALL BE ONE CONTINUOUS PIECE OF MATERIAL OR OVERLAPPED 18 IN. (MIN.).

NOT TO SCALE

# TIERED SKIMMER BASIN DETAIL (EAST)







**COIR FIBER MAT ANCHOR OPTIONS**

**NOTES**

1. SEED AND PLACE MATTING FOR EROSION CONTROL ON INTERIOR AND EXTERIOR SIDESLOPES OF BASINS.
2. LIMIT HEIGHT OF EARTH DIKES TO 5 FT.
3. ADDITIONAL MODIFIED SILT BASINS TYPE 'B' MAY BE NEEDED DEPENDING ON SLOPE.
4. FOR BASIN DEPTHS OF 3FT., THE MINIMUM BASIN WIDTHS SHALL BE 9 FT.
5. DETERMINE PRIMARY SPILLWAY WEIR LENGTHS (FT.) USING  $Q/0.8$ , WHERE Q IS FLOW RATE (CFS) INTO UPPER BASIN.
6. LOW PERMEABILITY GEOTEXTILE FOR PRIMARY SPILLWAYS SHALL BE ONE CONTINUOUS PIECE OF MATERIAL OR OVERLAPPED 18 IN. (MIN.).

NOT TO SCALE

# EARTHEN DAM WITH SKIMMER DETAIL (EAST)






## COIR FIBER MAT ANCHOR OPTIONS

### NOTES

1. LIMIT EARTHEN DAM HEIGHT TO 5 FT.
2. DETERMINE PRIMARY SPILLWAY LENGTH (FT.) USING  $Q/0.8$ , WHERE Q IS FLOW RATE (CFS) INTO BASIN.
3. LOW PERMEABILITY GEOTEXTILE FOR PRIMARY SPILLWAY SHALL BE ONE CONTINUOUS PIECE OF MATERIAL OR OVERLAPPED 18 IN. (MIN.).

NOT TO SCALE

# COIR FIBER WATTLE WITH POLYACRYLAMIDE (PAM) DETAIL



**NOTES:**

USE MINIMUM 12 IN. DIAMETER COIR FIBER (COCONUT FIBER) WATTLE.

USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.

ONLY INSTALL WATTLE(S) TO A HEIGHT IN DITCH SO FLOW WILL NOT WASH AROUND WATTLE AND SCOUR DITCH SLOPES AND AS DIRECTED.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO BOTTOM OF DITCH.



PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.


INSTALL MATTING IN ACCORDANCE WITH SECTION 1631 OF THE STANDARD SPECIFICATIONS.

PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH WATTLE.


INITIALLY APPLY 2 OUNCES OF ANIONIC OR NEUTRALLY CHARGED PAM OVER WATTLE WHERE WATER WILL FLOW AND 1 OUNCE OF PAM ON MATTING ON EACH SIDE OF WATTLE. REAPPLY PAM AFTER EVERY RAINFALL EVENT THAT IS EQUAL TO OR EXCEEDS 0.50 IN.



# SILT FENCE COIR FIBER WATTLE BREAK DETAIL



**ISOMETRIC VIEW**



**VIEW FROM SLOPE**

**NOTES:**

USE MINIMUM 12 IN. DIAMETER COIR FIBER (COCONUT FIBER) WATTLE AND LENGTH OF 10 FT.

EXCAVATE A 1 TO 2 INCH TRENCH FOR WATTLE TO BE PLACED.

DO NOT PLACE WATTLE ON TOE OF SLOPE.

USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO GROUND.



PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.

WATTLE INSTALLATION CAN BE ON OUTSIDE OF THE SILT FENCE AS DIRECTED.


INSTALL TEMPORARY SILT FENCE IN ACCORDANCE WITH SECTION 1605 OF THE STANDARD SPECIFICATIONS.

**INSET A**




**SIDE VIEW**

# TEMPORARY ROCK SILT CHECK TYPE 'A' WITH EXCELSIOR MATTING AND POLYACRYLAMIDE (PAM)



PLAN



SECTION A-A


NOTES:

INSTALL TEMPORARY ROCK SILT CHECK TYPE A IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1633.01.


USE EXCELSIOR FOR MATTING MATERIAL AND ANCHOR MATTING SECTION AT TOP AND BOTTOM WITH CLASS B STONE.

PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH ROCK SILT CHECK.

INITIALLY APPLY 4 OUNCES OF POLYACRYLAMIDE (PAM) TO TOP OF MATTING SECTION AND AFTER EVERY RAINFALL EVENT THAT EQUALS OR EXCEEDS 0.50 INCHES.



INSET A



SECTION B-B

NOT TO SCALE



# BORROW PIT DEWATERING BASIN DETAIL

## GENERAL NOTES:

DETERMINE BORROW PIT DEWATERING BASIN SIZE USING  $V = 8.0203 * Q * T$ , WHERE V IS VOLUME (FT<sup>3</sup>), Q IS PUMP FLOW RATE (GPM), AND T IS DEWATERING TIME (HR). USE MAXIMUM FLOW RATE OF 1000 GPM AND A MINIMUM DEWATERING TIME OF 2 HOURS.

RISER SHALL BE A NON-PERFORATED, SMOOTH OR CORRUGATED MATERIAL WITH A FLASHBOARD OPTION.

CONSTRUCT THE COIR FIBER BAFFLE IN ACCORDANCE WITH ROADWAY STANDARD DRAWING 1640.01 AND WITH MATERIAL THAT MEETS THE SPECIFICATIONS OF ROADWAY STANDARD 1640-14.

PROVIDE 5' STEEL POSTS OF THE SELF-FASTENER ANGLE STEEL TYPE. INSTALL STEEL POSTS WITH NO MORE THAN 3' OF THE POST APPEARING ABOVE THE GROUND.

ATTACH THE COIR FIBER MAT TO THE STEEL POSTS WITH WIRE OR OTHER ACCEPTABLE MEANS AND STAPLED INTO THE BOTTOM AND SIDE SLOPES OF THE BASIN WITH 12" STAPLES.

INSTALL TYPE 2 GEOTEXTILE ON SIDESLOPES AND BOTTOM OF BASIN AT INLET AS SHOWN IN THE DETAIL.

USE THE TYPICAL SECTION SHOWN FOR THE BORROW PIT DEWATERING BASIN AS A GUIDE. THE BASIN MAY HAVE ANY TYPE CONFIGURATION AS LONG AS SUFFICIENT VOLUME IS PROVIDED AND PROVISIONS ARE MADE FOR A NON-PERFORATED RISER.



DO NOT EXCEED 3½ FT. IN HEIGHT FOR THE EARTH DIKES REQUIRED FOR BORROW PIT DEWATERING BASIN.

THE BORROW PIT DEWATERING BASIN SIZE IS VARIABLE AND DEPENDENT ON SPECIFIC SITE REQUIREMENTS AS WELL AS PROPOSED CONSTRUCTION OPERATIONS.

SUBMIT THE SIZE, LOCATION AND RISER PIPE MATERIAL FOR APPROVAL PRIOR TO CONSTRUCTION.

PUMP THE EFFLUENT INTO THE BORROW PIT DEWATERING BASIN TO A MAXIMUM DEPTH OF 6 IN. BELOW TOP OF EARTH DIKE.

PROVIDE A STONE ENERGY DISSIPATOR PAD AT THE OUTLET OF THE PUMP DISCHARGE HOSE AND OUTLET OF THE RISER BARREL IN ACCORDANCE WITH ROADWAY STANDARD DRAWING 876.02 FOR OUTLET W/O DITCH.



TYPICAL SECTION VIEW

NOT TO SCALE

DIVISION OF HIGHWAYS  
STATE OF NORTH CAROLINA

PROJECT REFERENCE NO. <i>R-3826</i>	SHEET NO. <i>EC-3</i>
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

## SOIL STABILIZATION SUMMARY SHEET

### MATTING FOR EROSION CONTROL

### PERMANENT SOIL REINFORCEMENT MAT

CONST SHEET NO.	LINE	FROM STATION	TO STATION	SIDE	ESTIMATE (SY)
4	-L-	12+00	14+00	RT	185
4	-L-	12+00	14+00	LT	250
5	-L-	25+50	31+50	RT	565
5	-L-	25+50	30+20	LT	380
5	-L-	35+00	39+63	RT	435
5	-L-	38+50	39+61	LT	90
5	-Y-	21+50	22+70	RT	45
6	-L-	39+61	41+50	LT	155
6	-L-	46+07	47+00	LT	75
8	-L-	73+50	74+00	RT	45
9	-L-	81+00	82+00	RT	85
9	-L-	81+00	81+50	LT	45
9	-Y1-	19+00	19+81	LT	65
9	-Y1-	21+00	22+00	RT	85
9	-Y1-	21+00	21+75	LT	65
9	-Y1-	21+00	22+00	LT	90
10	-L-	106+50	112+00	RT	505
13	-L-	135+50	138+00	LT	255
13	-L-	141+00	148+00	LT	810
13	-L-	140+00	141+00	RT	95
13	-Y2-	10+50	12+25	LT	165
13	-Y2-	12+25	16+50	RT	420
13	-Y2-	13+50	14+00	LT	55
13	-Y2-	14+50	16+00	LT	155
15	-Y1-	14+50	15+00	RT	45
			SUBTOTAL		5,165
			MISCELLANEOUS MATTING TO BE INSTALLED AS DIRECTED BY THE ENGINEER		11,195
			TOTAL		16,360
			SAY		16,400

CONST SHEET NO.	LINE	FROM STATION	TO STATION	SIDE	ESTIMATE (SY)
6	-L-	40+00	40+50	RT	55
6	-L-	45+50	46+50	RT	95
7	-L-	58+66	59+00	LT	35
8	-L-	74+00	74+96	RT	100
8	-L-	74+50	75+50	LT	80
12	-L-	134+00	135+50	RT	140
14	-Y-	28+50	30+40	RT	195
14	-Y-	30+40	32+00	RT	165
			SUBTOTAL		865
			ADDITIONAL PRM TO BE INSTALLED		0
			TOTAL		865
			SAY		900

DIVISION OF HIGHWAYS  
STATE OF NORTH CAROLINA

---




---

## ***SOIL STABILIZATION TIMEFRAMES***

<i>SITE DESCRIPTION</i>	<i>STABILIZATION TIME</i>	<i>TIMEFRAME EXCEPTIONS</i>
PERIMETER DIKES, SWALES, DITCHES AND SLOPES	7 DAYS	NONE
HIGH QUALITY WATER (HQW) ZONES	7 DAYS	NONE
SLOPES STEEPER THAN 3:1	7 DAYS	IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.
SLOPES 3:1 OR FLATTER	14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50' IN LENGTH.
ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1	14 DAYS	NONE, EXCEPT FOR PERIMETERS AND HQW ZONES.

CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 4

5/14/99  
R3826 9/26/2016 con\_contr-ol.c&g.psh-4.dgn  
CA ENGINEERING, INC.



**BEGIN TIP PROJECT R-3826**  
**-L- STA 12+00.00**

INSTALL UNDERDRAINS FROM  
11+94 TO 17+00, LEFT SIDE.  
TIE TO EXISTING DI AT 11+94 LT.  
UNDERDRAIN SHALL BE PLACED 4 FT  
BELOW SUBGRADE AT PROPOSED EOP.

INSTALL UNDERDRAINS FROM  
STA. 17+00 TO 25+00, LEFT SIDE.  
OUTLET UNDERDRAIN INTO  
DITCH AT STA. 25+00 LT.  
UNDERDRAIN SHALL BE PLACED 4 FT  
BELOW SUBGRADE AT PROPOSED EOP.

NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.


NOTE:  
PERIMETER EROSION CONTROL MEASURES SHALL BE  
INSTALLED DURING CLEARING AND GRUBBING PHASE.

NOTE:  
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B  
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT  
DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 16

CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 5

NAD 83/96



NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.

NOTE:  
PERIMETER EROSION CONTROL MEASURES SHALL BE INSTALLED DURING CLEARING AND GRUBBING PHASE.



NOTE:  
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 16  
FOR -Y- PROFILE, SEE SHEET 21

5/14/99  
R3826.dwg  
9/26/2016  
10:40:00 AM  
CONTR-01.L.C.&G.PSH.5.DGN  
ROADSIDE ENVIRONMENTAL PROJECT ENGINEERING, INC.

LEVEL III CERTIFIED BY:  
 STACEY H. BAILEY, PE  
 CERTIFICATION NUMBER: 3074  
 ISSUED: SEPTEMBER 27, 2016

CLEARING AND GRUBBING  
 EROSION CONTROL FOR  
 CONSTRUCTION SHEET 6



5/14/99  
  
 9/26/2016  
 R3826.ec-6.const.6.dgn  
 6:00 PM  
 C:\ENGINEERING\PROJECTS\R3826\EC-6\CONST.6.DGN

NOTE:  
 ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.



NOTE:  
 PERIMETER EROSION CONTROL MEASURES SHALL BE INSTALLED DURING CLEARING AND GRUBBING PHASE.

NOTE:  
 PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 17

LEVEL III CERTIFIED BY:  
 STACEY H. BAILEY, PE  
 CERTIFICATION NUMBER: 3074  
 ISSUED: SEPTEMBER 27, 2016

CLEARING AND GRUBBING  
 EROSION CONTROL FOR  
 CONSTRUCTION SHEET 7



NOTE:  
 ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.



NOTE:  
 PERIMETER EROSION CONTROL MEASURES SHALL BE INSTALLED DURING CLEARING AND GRUBBING PHASE.

NOTE:  
 PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 17

5/14/99  
 9/26/2016  
 R3826\_7/26/2016\_con\_contr-ol.c&g.psh\_7.dgn  
 CO ENGINEERING, INC.

CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 8




INSTALL UNDERDRAINS FROM  
STA. 76+50 TO 79+50 LEFT SIDE.  
OUTLET UNDERDRAIN TO DITCH  
AT STA. 76+50. LT  
UNDERDRAIN SHALL BE PLACED 4 FT  
BELOW SUBGRADE AT PROPOSED EOP.

75 x 20 x 2  
1.5 inch Skimmer  
with 0.75 inch  
Orifice Diameter  
5 ft. weir  
ID 8.1

64 x 14 x 2  
1.5 inch Skimmer  
with 0.5 inch  
Orifice Diameter  
5 ft. weir  
(See Tiered Skimmer  
Basin Detail)  
ID 8.2

Modified Silt Basin  
Type 'B'  
64 x 14 x 2  
5 ft. weir  
(See Tiered Skimmer  
Basin Detail)  
ID 8.2



NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.

NOTE:  
PERIMETER EROSION CONTROL MEASURES SHALL BE  
INSTALLED DURING CLEARING AND GRUBBING PHASE.


NOTE:  
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B  
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT  
DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 18

5/14/99  
9/26/2016  
R3826\_18\_con\_contr\_01.c&g\_psh\_8.dgn  
ROADSIDE ENVIRONMENTAL PROJECT ENGINEERING, INC.



CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 9



78 x 20 x 2.0  
1.5 inch Skimmer  
with 0.75 inch  
Orifice Diameter  
12 ft. weir  
(See Tiered Skimmer  
Basin Detail)  
ID 9.1

Modified Silt Basin  
Type 'B'  
78 x 20 x 2  
12 ft. weir  
(See Tiered Skimmer  
Basin Detail)  
ID 9.1

NOTE: ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.

NOTE: PERIMETER EROSION CONTROL MEASURES SHALL BE INSTALLED DURING CLEARING AND GRUBBING PHASE.


NOTE: PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 18  
FOR -YI- PROFILE, SEE SHEET 21

5/14/99  
 9/26/2016  
 R3826.ec-9.const.9.dgn  
 9/26/2016  
 R3826.ec-9.const.9.dgn


PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-10/CONST.10
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 10



MATCHLINE -L- STA 93+00.00  
SEE SHEET 9

MATCHLINE -L- STA 107+00.00  
SEE SHEET 11



NOTE: ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING R/W OR EASEMENT.



NOTE: PERIMETER EROSION CONTROL MEASURES SHALL BE INSTALLED DURING CLEARING AND GRUBBING PHASE.

NOTE: PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 19

5/14/99  
R-3826 9/26/2016 on\_control.c&g.psh\_10.dgn  
ROADSIDE ENVIRONMENTAL PROJECT ENGINEERING, INC.

5/14/99  
9/26/2016  
R3826.ec\_ii.const.ii.dgn  
C:\ENGINEERING\PROJECTS\2016\9/26/2016\CONTR01\c&g\_esh\_11.dgn



**NOTE:** ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.

**NOTE:** PERIMETER EROSION CONTROL MEASURES SHALL BE INSTALLED DURING CLEARING AND GRUBBING PHASE.

**NOTE:** PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.



**FOR -L- PROFILE, SEE SHEET 19**



5/14/99

# 6' (W) X 6' (H) RCBC STA. 132 + 50 -L-

PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-12A
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	





### NOTES

1. CULVERT CONSTRUCTION SHALL BE PERFORMED IN ONLY DRY OR ISOLATED SECTIONS OF CHANNEL.
2. IMPERVIOUS DIKES ARE TO BE USED TO ISOLATE WORK FROM STREAM FLOW AS NECESSARY.
3. ALL GRADED AREAS SHALL BE STABILIZED WITHIN 24 HOURS.
4. MAINTENANCE OF STREAM FLOW OPERATIONS SHALL BE INCIDENTAL TO THE WORK. THIS INCLUDES POLYETHYLENE SHEETING, DIVERSION PIPES, PUMPS AND HOSES.
5. PUMPS AND HOSES SHALL BE SUFFICIENT SIZE TO DEWATER THE WORK AREA.
6. THE CONTRACTOR SHALL NOT PUMP SEDIMENT-LADEN WATER DIRECTLY INTO STREAM. FOR DEWATERING OF CULVERT SITES, THE CONTRACTOR SHALL FILTER SEDIMENT-LADEN WATER THROUGH SPECIAL STILLING BASIN.

### CONSTRUCTION SEQUENCE



1. CONSTRUCT DIVERSION CHANNELS (177 LF) WITH 5' BASE AND 2:1 SIDE SLOPES AND PLACE 36" TEMPORARY PIPE (40 LF).
2. PLACE IMPERVIOUS DIKES (83 LF) UPSTREAM AND DOWNSTREAM OF THE PROPOSED CULVERT AND DIVERT CHANNEL FLOW INTO DIVERSION CHANNEL.
3. PROVIDE PUMPS AND SPECIAL STILLING BASINS FOR DEWATERING OF THE WORK ZONE.
4. EXCAVATE WORK ZONE.
5. CONSTRUCT CULVERT AND WINGWALLS.
6. COMPLETE UPSTREAM AND DOWNSTREAM IMPROVEMENTS.
7. REMOVE IMPERVIOUS DIKES, TEMPORARY PIPE, DIVERSION CHANNEL, AND SPECIAL STILLING BASIN. DIVERT CHANNEL FLOW INTO CULVERTS.
8. ALLOW TIME FOR CONCRETE TO CURE AND PLACE ROADWAY FILL.



9/26/2016 Construction\_Sea.dgn  
E.C.A. ENGINEERING, INC.

PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-13/CONST.13
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 13



36  
80 x 25 x 2  
1.5 inch Skimmer  
with 0.875 inch  
Orifice Diameter  
8 ft. weir  
ID 12.2

125 x 40 x 2  
1.5 inch Skimmer  
with 1.5 inch  
Orifice Diameter  
22 ft. weir  
ID 13.1

**END TIP PROJECT R-3826**  
**-L- STA 149+00.00**

NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.



NOTE:  
PERIMETER EROSION CONTROL MEASURES SHALL BE  
INSTALLED DURING CLEARING AND GRUBBING PHASE.

NOTE:  
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B  
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT  
DRAINAGE OUTLETS.

FOR -L- PROFILE, SEE SHEET 20  
FOR -Y2- PROFILE, SEE SHEET 22

5/14/99  
9/26/2016  
R3826.ecn.contr.ol.c&g.psh.13.dgn  
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER

CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 14



SEE SHEET 5  
MATCHLINE -Y- STA 26+00.00

1.5 inch Skimmer  
with 0.375 inch  
Orifice Diameter  
20 ft. weir with  
4.5 ft. weir height  
ID 14.1  
(See Earthen Dam  
with Skimmer Detail)

NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING R/W OR EASEMENT.

NOTE:  
PERIMETER EROSION CONTROL MEASURES SHALL BE  
INSTALLED DURING CLEARING AND GRUBBING PHASE.



NOTE:  
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B  
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT  
DRAINAGE OUTLETS.

FOR -Y- PROFILE, SEE SHEET 21

5/14/99  
R-3826 9/26/2016 on.contr.ol.c&g.psh.14.dgn  
ROADSIDE ENVIRONMENTAL PROJECT ENGINEERING, INC.

PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-15/CONST.15
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

CLEARING AND GRUBBING  
EROSION CONTROL FOR  
CONSTRUCTION SHEET 15



NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.

NOTE:  
PERIMETER EROSION CONTROL MEASURES SHALL BE INSTALLED DURING CLEARING AND GRUBBING PHASE.

NOTE:  
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.



FOR -Y1- PROFILE, SEE SHEET 21

5/14/99  
9/26/2016 on control.c&g.psh.15.dgn  
R-3826  
ROADSIDE ENVIRONMENTAL PROJECT ENGINEERING, INC.



PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-16/CONST.4
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

FINAL EROSION CONTROL FOR  
CONSTRUCTION SHEET 4





FOR -L- PROFILE, SEE SHEET 16

5/14/99  
R-3826 8/26/2016 final\_erosion\_control\_final\_psh\_4.dgn  
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER


LEVEL III CERTIFIED BY:  
 STACEY H. BAILEY, PE  
 CERTIFICATION NUMBER: 3074  
 ISSUED: SEPTEMBER 27, 2016

FINAL EROSION CONTROL FOR  
 CONSTRUCTION SHEET 5


5/14/99  
 5/26/2016  
 R3826.ec-17/const.5.dgn



JAMES A. BETTY & B. ROGERSON  
 DB D-10 PG 520





FROM STA. 26+34 -L- TO STA. 30+20 -L- LT  
 FROM STA. 30+60 -L- TO STA. 31+50 -L- LT  
 FROM STA. 37+50 -L- TO STA. 39+61 -L- LT  
 FROM STA. 26+36 -L- TO STA. 29+00 -L- RT  
 FROM STA. 29+00 -L- TO STA. 31+50 -L- RT  
 FROM STA. 33+40 -L- TO STA. 35+00 -L- RT  
 FROM STA. 35+00 -L- TO STA. 36+80 -L- RT  
 FROM STA. 19+00 -Y- TO STA. 22+70 -Y- RT



FROM STA. 19+50 -Y- TO STA. 23+15 -Y- LT  
 FROM STA. 24+00 -Y- TO STA. 28+50 -Y- RT  
 FROM STA. 36+80 -L- TO STA. 39+63 -L- RT

NOTE:  
 ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
 WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 16  
 FOR -Y- PROFILE, SEE SHEET 21






5/14/99

9/26/2016 R3826 Final Erosion Control Final.psh.6.dgn

NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 17

FINAL EROSION CONTROL FOR  
CONSTRUCTION SHEET 7



FROM STA. 56+00 TO STA. 58+66 LT  
 FROM STA. 58+66 TO STA. 62+00 LT  
 FROM STA. 55+50 TO STA. 59+40 RT  
 FROM STA. 59+40 TO STA. 63+00 RT

Place Matting for Erosion Control  
on Slopes Adjacent to Permitted  
Wetlands as Work Allows.





Place Matting for Erosion Control  
on Slopes Adjacent to Permitted  
Wetlands as Work Allows.

INSTALL UNDERDRAINS FROM  
STA. 55+50 TO 59+40, RIGHT SIDE.  
TIE TO EXISTING DITCH  
AT STA. 59+40 RT.  
UNDERDRAIN SHALL BE PLACED 4 FT.  
BELOW SUBGRADE AT PROPOSED EOP.


NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 17

5/14/99  
8/26/2016  
R3826.ecn.control.final.psh.7.dgn  
TIA ENGINEERING



INSTALL UNDERDRAINS FROM STA. 76+50 TO 79+50 LEFT SIDE. OUTLET UNDERDRAIN TO DITCH AT STA. 76+50 LT. UNDERDRAIN SHALL BE PLACED 4 FT. BELOW SUBGRADE AT PROPOSED EOP.





NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 18


5/14/99  
8/26/2016  
R3826 Final Erosion Control Final.psh.8.dgn  
TIA ENGINEERING INC.

FINAL EROSION CONTROL FOR  
CONSTRUCTION SHEET 9



FROM STA. 81+00 -L- TO STA. 89+00 -L- LT  
 FROM STA. 81+00 -L- TO STA. 85+50 -L- RT  
 FROM STA. 17+25 -Y1- TO STA. 19+83 -Y1- RT  
 FROM STA. 21+00 -Y1- TO STA. 22+00 -Y1- RT  
 FROM STA. 22+00 -Y1- TO STA. 25+25 -Y1- RT  
 FROM STA. 14+00 -Y1- TO STA. 19+81 -Y1- LT  
 FROM STA. 21+00 -Y1- TO STA. 22+25 -Y1- LT

35  
 SIMON A. GRIFFIN  
 WB 09-E PG 147  
 L-299 (UNRECORD MAP)



78 x 20 x 2.0  
 1.5 inch Skimmer  
 with 0.75 inch  
 Orifice Diameter  
 12 ft. weir  
 (See Tiered Skimmer  
 Basin Detail)  
 ID 9.1

Modified Silt Basin  
 Type 'B'  
 78 x 20 x 2  
 12 ft. weir  
 (See Tiered Skimmer  
 Basin Detail)  
 ID 9.1

NOTE:  
 ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
 WITHIN EXISTING RW OR EASEMENT.




FOR -L- PROFILE, SEE SHEET 18  
 FOR -Y1- PROFILE, SEE SHEET 21

5/14/2016  
 R3826\_9/26/2016\_roadside\_erosion\_control\_final\_psh\_9.dgn  
 ROADSIDE ENVIRONMENTAL PROJECT ENGINEER

PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-22/CONST.10
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

FINAL EROSION CONTROL FOR  
CONSTRUCTION SHEET 10

5/14/99  
9/26/2016  
R3826.ec-22.const.10.dgn  
S:\2016\Projects\Roadside Environmental\Const\10.dgn  
S:\2016\Projects\Roadside Environmental\Const\10.dgn








NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 19


5/14/99  
 9/26/2016  
 R3826  
 T:\ENGINEERING\INC

PROJECT REFERENCE NO. <b>R-3826</b>	SHEET NO. <i>EC-23/CONST.II</i>
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	
FINAL EROSION CONTROL FOR CONSTRUCTION SHEET 11	



188 x 32 x 2  
 2 inch Skimmer  
 with 1.625 inch  
 Orifice Diameter  
 23 ft. weir  
 ID 11.1

75 x 15 x 2  
 1.5 inch Skimmer  
 with 0.625 inch  
 Orifice Diameter  
 4 ft. weir  
 ID 11.2





NOTE:  
 ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
 WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 19



PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-24/CONST.12
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

FINAL EROSION CONTROL FOR  
CONSTRUCTION SHEET 12



Place Matting for Erosion Control  
on Slopes Adjacent to Permitted  
Wetlands as Work Allows.

87 x 30 x 2  
1.5 inch Skimmer  
with 1.125 inch  
Orifice Diameter  
10 ft. weir  
ID 12.1

Place Matting for Erosion Control  
on Slopes Adjacent to Permitted  
Wetlands as Work Allows.


80 x 25 x 2  
1.5 inch Skimmer  
with 0.875 inch  
Orifice Diameter  
8 ft. weir  
ID 12.2

NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 20

FOR CULVERT, SEE SHEET C-1 THROUGH C-5

5/14/99  
11/15/2016  
R3826.dwg  
control.f.nal.psh.12.dgn  
S.A. GRIFFIN, INC.



35  
SIMON A. GRIFFIN  
WB 09-E PG 147  
L-299 (UNRECORD MAP)








36  
JOSEPH C. LEGGETT  
DB E-12 PG 887  
MB 8 PG 57

35  
SIMON A. GRIFFIN  
WB 09-E PG 147  
L-299 (UNRECORD MAP)

JOSEPH C. LEGGETT  
DB E-12 PG 887  
MB 8 PG 57

36  
JOSEPH C. LEGGETT  
DB E-12 PG 887  
MB 8 PG 57

FINAL EROSION CONTROL FOR  
CONSTRUCTION SHEET 13







**END TIP PROJECT R-3826**  
**-L- STA 149+00.00**

NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED  
WITHIN EXISTING RW OR EASEMENT.

FOR -L- PROFILE, SEE SHEET 20  
FOR -Y2- PROFILE, SEE SHEET 22

5/14/99  
 R3826\_9/26/2016\_01.contr-ol.f.nal.psh.13.dgn  
 P&A ENGINEERING, INC.



INSTALL UNDERDRAINS FROM -Y- STA. 24+00 TO 29+29, LEFT SIDE. TIE TO PROPOSED 2GI AT STA. 29+29 LT. UNDERDRAIN SHALL BE PLACED 4 FT BELOW SUBGRADE AT PROPOSED EOP.

INSTALL UNDERDRAINS FROM -Y- STA. 29+29 TO 32+00, LEFT SIDE. TIE TO PROPOSED 2GI AT STA. 29+29 LT. UNDERDRAIN SHALL BE PLACED 4 FT BELOW SUBGRADE AT PROPOSED EOP.

SEE SHEET 5  
MATCHLINE -Y- STA 26+00.00

42Z  
END CONSTRUCTION  
-Y- STA 32+50.00



NOTE:  
ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.

FOR -Y- PROFILE, SEE SHEET 21


5/14/99

PROJECT REFERENCE NO.	SHEET NO.
R-3826	EC-27/CONST.15
RW SHEET NO.	
ROADSIDE ENVIRONMENTAL PROJECT ENGINEER	
LEVEL III CERTIFIED BY: STACEY H. BAILEY, PE CERTIFICATION NUMBER: 3074 ISSUED: SEPTEMBER 27, 2016	

FINAL EROSION CONTROL FOR CONSTRUCTION SHEET 15



FROM STA. 14+00 -Y1- TO STA. 19+81 -Y1- LT  
FROM STA. 14+50 -Y1- TO STA. 15+00 -Y1- RT



NOTE: ALL EROSION CONTROL DEVICES SHOWN ARE LOCATED WITHIN EXISTING RW OR EASEMENT.

FOR -Y1- PROFILE, SEE SHEET 21

R3826\_9/26/2016\_n\_control.fina1.psh.15.dgn  
TIA ENGINEERING, INC.