


PROJECT REFERENCE NO. U-3633	SHEET NO. EC-8/CONST.6
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# CULVERT CONSTRUCTION SEQUENCE STA. 54+15 -L-

## PHASE III

11. REMOVE IMPERVIOUS DIKE C AND D AND DIVERSION CHANNELS.
12. INSTALL IMPERVIOUS DIKE F AND G.
13. DIRECT WATER FLOW INTO THE 2 NORTHERN BARRELS.
14. CONSTRUCT CULVERT EXTENSION, WING WALL, AND CHANNEL IMPROVEMENTS.



## PHASE IV

14. REMOVE IMPERVIOUS DIKE F AND G.
15. REMOVE SPECIAL STILLING BASIN(S) IF ANY WERE USED.
16. COMPLETE ROADWAY.

