


# CULVERT CONSTRUCTION SEQUENCE STA. 117+49 -L-

## PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (6 FT. BASE, 5 FEET DEEP, 3:1 SIDESLOPES).
3. CONSTRUCT IMPERVIOUS DIKES, DIVERTING FLOW THROUGH TEMPORARY CHANNEL CHANGE.
4. DEWATER CULVERT CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
5. CONSTRUCT PROPOSED CULVERT.



## PHASE II

6. CONSTRUCT INLET/OUTLET CHANNEL IMPROVEMENTS.
7. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES.
8. REMOVE IMPERVIOUS DIKES AND TEMPORARY CHANNEL CHANGE, DIVERTING FLOW THROUGH PROPOSED CULVERT.
9. REMOVE SPECIAL STILLING BASIN, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

