

CULVERT CONSTRUCTION SEQUENCE STA. 180+39 -L-

PHASE III

- 9 EXCAVATE ANY ACCUMULATED SILT AND DEWATER PRIOR TO REMOVAL OF IMPERVIOUS DIKES AND TEMPORARY PIPE.
- 10 REMOVE TEMPORARY PIPE AND IMPERVIOUS DIKES, DIVERTING FLOW THROUGH PROPOSED CULVERT.
- 11 CONSTRUCT OUTLET CHANNEL IMPROVEMENTS.
- 12 REMOVE SPECIAL STILLING BASIN, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

