This electronic collection of documents is provided for the convenience of the user and is Not a Certified Document –


The documents contained herein were originally issued and sealed by the individuals whose names and license numbers appear on each page, on the dates appearing with their signature on that page.


This file or an individual page shall not be considered a certified document.

STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS


TRANSPORTATION MANAGEMENT PLAN

NEW HANOVER COUNTY





LOCATION: SR 1409 (MILITARY CUTOFF ROAD) TO US 17 IN WILMINGTON TYPE OF WORK: GRADING, DRAINAGE, PAVING AND STRUCTURE



N.C.D.O.T. WORK ZONE TRAFFIC CONTROL

1561 MAIL SERVICE CENTER (MSC) RALEIGH, NC 27699-1561

750 N. GREENFIELD PARKWAY, GARNER, NC 27529 (DELIVERY)

PHONE: (919) 773-2800 FAX: (919) 771-2745

J. S. BOURNE, P.E. STATE TRAFFIC MANAGEMENT ENGINEER

J.S. KITE, P.E. TRAFFIC CONTROL PROJECT ENGINEER

MATT SPRINGER, P.E. TRAFFIC CONTROL PROJECT DESIGN ENGINEER

TRAFFIC CONTROL DESIGN ENGINEER



INDEX OF SHEETS

SHEET NO.

TITLE

TMP-1 TITLE SHEET, VICINITY MAP AND INDEX OF SHEETS
TMP-1A LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS,

AND LEGEND

TMP-1B TO TMP-1C TRANSPORTATION OPERATIONS PLAN, GENERAL NOTES

TMP-2 PORTABLE CONCRETE BARRIER TYPICAL, SIGN DESIGNS

TMP-2A TO TMP-2B OFFSITE DETOUR ROUTES

TMP-3 PHASING NOTES
TMP-4 AREA OVERVIEW

MP-5 TEMPORARY TRAFFIC CONTROL PHASE I-AREA 1 OVERVIEWS

TMP-6 TO TMP-9 TEMPORARY TRAFFIC CONTROL PHASE II-AREA 1 OVERVIEWS
TMP-10 TO TMP-12 TEMPORARY TRAFFIC CONTROL PHASE II-AREA 1 DETAILS

TMP-13 TO TMP-14 TEMPORARY TRAFFIC CONTROL PHASE III-AREA 1 DETAILS


TEMPORARY TRAFFIC CONTROL PHASE I-AREA 2 OVERVIEWS

TMP-29 TO TMP-34 TEMPORARY TRAFFIC CONTROL PHASE II-AREA 2 DETAILS

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED



ENGINEERS • CONSULTANTS



SHEET NO.

J-4751

PROJECT:

PROJ. REFERENCE NO. SHEET NO. U-4751 TMP-1A

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS SHOWN IN "ROADWAY STANDARD DRAWINGS" -PROJECT SERVICES UNIT - N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JANUARY 2012 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

TITLE STD. NO.

1101.01	WORK ZONE ADVANCE WARNING SIGNS
1101.02	TEMPORARY LANE CLOSURES
1101.03	TEMPORARY ROAD CLOSURES
1101.04	TEMPORARY SHOULDER CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1115.01	FLASHING ARROW BOARDS
1130.01	DRUM
1135.01	CONES
1145.01	BARRICADES
1150.01	FLAGGING DEVICES
1160.01	TEMPORARY CRASH CUSHION
1165.01	WORK VEHICLE LIGHTING SYSTEMS AND TMA DELINEATION
1170.01	POSITIVE PROTECTION
1180.01	SKINNY-DRUM
1205.01	PAVEMENT MARKINGS - LINE TYPES AND OFFSETS
1205.02	PAVEMENT MARKINGS - TWO-LANE AND MULTI-LANE ROADWAYS
1205.03	PAVEMENT MARKINGS - EXITS AND ENTRANCE RAMPS
1205.04	
1205.05	PAVEMENT MARKINGS - TURN LANES
1205.06	
1205.08	PAVEMENT MARKINGS - SYMBOLS AND WORD MESSAGES
1205.09	PAVEMENT MARKINGS - PAINTED ISLANDS
1205.12	PAVEMENT MARKINGS - BRIDGES
1250.01	RAISED PAVEMENT MARKERS - INSTALLATION SPACING
1251.01	RAISED PAVEMENT MARKERS - PERMANENT AND TEMPORARY
1261.01	GUARDRAIL AND BARRIER DELINEATORS - INSTALLATION SPACING
1261.02	GUARDRAIL AND BARRIER DELINEATORS - TYPES AND MOUNTING
1262.01	GUARDRAIL END DELINEATION

LEGEND

GENERAL

DIRECTION OF TRAFFIC FLOW

DIRECTION OF PEDESTRIAN TRAFFIC FLOW

----- EXIST. PVMT.

NORTH ARROW

— PROPOSED PVMT.

TEMP. SHORING

WORK AREA

ON-GOING WORK

REMOVAL

TEMPORARY PAVEMENT

PAVEMENT MARKINGS

EXISTING LINES ——TEMPORARY LINES

TRAFFIC CONTROL DEVICES

BARRICADE (TYPE III)

DRUM SKINNY DRUM STUBULAR MARKER

TEMPORARY CRASH CUSHION

FLASHING ARROW BOARD

FLAGGER

LAW ENFORCEMENT

TRUCK MOUNTED ATTENUATOR (TMA)

CHANGEABLE MESSAGE SIGN

TEMPORARY SIGNING

PORTABLE SIGN

STATIONARY SIGN

STATIONARY OR PORTABLE SIGN

PAVEMENT MARKERS

CRYSTAL/CRYSTAL

CRYSTAL/RED ◆ YELLOW/YELLOW

PAVEMENT MARKING SYMBOLS

PAVEMENT MARKING SYMBOLS

TEMPORARY PAVEMENT MARKING SCHEDULE

PAVEMENT MARKINGS PAINT(4")

PA WHITE EDGELINE

PB YELLOW EDGELINE

PC 10 FT. WHITE SKIP

PD 3 FT. - 9 FT./SP WHITE MINISKIP

PE WHITE SOLID LANE LINE

PH YELLOW SINGLE CENTER PI YELLOW DOUBLE CENTER

PAVEMENT MARKINGS PAINT(6")

P6 WHITE EDGELINE (6")

P7 YELLOW EDGELINE (6")

PJ 10 FT. WHITE SKIP (6")

PAINT(8")

PN WHITE SOLID LANE LINE

PO WHITE DIAGONAL

PP YELLOW DIAGONAL

PS WHITE GORELINE

PAINT(12")

PS WHITE GORELINE

PAINT(24")

P2 WHITE STOPBAR

MARKING SYMBOLS

QA LEFT TURN ARROW

QB RIGHT TURN ARROW


QC STRAIGHT ARROW

COMBO.STRAIGHT/RIGHT

QI ALPHANUMERIC CHARACTER

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED





ROADWAY STANDARD DRAWINGS & LEGEND

MANAGEMENT STRATEGIES

THE PROJECT WILL BE CONSTRUCTED AWAY FROM TRAFFIC WHEREVER POSSIBLE. WHERE TRAFFIC IS AFFECTED, A COMBINATION OF LANE CLOSURES AND FLAGGERS WILL BE USED AS NECESSARY. TEMPORARY PORTABLE CONCRETE BARRIER WILL BE USED TO PROTECT TRAFFIC FROM WORK AREAS WHERE POSSIBLE. SHORING WILL BE USED AS NEEDED FOR STRUCTURE CONSTRUCTION ADJACENT TO TRAVEL LANES.

ROAD CLOSURES WILL BE LIMITED AS MUCH AS POSSIBLE. WHEN A ROAD CLOSURE IS REQUIRED AN APPROVED OFFSITE DETOUR WILL BE USED.

GENERAL NOTES

TIME RESTRICTIONS

A) DO NOT CLOSE OR NARROW TRAVEL LANES AS FOLLOWS:

ROAD NAME DAY AND TIME RESTRICTIONS

-L- MILITARY CUTOFF	6:00A.M8:00P.M.	MONDAY TO SUNDAY
-Y- GORDON RD	6:00A.M8:00P.M.	MONDAY TO SUNDAY
-Y1- US 17 BUSINESS	6:00A.M8:00P.M.	MONDAY TO SUNDAY
-Y8- US 17/I-140	7:00A.M9:00A.M.	MONDAY TO FRIDAY
	4:00P.M6:00P.M.	MONDAY TO FRIDAY
	8:00A.M8:00P.M.	SATURDAY TO SUNDAY
-V13- MIDDLE SOUND LOOP RD	6:00A M -8:00P M	MONDAY TO SUNDAY

-Y13- MIDDLE SOUND LOOP RD 6:00A.M.-8:00P.M. MONDAY TO SUNDAY ALL OTHER ROADS 7:00A.M.-9:00A.M. AND 4:00P.M.-6:00P.M. MON-FRI

HOLIDAY & HOLIDAY WEEKEND LANE CLOSURE TIME RESTRICTIONS

- 1) FOR ANY UNEXPECTED OCCURRENCE THAT CREATES UNUSUALLY HIGH TRAFFIC VOLUMES, AS DIRECTED BY THE ENGINEER.
- 2) FOR NEW YEAR'S, BETWEEN THE HOURS OF 6:00 A.M. DECEMBER 31ST AND 8:00 P.M. JANUARY 2ND. IF NEW YEAR'S DAY IS ON A FRIDAY, SATURDAY, SUNDAY, OR MONDAY THEN TO 8:00 P.M. THE FOLLOWING TUESDAY.
- 3) FOR EASTER, BETWEEN THE HOURS OF 6:00 A.M. THURSDAY AND 8:00 P.M. MONDAY.
- 4) FOR MEMORIAL DAY, BETWEEN THE HOURS OF 6:00 A.M. FRIDAY TO 8:00 P.M. TUESDAY.
- 5) FOR INDEPENDENCE DAY, BETWEEN THE HOURS OF 6:00 A.M. JULY 3RD AND 8:00 P.M. JULY 5TH. IF INDEPENDENCE DAY IS ON A FRIDAY, SATURDAY, SUNDAY OR MONDAY; THEN BETWEEN THE HOURS OF 6:00 A.M. THE THURSDAY BEFORE INDEPENDENCE DAY AND 8:00 P.M. THE TUESDAY AFTER INDEPENDENCE DAY.
- 6) FOR LABOR DAY, BETWEEN THE HOURS OF 6:00 A.M. FRIDAY AND 8:00 P.M. TUESDAY.
- 7) FOR THANKSGIVING DAY, BETWEEN THE HOURS OF 6:00 A.M. TUESDAY TO 8:00 P.M. MONDAY.
- 8) FOR CHRISTMAS, BETWEEN THE HOURS OF 6:00 A.M. THE FRIDAY BEFORE THE WEEK OF CHRISTMAS DAY AND 8:00 P.M. THE FOLLOWING TUESDAY AFTER THE WEEK OF CHRISTMAS DAY.
- 9) FOR THE WEEK OF THE ANNUAL NORTH CAROLINA AZALEA FESTIVAL IN APRIL, DO NOT PERFORM ANY WORK BETWEEN THE HOURS OF 6:00 AM THURSDAY BEFORE THE FESTIVAL THROUGH 7:00 PM MONDAY AFTER THE FESTIVAL WITHOUT THE PRIOR APPROVAL OF THE ENGINEER AND THE CITY OF WILMINGTON TRAFFIC ENGINEER. CALL (910) 794-4650 OR VISIT THE FESTIVAL'S WEBSITE AT WWW.NCAZALEAFESTIVAL.ORG TO CONFIRM THE DATES OF THE FESTIVAL.

ROAD CLOSURES

B) DO NOT CLOSE ROADS AS FOLLOWS:

ROAD NAME	DAY AND TIME RESTRICTIONS	DURATION/ OPERATION
-Y1- US 17 BUSINESS	MONDAY-SUNDAY	5:00 A.M12:00 A.M.
		ONSITE DETOUR FOR
-Y2- OGDEN PARK DR	MONDAY-SUNDAY	GIBDER. MNSTALDATROM.
-Y8- US 17/I-140	MONDAY-SUNDAY	FOR GIRDER INSTALLATION 5:00 A.M12:00 A.M.
-10- 03 17/1-140	MONDAT - SUNDAT	5.00 A.W12.00 A.W.

30 MINUTE CLOSURE FOR GIRDER INSTALLATION

C) DO NOT CONDUCT ANY HAULING OPERATIONS AGAINST THE FLOW OF TRAFFIC OF AN OPEN TRAVELWAY UNLESS THE HAULING OPERATION IS PROTECTED BY BARRIER OR GUARDRAIL OR AS DIRECTED BY THE ENGINEER.

LANE AND SHOULDER CLOSURE REQUIREMENTS

- D) REMOVE LANE CLOSURE DEVICES FROM THE LANE WHEN WORK IS NOT BEING PERFORMED BEHIND THE LANE CLOSURE OR WHEN A LANE CLOSURE IS NO LONGER NEEDED OR AS DIRECTED BY THE ENGINEER.
- E) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN 15 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN SHOULDER USING ROADWAY STANDARD DRAWING NO. 1101.04 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL OR A LANE CLOSURE IS INSTALLED.
- F) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO AN UNDIVIDED FACILITY AND WITHIN 5 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING ON THE SHOULDER ADJACENT TO A DIVIDED FACILITY AND WITHIN 10 FT OF AN OPEN TRAVEL LANE, CLOSE THE NEAREST OPEN TRAVEL LANE USING ROADWAY STANDARD DRAWING NO. 1101.02 UNLESS THE WORK AREA IS PROTECTED BY BARRIER OR GUARDRAIL.

- G) WHEN PERSONNEL AND/OR EQUIPMENT ARE WORKING WITHIN A LANE OF TRAVEL OF AN UNDIVIDED OR DIVIDED FACILITY, CLOSE THE LANE ACCORDING TO THE TRAFFIC CONTROL PLANS, ROADWAY STANDARD DRAWINGS, OR AS DIRECTED BY THE ENGINEER. CONDUCT THE WORK SO THAT ALL PERSONNEL AND/OR EQUIPMENT REMAIN WITHIN THE CLOSED TRAVEL LANE.
- H) DO NOT WORK SIMULTANEOUSLY WITHIN 15 FT ON BOTH SIDES OF AN OPEN TRAVELWAY, RAMP, OR LOOP WITHIN THE SAME LOCATION UNLESS PROTECTED WITH GUARDRAIL OR BARRIER.

PAVEMENT EDGE DROP OFF REQUIREMENTS

I) BACKFILL AT A 6:1 SLOPE UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT IN AREAS ADJACENT TO AN OPENED TRAVEL LANE THAT HAS AN EDGE OF PAVEMENT DROP-OFF AS FOLLOWS:

BACKFILL DROP-OFFS THAT EXCEED 2 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS OF 45 MPH OR GREATER.

BACKFILL DROP-OFFS THAT EXCEED 3 INCHES ON ROADWAYS WITH POSTED SPEED LIMITS LESS THAN 45 MPH.

BACKFILL WITH SUITABLE COMPACTED MATERIAL, AS APPROVED BY THE ENGINEER, AT NO EXPENSE TO THE DEPARTMENT.

J) DO NOT EXCEED A DIFFERENCE OF 2 INCHES IN ELEVATION BETWEEN OPEN LANES OF TRAFFIC FOR NOMINAL LIFTS OF 1.5 INCHES. INSTALL ADVANCE WARNING "UNEVEN LANES" SIGNS (W8-11) 500 FT IN ADVANCE AND A MINIMUM OF EVERY HALF MILE THROUGHOUT THE UNEVEN AREA.

TRAFFIC PATTERN ALTERATIONS

K) NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

<u>SIGNING</u>

- L) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- M) PROVIDE SIGNING AND DEVICES
 REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS
 AND TRAFFIC CONTROL PLANS.

N) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED
TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.

O) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

SHEET NO.

TMP-1B

PROJ. REFERENCE NO.

U-4751

TRAFFIC BARRIER

P) INSTALL TEMPORARY BARRIER ACCORDING TO THE TRANSPORTATION MANAGEMENT PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS OR AS DIRECTED BY THE ENGINEER.

DO NOT PLACE BARRIER DIRECTLY ON ANY SURFACE OTHER THAN ASPHALT OR CONCRETE.

ONCE TEMPORARY BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE TEMPORARY BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE / RESET TEMPORARY BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRANSPORTATION MANAGEMENT PLANS, TEMPORARY BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

INSTALL TEMPORARY BARRIER WITH THE TRAFFIC FLOW BEGINNING WITH THE UPSTREAM SIDE OF TRAFFIC. REMOVE TEMPORARY BARRIER AGAINST THE TRAFFIC FLOW BEGINNING WITH THE DOWNSTREAM SIDE OF TRAFFIC.

INSTALL AND SPACE DRUMS NO GREATER THAN TWICE THE POSTED SPEED LIMIT (MPH) TO CLOSE OR KEEP THE SECTION OF THE ROADWAY CLOSED UNTIL THE TEMPORARY BARRIER CAN BE PLACED OR AFTER THE TEMPORARY BARRIER IS REMOVED.

Q) PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER AT ALL TIMES DURING THE INSTALLATION AND REMOVAL OF THE BARRIER BY EITHER A TRUCK MOUNTED ATTENUATOR (MAXIMUM 72 HOURS) OR A TEMPORARY CRASH CUSHION.


PROTECT THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER FROM ONCOMING TRAFFIC AT ALL TIMES BY A TEMPORARY CRASH CUSHION UNLESS THE APPROACH END OF MOVABLE/PORTABLE CONCRETE BARRIER IS OFFSET FROM ONCOMING TRAFFIC AS FOLLOWS OR AS SHOWN IN THE PLANS: (SEE ALSO 1101.05)

POSTED SPEED LIMIT	MINIMUM OFFSET	
40 OR LESS	15 FT	
45 - 50	20 FT	
55	25 FT	
60 MPH or HIGHER	30 FT	

TRAFFIC CONTROL DEVICES

R) WHEN LANE CLOSURES ARE NOT IN EFFECT SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH) EXCEPT, 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES) AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED





TRANSPORTATION OPERATIONS PLAN

GENERAL NOTES (CONT.)

- S) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.
- T) PLACE ADDITIONAL SETS OF THREE CHANNELIZING DEVICES (DRUMS) PERPENDICULAR TO THE EDGE OF TRAVELWAY ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC.

PAVEMENT MARKINGS AND MARKERS

U) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME	<u>MARKING</u>	<u>MARKER</u>
ALL ROADS	TEMPORARY PAINT	TEMPORARY RAISED

- V) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.
- W) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- X) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.


MISCELLANEOUS


- Y) LAW ENFORCEMENT MAY BE USED TO MAINTAIN TRAFFIC THROUGH THE WORK AREA AND/OR INTERSECTIONS AS DIRECTED BY THE ENGINEER.
- Z) CONTRACTOR SHALL MAINTAIN SIDEWALK ACCESS AT ALL TIMES AS STATED IN THE PHASING. CONTRACTOR SHALL BE RESPONSIBLE TO PROVIDE TEMPORARY SIDEWALKS (CONCRETE, ASPHALT, OR OTHER SUITABLE MATERIAL AS APPROVED BY THE ENGINEER) AT ALL LOCATIONS WHERE THE OPEN PEDESTRIAN TRAVELWAY HAS BEEN REMOVED FOR CONSTRUCTION OPERATIONS (UTILITIES, DRAINAGE, ETC.).
- AA) ONLY THE FOLLOWING SECTIONS OF ROADWAYS WILL BE ALLOWED TO BE UTILIZED FOR HAULING OPERATIONS AND/OR NEW LOCATION PROJECT ACCESS:
 - -Y1- (MARKET STREET)
 - -Y5- (TORCHWOOD BLVD.) ONLY BETWEEN MARKET STREET AND JUST EAST OF BOW HUNTER DRIVE
 - -Y8- (I-140)

PROJ. REFERENCE NO.	SHEET NO.
U-4751	TMP-1C

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED










TRANSPORTATION
OPERATIONS PLAN

PROJ. REFERENCE NO. SHEET NO. U-4751 TMP-2


TYPICAL #1: LEADING EDGE LAYOUT FOR PORTABLE CONCRETE BARRIER







DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED





TRANSPORTATION

MANAGEMENT PLAN

PCB TYPICALS

& SIGN DESIGNS





AREA 1

PHASE I

NOTICE: CONTRACTOR SHALL ADHERE TO A 365 DAY DELAY OF ENTRY FOR ANY WORK ACTIVITIES OCCURRING WITHIN 50 FEET OF ANY TRAVEL LANE ALONG THE FOLLOWING ROADWAYS:

- -L- (MILITARY CUTOFF ROAD): FROM STA. 10+00+/- TO STA. 40+15+/-.
- -Y- (GORDON ROAD): FROM STA. 10+00+/- -Y- TO STA. 22+10+/- -Y-.
- -Y1- (MARKET STREET): FROM STA. 10+00+/- -Y1- TO STA. 85+00+/- -Y1-.
- THIS 365 DAY DELAY OF ENTRY BEGINS WHEN THE WORK REQUIRED OF AREA 1, PHASE I, STEP 1 BEGINS. EXCEPTIONS TO THIS RESTRICTION ARE IDENTIFIED IN AREA 1, PHASE I, STEP 2 BELOW.
- STEP 1: INSTALL WORK ZONE ADVANCE WARNING SIGNS ON ALL ROADWAYS WITHIN AREA 1 ACCORDING TO ROADWAY STANDARD DRAWING NO. 1101.01, SHEETS 1 AND 3 OF 3.
- STEP 2: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, BEGIN CONSTRUCTION ON THE FOLLOWING UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE:
 - -Y1-(RIGHT SIDE ONLY): IN THE LOCATIONS SHOWN ON SHEET TMP-5.
 -Y1RPD-: IN THE LOCATIONS SHOWN ON SHEET TMP-5.
 - -Y16-: IN THE LOCATIONS SHOWN ON SHEET TMP-5
 - -Y24-: IN THE LOCATIONS SHOWN ON SHEET TMP-5.

BEGIN INSTALLATION OF THE TEMPORARY TRAFFIC SIGNAL COMPONENTS AT THE -L-/-Y1RPD-INTERSECTION AND THE -Y1-/-Y1RPD-INTERSECTION FOR THE TRAFFIC PATTERNS SHOWN ON SHEETS TMP-7, TMP-9, TMP-11 AND TMP-12.

PHASE II

- STEP 1: COMPLETE ALL WORK BEGUN IN AREA 1 PHASE I STEP 2.
- STEP 2: AWAY FROM TRAFFIC, INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y1RPD- IN THE PATTERN AND LOCATIONS SHOWN ON SHEETS TMP-7, TMP-9, TMP-11 AND TMP-12.

USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -L-, -Y-, -Y1- AND -Y1RPD- IN THE PATTERN AND LOCATIONS SHOWN ON SHEETS TMP-7, TMP-9, TMP-11 AND TMP-12. ACTIVATE THE TEMPORARY TRAFFIC SIGNALS AT THE -L-/-Y1RPD- INTERSECTION AND THE -Y1-/-Y1RPD- INTERSECTION AND PLACE -L-, -Y-, -Y1- AND -Y1RPD- TRAFFIC IN THE PATTERN SHOWN ON SHEETS TMP-7, TMP-9, TMP-11 AND TMP-12. CLOSE EXISTING MILITARY CUTOFF ROAD FROM THE -Y- INTERSECTION TO THE -Y1- INTERSECTION.

- STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, BEGIN CONSTRUCTION ON THE FOLLOWING UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE:
 - -L-: IN THE LOCATIONS SHOWN ON SHEETS TMP-7, TMP-9 AND TMP-10.
 - -Y-: IN THE LOCATIONS SHOWN ON SHEET TMP-6.
 - -Y1-: IN THE LOCATIONS SHOWN ON SHEETS TMP-6, TMP-7, TMP-8, TMP-10 AND TMP-11. INSTALL THE PROPOSED CROSS PIPES AT STA. 38+45+/- AND STA. 45+40+/- BY DETOURING Y1- TRAFFIC ONTO -Y- AND -Y1RPD- DURING THE TIMES ALLOWED IN GENERAL NOTE B. USE LAW ENFORCEMENT CONTROL AT THE -Y1-/-Y- INTERSECTION, THE -L-/-Y- INTERSECTION AND THE -Y1-/-Y1RPD- INTERSECTION DURING THE DETOUR. INSTALL THE PROPOSED CROSS PIPES AT STA. 52+40+/- AND STA. 70+45+/- BY PLACING -Y1- TRAFFIC INTO A TWO-WAY ONE LANE PATTERN DURING
 - THE TIMES ALLOWED IN GENERAL NOTE B.
 -SR1-: IN THE LOCATIONS SHOWN ON SHEETS TMP-6 AND TMP-7.
- STEP 4: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, INSTALL PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ALONG -Y1- IN THE LOCATIONS SHOWN ON SHEETS TMP-10 AND TMP-11 AND CONSTRUCT THE END BENTS FOR THE PROPOSED -L-BRIDGE OVER -Y1-. BEGIN INSTALLATION OF THE PROPOSED TRAFFIC SIGNAL COMPONENTS AT THE -Y-/-Y1-, -Y-/-Y1RPD-, -Y1-/-Y1RPB- AND -Y1-/-Y13- INTERSECTIONS.

PHASE III

- STEP 1: COMPLETE WIDENING CONSTRUCTION ON -Y1- FROM STA. 36+00+/- -Y1- TO STA. 52+00+/- -Y1- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- STEP 2: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, REMOVE PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ON -Y1-, INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y1- IN THE PATTERN AND LOCATIONS SHOWN ON SHEETS TMP-13 AND TMP-14 AND PLACE -Y1- TRAFFIC IN THE PATTERN SHOWN ON SHEETS TMP-13 AND TMP-14.
- STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, INSTALL PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ALONG -Y1- IN THE LOCATIONS SHOWN ON SHEETS TMP-13 AND TMP-14 AND CONSTRUCT THE CENTER SUPPORT FOR THE PROPOSED -L- BRIDGE OVER -Y1-. -Y1- TRAFFIC SHALL BE DETOURED ONTO -Y1RPD- TO GORDON ROAD DURING GIRDER HANGING OPERATIONS. SEE GENERAL NOTE B ON SHEET TMP-1B FOR RESTRICTIONS.

PHASE IV

STEP 1: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, REMOVE PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ON -Y1- AND COMPLETE CONSTRUCTION ON ALL ROADWAYS WITHIN AREA 1 UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. COMPLETE INSTALLATION OF THE PROPOSED TRAFFIC SIGNAL COMPONENTS AT THE -L-/-Y1-, -Y-/-Y1-, -Y1-/-Y1RPB- AND -Y1-/-Y13- INTERSECTIONS.

NOTE: THE WORK DESCRIBED IN AREA 1, PHASE IV, STEP 2 SHALL BE COORDINATED WITH THE WORK DESCRIBED IN AREA 2, PHASE III, STEP 3.

- STEP 2: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS IN THE FINAL PATTERN ACCORDING TO THE PATTERNS AND LOCATIONS SPECIFIED IN THE FINAL PAVEMENT MARKING PLANS ON ALL ROADWAYS WITHIN AREA 1, ACTIVATE PROPOSED TRAFFIC SIGNALS AT THE -L-/-Y1- AND THE -Y-/-Y1- INTERSECTIONS AND PLACE ALL TRAFFIC IN THE FINAL TRAFFIC PATTERN.
- STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, COMPLETE THE MEDIAN ISLAND CONSTRUCTION WORK ALONG -Y1- AND -Y1RPD- AND PLACE THE FINAL LAYER OF SURFACE COURSE AND THE FINAL PAVEMENT MARKERS AND MARKERS ON ALL ROADWAYS WITHIN THE AREA 1 LIMITS.

PHASING

PROJ. REFERENCE NO.	SHEET NO.
U-4751	TMP-3

AREA 2

PHASE I

- STEP 1: INSTALL WORK ZONE ADVANCE WARNING SIGNS ON ALL ROADWAYS WITHIN AREA 2 ACCORDING TO ROADWAY STANDARD DRAWING NO. 1101.01, SHEETS 1 THRU 3 OF 3.
- STEP 2: AWAY FROM TRAFFIC, BEGIN CONSTRUCTION ON THE FOLLOWING UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE:
 - -L-: IN THE LOCATIONS SHOWN ON SHEETS TMP-5, TMP-15 THRU TMP-20, AND TMP-23.
 - -Y1RPA-: IN THE LOCATIONS SHOWN ON SHEETS TMP-5 AND TMP-15.
 - -Y1RPB-: IN THE LOCATIONS SHOWN ON SHEETS TMP-5 AND TMP-15.
 - -Y1LPB-: IN THE LOCATIONS SHOWN ON SHEET TMP-5.
 - -Y2-: IN THE LOCATIONS SHOWN ON SHEET TMP-16. HANG -L- BRIDGE GIRDERS OVER -Y2-DURING THE TIMES OF DAY WHEN THE ROAD IS GATED AND CLOSED TO TRAFFIC. SEE GENERAL NOTE B ON SHEET TMP-1B FOR RESTRICTIONS.
 - -Y4-: IN THE LOCATIONS SHOWN ON SHEET TMP-17.
 - -Y6-: IN THE LOCATIONS SHOWN ON SHEET TMP-18.
 - -SR4-: IN THE LOCATIONS SHOWN ON SHEETS TMP-19 AND TMP-20.
 - -Y8RPB-: IN THE LOCATIONS SHOWN ON SHEET TMP-23.
 - -Y8RPC-: IN THE LOCATIONS SHOWN ON SHEETS TMP-20 AND TMP-23.
 - -Y8RPCA-: IN THE LOCATIONS SHOWN ON SHEETS TMP-22 AND TMP-23.
 -Y8RPDB-: IN THE LOCATIONS SHOWN ON SHEETS TMP-20, TMP-22 AND TMP-23.
 - -Y8RPD-: IN THE LOCATIONS SHOWN ON SHEETS TMP-20, TMP-23 AND TMP-24.
 - -Y8LPB-: IN THE LOCATIONS SHOWN ON SHEET TMP-23.
 -Y8LPC-: IN THE LOCATIONS SHOWN ON SHEET TMP-23.
 - -Y12- TEMPORARY PAVEMENT CONNECTOR: IN THE LOCATIONS SHOWN ON SHEET TMP-16.

CONSTRUCT THE FOLLOWING ROADWAYS UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE:

- PROPOSED CUL-DE-SACS ON COPPERFIELD CT AND FOXFIELD CT AS SHOWN ON SHEET TMP-17.
- -Y18-: IN THE LOCATIONS SHOWN ON SHEET TMP-20.
- -Y19-: IN THE LOCATIONS SHOWN ON SHEET TMP-20.

USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, CONSTRUCT THE TEMPORARY PAVEMENT MEDIAN WIDENING ALONG -Y8- IN LOCATIONS SHOWN ON SHEETS TMP-21 THRU TMP-24.

- STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y8- IN THE PATTERN AND LOCATIONS SHOWN ON SHEETS TMP-25 THRU TMP-28 AND PLACE -Y8- TRAFFIC IN THE PATTERN SHOWN ON SHEETS TMP-25 THRU TMP-28. INSTALL PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ALONG -Y8- IN THE LOCATIONS SHOWN ON SHEETS TMP-25 THRU TMP-28.
- STEP 4: BEGIN CONSTRUCTION ON THE PROPOSED RAMP AND LOOP TIE INS TO -Y8- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE IN THE LOCATIONS SHOWN ON SHEETS TMP-25 THRU TMP-28. BEGIN CONSTRUCTION ON THE PROPOSED END BENTS FOR THE -L-BRIDGE OVER -Y8- AND THE -Y8RPDB- BRIDGE OVER -Y8- AS SHOWN ON SHEET TMP-27.

PHASE II

- STEP 1: COMPLETE CONSTRUCTION ON THE FOLLOWING UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE:
 - -L-: FROM STA. 100+50+/- -L- TO STA. 114+35+/- -L-
 - -Y4-: IN THE LOCATIONS SHOWN ON SHEET TMP-17.
 -Y12- TEMPORARY PAVEMENT CONNECTOR: IN THE LOCATIONS SHOWN ON SHEET TMP-16.
- FEP 2: TNSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -L -Y4- AND THE
- STEP 2: INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -L-, -Y4- AND THE -Y12- TEMPORARY CONNECTOR IN THE PATTERN AND LOCATIONS SHOWN ON SHEET TMP-29 AND PLACE -Y4- AND -Y12- TRAFFIC IN THE PATTERN SHOWN ON SHEET TMP-29.

INSTALL OFFSITE DETOUR SIGNS FOR -Y3- AS SHOWN ON SHEET TMP-2A. COVER SIGNS UNTIL DETOUR IS READY FOR OPERATION.

INTERMEDIATE CONTRACT TIME: COMPLETE THE WORK REQUIRED OF AREA 2, PHASE II, STEP 3 THRU STEP 5 IN 14 CONSECUTIVE CALENDAR DAYS.

- STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.03, SHEET 1 OF 9, CLOSE -Y3- TO TRAFFIC AND UNCOVER THE OFFSITE DETOUR SIGNS FOR -Y3-.
- STEP 4: CONSTRUCT PROPOSED -Y3- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE IN THE LOCATIONS SHOWN ON SHEET TMP-29.
- STEP 5: INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y3- IN THE PATTERN AND LOCATIONS SHOWN ON SHEET TMP-29 AND PLACE -Y3- TRAFFIC IN THE PATTERN SHOWN ON SHEET TMP-29.
- STEP 6: INSTALL OFFSITE DETOUR SIGNS FOR -Y5- AS SHOWN ON SHEET TMP-2B. COVER SIGNS UNTIL DETOUR IS READY FOR OPERATION.

INTERMEDIATE CONTRACT TIME: COMPLETE THE WORK REQUIRED OF AREA 2, PHASE II, STEP 7 THRU STEP 9 IN 14 CONSECUTIVE CALENDAR DAYS.

- STEP 7: USING ROADWAY STANDARD DRAWING NO. 1101.03, SHEET 1 OF 9, CLOSE -Y5- TO TRAFFIC AND UNCOVER THE OFFSITE DETOUR SIGNS FOR -Y5-.
- STEP 8: CONSTRUCT PROPOSED -Y5- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE IN THE LOCATIONS SHOWN ON SHEET TMP-30.
- STEP 9: INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y5- IN THE PATTERN AND LOCATIONS SHOWN ON SHEET TMP-30 AND PLACE -Y5- TRAFFIC IN THE PATTERN SHOWN ON SHEET TMP-30.
- STEP 10: COMPLETE CONSTRUCTION ON THE PROPOSED RAMP AND LOOP TIE INS TO -Y8- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE IN THE LOCATIONS SHOWN ON SHEETS TMP-25 THRU TMP-28. COMPLETE CONSTRUCTION ON THE PROPOSED END BENTS FOR THE -L- BRIDGE OVER -Y8- AND THE -Y8RPDB- BRIDGE OVER -Y8- AS SHOWN ON SHEET TMP-27.
- STEP 11: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y8- IN THE PATTERN AND LOCATIONS SHOWN ON SHEETS TMP-31 THRU TMP-34 AND PLACE -Y8- TRAFFIC IN THE PATTERN SHOWN ON SHEETS TMP-31 THRU TMP-34. INSTALL PORTABLE CONCRETE BARRIER AND TEMPORARY CRASH CUSHIONS ALONG -Y8- IN THE LOCATIONS SHOWN ON SHEETS TMP-33 AND TMP-34.
- STEP 12: CONSTRUCT THE CENTER PIERS FOR THE -L- BRIDGE OVER -Y8- AND THE -Y8RPDB-BRIDGE OVER -Y8- AS SHOWN ON SHEET TMP-33. THE FOLLOWING PROCEDURE SHALL BE UTILIZED WHEN HANGING GIRDERS OVER -Y8-:
 - PLACE -Y8- TRAFFIC INTO A SINGLE LANE USING ROADWAY STANDARD DRAWING NO. 1101.03. SHEET 3 OF 4.
 - STOP TRAFFIC IN 30 MINUTE DURATIONS WITHIN THE SINGLE LANE USING ROADWAY STANDARD DRAWING NO. 1101.03 SHEET 9 OF 9. SEE GENERAL NOTE B ON SHEET TMP-1B FOR RESTRICTIONS.

PHASE III

- STEP 1: COMPLETE CONSTRUCTION ON ALL ROADWAYS WITHIN AREA 2 UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.
- STEP 2: PLACE THE FINAL LAYER OF SURFACE COURSE, FINAL PAVEMENT MARKINGS AND PAVEMENT MARKERS ON ALL ROADWAYS THAT ARE AWAY FROM TRAFFIC ACCORDING TO THE FINAL PAVEMENT MARKING PLANS.

NOTE: THE WORK DESCRIBED IN AREA 2 PHASE III STEP 3 SHALL BE COORDINATED WITH THE WORK DESCRIBED IN AREA 1, PHASE IV, STEP 2.

- STEP 3: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 3 OF 15, PLACE THE FINAL LAYER OF SURFACE COURSE, FINAL PAVEMENT MARKINGS AND PAVEMENT MARKERS ACCORDING TO THE PATTERNS AND LOCATIONS SPECIFIED IN THE FINAL PAVEMENT MARKING PLANS ON ALL REMAINING ROADWAYS WITHIN AREA 2. SIMULTANEOUSLY OPEN PROPOSED -L-, ALL RAMPS, LOOPS AND -Y- LINES TO THE FINAL TRAFFIC PATTERN.
- STEP 4: REMOVE ALL TRAFFIC CONTROL DEVICES.

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

DATE: 7/3/201

PLAN PREPARED IN THE OFFICE OF:

PROGRESSIVE

DESIGN GROUP, INC.

SEAL

SEAL

SEAL

SEAL

MGINEERS

APPROVED:

SEAL

MARKETING

AREA

AREA

MARKETING

AREA

MARKETING

AREA

MARKETING

AREA

AREA

MARKETING


MARKETING

MARKETING


AREA


MARKETING


MARKETI




PHASING NOTES











PROJ. REFERENCE NO. SHEET NO. TMP-8



DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED




TRANSPORTATION


MANAGEMENT PLAN


PHASE II OVERVIEWS


AREA 1


PROJ. REFERENCE NO. SHEET NO. U-4751 TMP-9 MATCHLINE SEE SHEET TMP-6 TYPE III BARRICADE(S) STA. 24+85+/- -L-DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED PLAN PREPARED IN THE OFFICE OF: TRANSPORTATION PROGRESSIVE DESIGN GROUP, INC. MANAGEMENT PLAN PHASE II OVERVIEWS AREA 1 ENGINEERS • CONSULTANTS
























PROJ. REFERENCE NO. SHEET NO. U-4751 TMP-19 -L- MILITARY CUTOFF ROAD MATCHLINE -SR4-DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED PLAN PREPARED IN THE OFFICE OF: TRANSPORTATION PROGRESSIVE DESIGN GROUP, INC. MANAGEMENT PLAN PHASE I OVERVIEWS AREA 2 ENGINEERS • CONSULTANTS




PROJ. REFERENCE NO.	SHEET NO.
U-4751	TMP-21

TRANSPORTATION

MANAGEMENT PLAN

PHASE I OVERVIEWS

AREA 2





DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

PLAN PREPARED IN THE OFFICE OF:


PROGRESSIVE DESIGN GROUP, INC.

ENGINEERS • CONSULTANTS







PROJ. REFERENCE NO. TMP-24 STA. 106+05+/- -Y8-END 4' TEMPORARY PAVEMENT WIDENING -Y8- US 17/I-140 STA. 126+20+/- -Y8-END 4' TEMPORARY PAVEMENT WIDENING \STA. 26+55+/- -Y8RPD-16.0' 16.0' SECTION E-E STA. 106+00+/- -Y8-EXISTING PAVEMENT MARKINGS EXISTING PAVEMENT MARKINGS TEMPORARY PAVEMENT WIDENING TEMPORARY PAVEMENT WIDENING DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED PLAN PREPARED IN THE OFFICE OF: TRANSPORTATION PROGRESSIVE DESIGN GROUP, INC. MANAGEMENT PLAN PHASE I OVERVIEWS AREA 2 ENGINEERS • CONSULTANTS




PROJ. REFERENCE NO. SHEET NO. U-4751 TMP-26 2',2',2' 11' 11' 3' 15.5' 15.5' |3' | 11' SECTION H-H STA. 65+00+/- -Y8-PORTABLE CONCRETE BARRIER PORTABLE CONCRETE BARRIER STA. 66+15+/- -Y8RPDB-PORTABLE CONCRETE BARRIER -Y8- US 17/I-140 MATCHLINE 65 BEGIN 6' LATERAL TRANSITION INTO MEDIAN 55 \STA. 64+05+/- -Y8RPCA-48" X 48" STA. 64+90+/- -Y8-DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED **DATE**: 6/26/201 PLAN PREPARED IN THE OFFICE OF: TRANSPORTATION PROGRESSIVE DESIGN GROUP, INC. MANAGEMENT PLAN PHASE I OVERVIEWS AREA 2 ENGINEERS • CONSULTANTS



PROJ. REFERENCE NO. SHEET NO. U-4751 TMP-28 STA. 106+05+/- -Y8-END 6' LATERAL TRANSITION BACK TO EXISTING MARKINGS TIE TO EXISTING MARKINGS STA. 121+50+/- -Y8-STA. 106+50+/- -Y8-TRAFFIC STA. 111+50+/- -Y8-**SHIFT** SEE TYPICAL #1 ON SHEET TMP-2 AHEAD STA. 108+50+/- -Y8-END PORTABLE CONCRETE BARRIER TEMPORARY CRASH CUSHION W1-4L 15 48" X 48" -Y8- US 17/I-140 \STA. 126+20+/- -Y8-END 6' LATERAL TRANSITION BACK TO EXISTING MARKINGS \STA. 122+50+/- -Y8-END PORTABLE CONCRETE BARRIER S 25 \STA. 122+00+/- -Y8-BEGIN 6' LATERAL TRANSITION BACK TO EXISTING MARKINGS \STA. 26+55+/- -Y8RPD-STA. 117+00+/- -Y8-SECTION J-J STA. 104+00+/- -Y8-PORTABLE CONCRETE BARRIER PORTABLE CONCRETE BARRIER DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED PLAN PREPARED IN THE OFFICE OF: TRANSPORTATION PROGRESSIVE DESIGN GROUP, INC. MANAGEMENT PLAN PHASE I OVERVIEWS AREA 2 ENGINEERS • CONSULTANTS







PROJ. REFERENCE NO. SHEET NO. U-4751 TMP-31 STA. 30+90+/- -Y8-BEGIN TEMPORARY PAVEMENT MARKINGS PLACING -Y8- TRAFFIC BACK INTO THE ORIGINAL PATTERN. 35 -Y8- US 17/I-140 STA. 44+90+/- -Y8-BEGIN TEMPORARY PAVEMENT MARKINGS PLACING -Y8- TRAFFIC BACK INTO THE ORIGINAL PATTERN. DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED APPROVED: Jon any DATE: 6/26/201 PLAN PREPARED IN THE OFFICE OF: TRANSPORTATION PROGRESSIVE DESIGN GROUP, INC. MANAGEMENT PLAN SEAL PHASE II OVERVIEWS AREA 2 ENGINEERS • CONSULTANTS

PROJ. REFERENCE NO. SHEET NO. TMP-32 U-4751 STA. 66+15+/- -Y8RPDB-31 -Y8- US 17/I-140 \STA. 74+10+/- -Y8-END TEMPORARY PAVEMENT MARKINGS CHLINE 65 STA. 64+05+/- -Y8RPCA-TYPE III BARRICADE

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED







TRANSPORTATION
MANAGEMENT PLAN
PHASE II OVERVIEWS
AREA 2

