

2@10'X7' RCBC CONSTRUCTION SEQUENCE STA. 16+47 -RP_F- HORSE CREEK

PROJECT REFERENCE NO.	SHEET NO.
1-4729A	EC-05A/CONST.05
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PHASE I

- 1.) CONSTRUCT SKIMMER BASIN 5.3.
- 2.) CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (SEE DETAIL #1).
- 3.) INSTALL IMPERVIOUS DIKE #1, IMPERVIOUS DIKE #2 AND DEWATER CONSTRUCTION AREA, UTILIZING SKIMMER BASIN 5.3 FOR PUMPED EFFLUENT.
- 4.) CONSTRUCT PROPOSED 2@10'X7' RCBC, BANK STABILIZATION, FLOODPLAIN BENCHES AND +/- 660 FT OF CULVERT OUTLET CHANNEL, IN ACCORDANCE WITH THE PLANS.

PHASE II

- 1.) INSTALL SKIMMER BASIN 5.1.
- 2.) INSTALL IMPERVIOUS DIKE #3 AND DEWATER CONSTRUCTION AREA, UTILIZING SKIMMER BASIN 5.1 FOR PUMPED EFFLUENT.
- 3.) CONSTRUCT AND STABILIZE REMAINDER OF CULVERT OUTLET CHANNEL, IN ACCORDANCE WITH THE PLANS.
- 4.) REMOVE IMPERVIOUS DIKES #1, #2, #3, TEMPORARY CHANNEL CHANGE #1 AND DIRECT FLOW THROUGH PROPOSED 2@10'X7' RCBC AND OUTLET CHANNEL.
- 5.) COMPLETE RAMP CONSTRUCTION.

