

CULVERT CONSTRUCTION SEQUENCE STA. 110+42 -L-

PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. INSTALL 30" TEMPORARY PIPE AND IMPERVIOUS DIKES TO ANCHOR PIPE AND DIVERT FLOW.
3. DEWATER CULVERT CONSTRUCTION AREA.
4. CONSTRUCT PROPOSED CULVERTS AND INLET CHANNEL IMPROVEMENTS.

PHASE II

5. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES AND TEMPORARY PIPE.
6. REMOVE IMPERVIOUS DIKES AND TEMPORARY PIPE, DIVERTING FLOW THROUGH PROPOSED CULVERTS.
7. CONSTRUCT OUTLET CHANNEL IMPROVEMENTS.
8. REMOVE SPECIAL STILLING BASIN, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

