

# CULVERT CONSTRUCTION SEQUENCE STA. 166 + 50 -L-

## PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (4 FT. BASE, 3 FEET DEEP, 3:1 SIDE SLOPES).
3. INSTALL IMPERVIOUS DIKES A, B DIVERTING FLOW THROUGH SOUTHERN CHANNEL.
4. DEWATER CULVERT CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
5. CONSTRUCT PROPOSED NORTHERN CULVERT AND INLET CHANNEL IMPROVEMENTS.

## PHASE II

6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER PRIOR TO REMOVAL OF IMPERVIOUS DIKES A.
7. REMOVE IMPERVIOUS DIKES A, B.
8. INSTALL IMPERVIOUS DIKES C, D DIVERTING FLOW THROUGH NORTHERN CULVERT.
9. DEWATER CULVERT CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
10. CONSTRUCT PROPOSED SOUTHERN CULVERT AND INLET CHANNEL IMPROVEMENTS.

