

CULVERT CONSTRUCTION SEQUENCE STA. 42+78 -Y8RPDB-

PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. CONSTRUCT TEMPORARY CHANNEL CHANGE WITH LINER (3 FT. BASE, 5 FEET DEEP, 3:1 SIDE SLOPES).
3. INSTALL IMPERVIOUS DIKES A, B DIVERTING FLOW THROUGH TEMPORARY CHANNEL CHANGE.
4. INSTALL SILT FENCE PROTECTING TEMPORARY CHANNEL CHANGE.
5. DEWATER CULVERT CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
6. CONSTRUCT PROPOSED CULVERT AND EASTERN INLET/OUTLET CHANNEL IMPROVEMENTS.

PHASE II

7. EXCAVATE ANY ACCUMULATED SILT AND DEWATER PRIOR TO REMOVAL OF IMPERVIOUS DIKES AND TEMPORARY CHANNEL CHANGE.
8. REMOVE IMPERVIOUS DIKES A, B, TEMPORARY CHANNEL CHANGE, AND SILT FENCE, DIVERTING FLOW THROUGH PROPOSED CULVERT.
9. CONSTRUCT IMPERVIOUS DIKES C, D, CONSTRUCT WESTERN INLET/OUTLET CHANNEL IMPROVEMENTS.
10. REMOVE IMPERVIOUS DIKES C, D, SPECIAL STILLING BASINS, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

