

CULVERT CONSTRUCTION SEQUENCE STA. 28+53 -Y8RPC-

PHASE I

1. INSTALL SPECIAL STILLING BASIN AS DIRECTED.
2. INSTALL 30" TEMPORARY PIPE AND IMPERVIOUS DIKS TO ANCHOR PIPE AND DIVERT FLOW.
3. DEWATER CONSTRUCTION AREA AND EXCAVATE ANY ACCUMULATED SILT.
4. CONSTRUCT PROPOSED CULVERT AND INLET/OUTLET CHANNEL IMPROVEMENTS.

PHASE II

5. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKS AND TEMPORARY PIPE.
6. REMOVE TEMPORARY PIPES AND IMPERVIOUS DIKS DIVERTING FLOW THROUGH PROPOSED CULVERT.
7. REMOVE SPECIAL STILLING BASIN, STABILIZE DISTURBED AREA, AND COMPLETE ROADWAY.

