

5/14/99

PROJECT REFERENCE NO. R-3822/U-5725	SHEET NO. EC-10A
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER



# CULVERT CONSTRUCTION SEQUENCE STA. 84+50 -L-

## PHASE 1A

- 1.) INSTALL ALL TEMPORARY EROSION CONTROL MEASURES.
- 2.) UTILIZE SPECIAL STILLING BASINS DURING CONSTRUCTION AS NEEDED.
- 3.) INSTALL TEMPORARY DIVERSION DITCH.
- 4.) INSTALL IMPERVIOUS DIKE & DIVERT FLOW FROM 66" RCP INTO DIVERSION DITCH.

## PHASE 1B

- 1.) EXCAVATE UNDER PROPOSED CULVERT FOOTPRINT PER GEOTECHNICAL REC/STRUCTURAL PLANS.
- 2.) INSTALL TEMPORARY SHORING AS SHOWN IN SHEET TMP-10.
- 3.) DEWATER & CONSTRUCT 75 LF OF PROPOSED CULVERT.
- 4.) FILL GAP BETWEEN SHORING WITH CLASS I RIP RAP AND DIRECT FLOW INTO BOX CULVERT.
- 5.) FILL TEMPORARY DIVERSION & STABILIZE AREA.



6/28/2018