

PIPE INSTALLATION SEQUENCE STA. 39+75 -L1-

PHASE 1

- 1.) INSTALL ALL TEMPORARY EROSION CONTROL MEASURES.
- 2.) INSTALL SKIMMER BASIN.
- 3.) INSTALL CLEAN WATER DIVERSION AND TEMPORARY DIVERSION DITCHES.
- 4.) INSTALL IMPERVIOUS DIKE & DIVERT FLOW INTO CLEAN WATER DIVERSION DITCHES.
- 5.) CONSTRUCT PROPOSED DRAINAGE SYSTEM.

PHASE 2

- 1.) EXCAVATE ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKE.
- 2.) REMOVE IMPERVIOUS DIKE AND DIVERT CLEAN WATER DIVERSION INTO CONSTRUCTED HEADWALL.
- 3.) RETAIN TEMPORARY DIVERSION DITCH AS SHOWN.
- 4.) FILL CLEAN WATER DIVERSIONS THRU SITE & STABILIZE AREA.
- 5.) COMPLETE ROADWAY

