

PIPE INSTALLATION SEQUENCE STA. 82+00 -L1-

PHASE 1

- 1.) INSTALL ALL TEMPORARY EROSION CONTROL MEASURES.
- 2.) UTILIZE SPECIAL STILLING BASINS DURING CONSTRUCTION AS NEEDED.
- 3.) INSTALL IMPERVIOUS DIKE & MAINTAIN EXISTING DITCH FLOW.
- 4.) CONSTRUCT PROPOSED DRAINAGE SYSTEM

PHASE 2

- 1.) CONSTRUCT PIPES, STRUCTURE, AND UPSTREAM DITCH AS SHOWN.
- 2.) EXCAVATE ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKE.
- 3.) REMOVE IMPERVIOUS DIKE AND CONNECT PIPE TO STORM DRAIN CONSTRUCTED IN PHASE 1.
- 4.) COMPLETE ROADWAY

