

PROJECT REFERENCE NO.	SHEET NO.
W-5600	EC-15A/CONST J5
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# CULVERT CONSTRUCTION SEQUENCE STA. 155+03 -L-

## PHASE I

- 1: INSTALL SPECIAL STILLING BASINS AND IMPERVIOUS DIKES 1 & 2. DIVERT FLOW INTO BARREL A.
- 2: REMOVE EXISTING WINGWALL FROM INLET OF BARREL B.
- 3: EXTEND BARREL B. CONSTRUCT A PORTION OF THE HEADWALL AND WINGWALL. CONSTRUCT LOW FLOW CHANNEL IMPROVEMENTS.

## PHASE II

- 4: REMOVE IMPERVIOUS DIKES 1 & 2. INSTALL IMPERVIOUS DIKES 3 & 4 AND DIVERT FLOW INTO BARREL B.
- 5: REMOVE EXISTING WINGWALL FROM INLET OF BARREL A.
- 6: EXTEND THE BARREL A. CONSTRUCT A PORTION OF THE HEADWALL AND WINGWALL.
- 7: CONSTRUCT HIGH FLOW CHANNEL IMPROVEMENTS.
- 8: FINALIZE CONSTRUCTION OF -L- ALIGNMENT.
- 9: REMOVE IMPERVIOUS DIKES 3 & 4 AND SPECIAL STILLING BASIN.

