


09.08/99

17-JAN-2020 10:40 G:\4201720\XX\SMU-Build Grant\BR-019-D2-Pitt 109\Hydraulics\CADD\Erosion Control\BR-019-EC.tsh.dgn  
 nking AT KCA0173

**TIP PROJECT: BR-0119**



STATE OF NORTH CAROLINA  
 DIVISION OF HIGHWAYS

PLAN FOR PROPOSED  
 HIGHWAY EROSION CONTROL

**PITT COUNTY**


**LOCATION: BRIDGE 730109 ON SR 1514 (STATON MILL RD)  
 OVER GRINDLE CREEK**

**TYPE OF WORK: GRADING, DRAINAGE, PAVING AND STRUCTURE**

STATE	STATE PROJECT REFERENCE NO.	SHEET NO.	TOTAL SHEETS
N.C.	BR-0119	EC-1	
STATE PROJ. NO.	F.A. PROJ. NO.	DESCRIPTION	
48828.1.1	TBD	PE	
48828.2.1	TBD	RW, UTILITIES	
48828.3.1	2020001	CONSTRUCTION	

**EROSION AND SEDIMENT CONTROL MEASURES**

Std. #	Description	Symbol
1630.05	Temporary Silt Ditch	TSD
1630.05	Temporary Diversion	TD
1605.01	Temporary Silt Fence	III III III III
1606.01	Special Sediment Control Fence	▲▲▲▲▲▲▲▲
1622.01	Temporary Berms and Slope Drains	TBD
1630.02	Silt Basin Type B	Silt Basin Symbol
1633.01	Temporary Rock Silt Check Type-A	Rock Silt Check Type-A Symbol
	Temporary Rock Silt Check Type-A with Matting and Polyacrylamide (PAM)	Rock Silt Check Type-A with PAM Symbol
1633.02	Temporary Rock Silt Check Type-B	Rock Silt Check Type-B Symbol
	Wattle / Coir Fiber Wattle	Wattle / Coir Fiber Wattle Symbol
	Wattle / Coir Fiber Wattle with Polyacrylamide (PAM)	Wattle / Coir Fiber Wattle with PAM Symbol
1634.01	Temporary Rock Sediment Dam Type-A	Rock Sediment Dam Type-A Symbol
1634.02	Temporary Rock Sediment Dam Type-B	Rock Sediment Dam Type-B Symbol
1635.01	Rock Pipe Inlet Sediment Trap Type-A	Rock Pipe Inlet Sediment Trap Type-A Symbol
1635.02	Rock Pipe Inlet Sediment Trap Type-B	Rock Pipe Inlet Sediment Trap Type-B Symbol
1630.04	Stilling Basin	Stilling Basin Symbol
1630.06	Special Stilling Basin	Special Stilling Basin Symbol
	Rock Inlet Sediment Trap:	
1632.01	Type A	A
1632.02	Type B	B
1632.05	Type C	C
	Skimmer Basin	Skimmer Basin Symbol
	Tiered Skimmer Basin	Tiered Skimmer Basin Symbol
	Infiltration Basin	Infiltration Basin Symbol




CLEARING ON THIS PROJECT SHALL BE PERFORMED TO THE LIMITS ESTABLISHED BY METHOD II  
 THIS PROJECT IS NOT LOCATED WITHIN MUNICIPAL BOUNDARIES.  
 THIS IS NOT A CONTROL OF ACCESS PROJECT.

**THIS PROJECT CONTAINS  
 EROSION CONTROL PLANS  
 FOR CLEARING AND  
 GRUBBING PHASE OF  
 CONSTRUCTION.**

**ENVIRONMENTALLY  
 SENSITIVE AREA(S) EXIST  
 ON THIS PROJECT**  
 Refer To E. C. Special Provisions  
 for Special Considerations.

**THIS PROJECT HAS  
 BEEN DESIGNED TO  
 SENSITIVE WATERSHED  
 STANDARDS.**



**THESE EROSION AND SEDIMENT CONTROL PLANS COMPLY WITH  
 THE APPLICABLE REGULATIONS SET FORTH BY THE NCG-010000  
 GENERAL CONSTRUCTION PERMIT EFFECTIVE APRIL 1, 2019  
 AND ISSUED BY THE NORTH CAROLINA DEPARTMENT OF  
 ENVIRONMENTAL QUALITY DIVISION OF WATER RESOURCES.**

Prepared in the Office of:

**KCA**  
 KISINGER CAMPO & ASSOCIATES

NC FIRM LICENSE No: C-1506  
 301 Fayetteville St.,  
 Suite 1500  
 Raleigh, NC 27601  
 (919) 882-7839

Designed by:

**JOHN MCNULTY** 4263  
 NAME LEVEL III CERTIFICATION NO.


Roadway Standard Drawings

The following roadway english standards as appear in "Roadway Standard Drawings"- Roadway Design Unit - N. C. Department of Transportation - Raleigh, N. C., dated January 2018 and the latest revision thereto are applicable to this project and by reference hereby are considered a part of these plans.


1604.01 Railroad Erosion Control Detail	1632.01 Rock Inlet Sediment Trap Type A
1605.01 Temporary Silt Fence	1632.02 Rock Inlet Sediment Trap Type B
1606.01 Special Sediment Control Fence	1632.03 Rock Inlet Sediment Trap Type C
1607.01 Gravel Construction Entrance	1633.01 Temporary Rock Silt Check Type A
1622.01 Temporary Berms and Slope Drains	1633.02 Temporary Rock Silt Check Type B
1630.01 Riser Basin	1634.01 Temporary Rock Sediment Dam Type A
1630.02 Silt Basin Type B	1634.02 Temporary Rock Sediment Dam Type B
1630.03 Temporary Silt Ditch	1635.01 Rock Pipe Inlet Sediment Trap Type A
1630.04 Stilling Basin	1635.02 Rock Pipe Inlet Sediment Trap Type B
1630.05 Temporary Diversion	1640.01 Coir Fiber Baffle
1630.06 Special Stilling Basin	1645.01 Temporary Stream Crossing
1631.01 Matting Installation	

PROJECT REFERENCE NO. BR-0119	SHEET NO. EC-2A
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# SILT FENCE COIR FIBER WATTLE BREAK DETAIL



**ISOMETRIC VIEW**



**VIEW FROM SLOPE**

**NOTES:**

USE MINIMUM 12 IN. DIAMETER COIR FIBER (COCONUT FIBER) WATTLE AND LENGTH OF 10 FT.

EXCAVATE A 1 TO 2 INCH TRENCH FOR WATTLE TO BE PLACED.

DO NOT PLACE WATTLE ON TOE OF SLOPE.

USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO GROUND.



PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.

WATTLE INSTALLATION CAN BE ON OUTSIDE OF THE SILT FENCE AS DIRECTED.

INSTALL TEMPORARY SILT FENCE IN ACCORDANCE WITH SECTION 1605 OF THE STANDARD SPECIFICATIONS.

**INSET A**




**SIDE VIEW**

7/2/99

PROJECT REFERENCE NO. <i>BR-0119</i>	SHEET NO. <i>EC-2B</i>
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# COIR FIBER WATTLE BARRIER DETAIL



**ISOMETRIC VIEW**

**NOTES:**

USE MINIMUM 18 IN. NOMINAL DIAMETER COIR FIBER (COCONUT) WATTLE AND LENGTH OF 10 FT.

EXCAVATE A 2 TO 3 INCH TRENCH FOR WATTLE TO BE PLACED.

DO NOT PLACE WATTLES ON TOE OF SLOPE.



USE 2 FT. WOODEN STAKES WITH A 2 IN. BY 2 IN. NOMINAL CROSS SECTION.

INSTALL A MINIMUM OF 2 UPSLOPE STAKES AND 4 DOWNSLOPE STAKES AT AN ANGLE TO WEDGE WATTLE TO GROUND.


PROVIDE STAPLES MADE OF 0.125 IN. DIAMETER STEEL WIRE FORMED INTO A U SHAPE NOT LESS THAN 12" IN LENGTH.

INSTALL STAPLES APPROXIMATELY EVERY 1 LINEAR FOOT ON BOTH SIDES OF WATTLE AND AT EACH END TO SECURE IT TO THE SOIL.

FOR BREAKS ALONG LARGE SLOPES, USE MAXIMUM SPACING OF 25 FT.




**FRONT VIEW**



**TOP VIEW**

PROJECT REFERENCE NO. <i>BR-0119</i>	SHEET NO. <i>EC-2C</i>
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# TEMPORARY ROCK SILT CHECK TYPE 'A' WITH EXCELSIOR MATTING AND POLYACRYLAMIDE (PAM)



PLAN


**NOTES:**

INSTALL TEMPORARY ROCK SILT CHECK TYPE A IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1633.01.


USE EXCELSIOR FOR MATTING MATERIAL AND ANCHOR MATTING SECTION AT TOP AND BOTTOM WITH CLASS B STONE.

PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH ROCK SILT CHECK.


INITIALLY APPLY 4 OUNCES OF POLYACRYLAMIDE (PAM) TO TOP OF MATTING SECTION AND AFTER EVERY RAINFALL EVENT THAT EQUALS OR EXCEEDS 0.50 INCHES.



INSET A



SECTION A-A



SECTION B-B

NOT TO SCALE



7/2/99

DIVISION OF HIGHWAYS  
STATE OF NORTH CAROLINA

---



---



PROJECT REFERENCE NO. <i>BR-0119</i>	SHEET NO. <i>EC-3B</i>
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# ***SOIL STABILIZATION TIMEFRAMES***

<i>SITE DESCRIPTION</i>	<i>STABILIZATION TIME</i>	<i>TIMEFRAME EXCEPTIONS</i>
PERIMETER DIKES, SWALES, DITCHES AND SLOPES	7 DAYS	NONE
HIGH QUALITY WATER (HQW) ZONES	7 DAYS	NONE
SLOPES STEEPER THAN 3:1	7 DAYS	IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.
SLOPES 3:1 OR FLATTER	14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50' IN LENGTH.
ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1	14 DAYS	NONE, EXCEPT FOR PERIMETERS AND HQW ZONES.

NOTES:  
 1. THE CONTRACTOR SHALL INSTALL SPECIAL SEDIMENT CONTROL FENCE OR COIR FIBER WATTLES IN LOW AREAS OF SILT FENCE AND UNDER THE BRIDGE, AS NEEDED OR DIRECTED BY THE ENGINEER.  
 2. THE OUTSIDE BUFFER, WETLAND OR WATER BOUNDARY SHALL BE CLEARLY MARKED BY HIGHLY VISIBLE FENCING (ORANGE SAFETY FENCE)


-L-  
 PI Sta 15+110.3  
 $\Delta = 6' 24'' 00.0''$  (LT)  
 $D = 2' 00'' 00.0''$   
 $L = 320.00'$   
 $T = 160.17'$   
 $R = 2,864.79'$   
 $SE = 4\%$   
 $RO = 88'$



CLEARING AND GRUBBING  
 EROSION CONTROL FOR  
 CONSTRUCTION SHEET 4

NOTE:  
 PLACE TEMPORARY ROCK SILT CHECKS TYPE - A AT  
 DRAINAGE OUTLETS.

ENVIRONMENTALLY SENSITIVE AREA  
 SEE PROJECT SPECIAL PROVISIONS



BMI\*1  
 +BL- STA. 30+48.00, 14' RT  
 EL. = 34.67  
 NAIL SET IN POWER POLE

-L- SR 1514 (OVER GRINDLE CREEK)

FOR STRUCTURE PLANS, SEE S-1 THRU S-15


REVISIONS

17-DEC-2019 15:40 G:\4201720\XX-SMU-Build Grant\BR-0119\_D2\_P1.ttt 109\Hydraulics\CADD\Erosion Control\BR-0119\_EC.psh.dgn  
 8/17/99

NOTES:  
 1. THE CONTRACTOR SHALL INSTALL SPECIAL SEDIMENT CONTROL FENCE OR COIR FIBER WATTLES IN LOW AREAS OF SILT FENCE AND UNDER THE BRIDGE, AS NEEDED OR DIRECTED BY THE ENGINEER.  
 2. THE OUTSIDE BUFFER, WETLAND OR WATER BOUNDARY SHALL BE CLEARLY MARKED BY HIGHLY VISIBLE FENCING (ORANGE SAFETY FENCE)

-L-  
 PI Sta 15+11.03  
 $\Delta = 6' 24'' 00.0''$  (LT)  
 $D = 2' 00'' 00.0''$   
 $L = 320.00'$   
 $T = 160.17'$   
 $R = 2,864.79'$   
 $SE = 4\%$   
 $RO = 88'$


NOTE:  
 PLACE TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.



INSTALL MATTING FOR EROSION CONTROL IN THE PROPOSED DITCH LINE.  
 -L-  
 10+79 - 11+21 RT  
 11+30 - 12+48 LT  
 14+20 - 15+00 LT  
 14+03 - 16+00 RT

INSTALL PRSM FOR EROSION CONTROL IN THE PROPOSED DITCH LINE.  
 -L-  
 12+48 - 13+00 LT

REVISIONS



BMI\*1  
 +BL- STA. 30+48.00, 14' RT  
 EL. = 34.67  
 NAIL SET IN POWER POLE

FOR STRUCTURE PLANS, SEE S-1 THRU S-15

17-DEC-2019 15:40  
 G:\4201720\XX-SMU-Build Grant\BR-0119\_D2\_P1.ttt  
 109\Hydraulics\CADD\Erosion Control\BR-0119\_EC.psh.dgn  
 mcnulty AT KCA0287