

STATE OF NORTH CAROLINA


DIVISION OF HIGHWAYS

PLAN FOR PROPOSED HIGHWAY EROSION CONTROL

WATAUGA COUNTY

LOCATION: NC 105 - CONSTRUCT NEW BRIDGE OVER WATAUGA RIVER AND LEFT-TURN LANE AT SR 1112 (BROADSTONE RD.) WITHIN THE LIMITS OF R-2566B

TYPE OF WORK: DRAINAGE, GRADING, PAVING, SIGNAL AND STRUCTURE



R-2566BA DESCRIPTION 37512.1.4 NHP-0105(005) 37512.2.3 UTIL., ROW

EROSION AND SEDIMENT CONTROL MEASURES

Description

Temporary Silt Ditch Temporary Diversion Temporary Silt Fence Special Sediment Control Fence Temporary Berms and Slope Drains Silt Basin Type B. Temporary Rock Silt Check Type A Temporary Rock Silt Check Type-A with Matting and Polyacrylamide (PAM) 1633.02 Temporary Rock Silt Check Type-B. Wattle / Coir Fiber Wattle. Wattle / Coir Fiber Wattle with Polyacrylamide (PAM) 1634.01 Temporary Rock Sediment Dam Type-A. Temporary Rock Sediment Dam Type-B.... Rock Pipe Inlet Sediment Trap Type A. 1635.02 Rock Pipe Inlet Sediment Trap Type-B. Stilling Basin 1630.06 Special Stilling Basin. Rock Inlet Sediment Trap: Type A1632.01 Туре В. 1632.02 1632.03 Туре С. Skimmer Basin Tiered Skimmer Basin Infiltration Basin THIS PROJECT CONTAINS **EROSION CONTROL PLANS**

> THIS PROJECT HAS BEEN DESIGNED TO SENSITIVE WATERSHED STANDARDS.

FOR CLEARING AND GRUBBING PHASE OF

CONSTRUCTION.

ENVIRONMENTALLY SENSITIVE AREA(S) EXIST ON THIS PROJECT

Refer To E. C. Special Provisions for Special Considerations.

HIGH QUALITY WATER(S) EXIST ON THIS PROJECT High Quality Water Zone(s) Exist From Sta. to Sta. Refer To E. C. Special Provisions for Special Considerations.

GRAPHIC SCALE 50 25 0

THESE EROSION AND SEDIMENT CONTROL PLANS COMPLY WITH THE APPLICABLE REGULATIONS SET FORTH BY THE NCG-010000 GENERAL CONSTRUCTION PERMIT EFFECTIVE APRIL 1, 2019 AND ISSUED BY THE NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY DIVISION OF WATER RESOURCES.



Prepared in the Office of:

TGS ENGINEERS

804-C N. LAFAYETTE ST. SHELBY, NC 28150

Designed by:

Andrew H. Cochrane, PE *NAME*

3015

LEVEL III CERTIFICATION NO.

Roadway Standard Drawings

1630.06 Special Stilling Basin

1631.01 Matting Installation

The following roadway <u>english</u> standards as appear in "Roadway Standard Drawings"— Roadway Design Unit – N. C. Department of Transportation – Raleigh, N. C., dated January 2018 and the latest revison thereto are applicable to this project and by reference hereby are considered a part of these plans.


1632.01 Rock Inlet Sediment Trap Type A 1632.02 Rock Inlet Sediment Trap Type B 1604.01 Railroad Erosion Control Detail 1605.01 Temporary Silt Fence 1606.01 Special Sediment Control Fence 1632.03 Rock Inlet Sediment Trap Type C 1607.01 Gravel Construction Entrance 1633.01 Temporary Rock Silt Check Type A 1622.01 Temporary Berms and Slope Drains 1630.01 Riser Basin


1633.02 Temporary Rock Silt Check Type B 1634.01 Temporary Rock Sediment Dam Type A
1634.02 Temporary Rock Sediment Dam Type B
1635.01 Rock Pipe Inlet Sediment Trap Type A
1635.02 Rock Pipe Inlet Sediment Trap Type B 1630.02 Silt Basin Type B 1630.03 Temporary Silt Ditch 1630.04 Stilling Basin 1630.05 Temporary Diversion

1640.01 Coir Fiber Baffle 1645.01 Temporary Stream Crossing

TEMPORARY ROCK SILT CHECK TYPE 'A' WITH EXCELSIOR MATTING AND POLYACRYLAMIDE (PAM)

| PROJECT REFERENCE NO. | | SHEET NO. |
|----------------------------|--|------------------------|
| R-2566BA | | EC-2 |
| RW SHEET NO. | | |
| ROADWAY DESIGN ENGINEER | | HYDRAULICS ENGINEER |
| | | |






NOTES:

INSTALL TEMPORARY ROCK SILT CHECK TYPE A IN ACCORDANCE WITH ROADWAY STANDARD DRAWING NO. 1633.01.

USE EXCELSIOR FOR MATTING MATERIAL AND ANCHOR MATTING SECTION AT TOP AND BOTTOM WITH CLASS B STONE.

PRIOR TO POLYACRYLAMIDE (PAM) APPLICATION, OBTAIN A SOIL SAMPLE FROM PROJECT LOCATION, AND FROM OFFSITE MATERIAL, AND ANALYZE FOR APPROPRIATE PAM FLOCCULANT TO BE APPLIED TO EACH ROCK SILT CHECK.


INITIALLY APPLY 4 OUNCES OF POLYACRYLAMIDE (PAM) TO TOP OF MATTING SECTION AND AFTER EVERY RAINFALL EVENT THAT EQUALS OR EXCEEDS 0.50 INCHES.



| PROJECT REFERENCE NO. | | SHEET NO. |
|----------------------------|------------|------------------------|
| R-2566BA | | EC-2A |
| R/W SHEET NO. | | |
| ROADWAY DESIGN ENGINEER | \ <u>\</u> | HYDRAULICS ENGINEER |
| | | |

EXAMPLE OF PUMP-AROUND OPERATION

- 1) All excavation shall be performed in only dry or isolated areas of the work zone.
- 2) Impervious dikes are to be used to isolate work from stream flow when necessary.
- 3) Maintenance of stream flow operations shall be incidental to the work. This includes polyethylene sheeting, diversion pipes, pumps and hoses.
- 4) Pumps and hoses shall be of sufficient size to dewater the work area.



SEQUENCE OF CONSTRUCTION FOR TYPICAL WORK AREA


- 1. INSTALL SPECIAL STILLING BASIN(S).
- 2. INSTALL UPSTREAM PUMP AND TEMPORARY FLEXIBLE HOSE.
- 3. PLACE UPSTREAM IMPERVIOUS DIKE AND BEGIN PUMPING OPERATIONS FOR STREAM DIVERSION.
- 4. PLACE DOWNSTREAM IMPERVIOUS DIKE AND PUMPING APPARATUS. DEWATER ENTRAPPED AREA. AREA TO BE DEWATERED SHALL BE EQUAL TO ONE DAY'S WORK.
- 5. INSTALL CULVERT(S) IN ACCORDANCE WITH THE PLANS.
- 6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES, REMOVE IMPERVIOUS DIKES, PUMPS, AND TEMPORARY FLEXIBLE HOSE. (DOWNSTREAM IMPERVIOUS DIKES FIRST).
- 7. REMOVE SPECIAL STILLING BASIN(S) AND BACKFILL. STABILIZE DISTURBED AREA WITH SEED AND MULCH.


DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA

| PROJECT REFERENCE NO. | | SHEET NO. |
|----------------------------|--|------------------------|
| R-2566BA | | EC-3 |
| | | |
| ROADWAY DESIGN ENGINEER | | HYDRAULICS ENGINEER |
| | | |

SOIL STABILIZATION TIMEFRAMES

| SITE DESCRIPTION | STABILIZATION TIME | TIMEFRAME EXCEPTIONS |
|--|--------------------|--|
| PERIMETER DIKES, SWALES, DITCHES AND SLOPES | 7 DAYS | NONE |
| HIGH QUALITY WATER (HQW) ZONES | 7 DAYS | NONE |
| SLOPES STEEPER THAN 3:1 | 7 DAYS | IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED. |
| SLOPES 3:1 OR FLATTER | I4 DAYS | 7 DAYS FOR SLOPES GREATER THAN 50'IN LENGTH. |
| ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1 | I4 DAYS | NONE, EXCEPT FOR PERIMETERS AND HQW ZONES. |







| III L COINSINGCIIOIN SLACLINGL SIA. IVI I OI -I | PIPE CONSTRUCTION | SEQUENCE STA. 171+61 -L- |
|---|-------------------|--------------------------|
|---|-------------------|--------------------------|

PROJECT REFERENCE NO. R-2566BA EC-07/CONST. R/W SHEET NO. ROADWAY DESIGN **HYDRAULICS**

- 2. INSTALL BOTH PROPOSED 60" WSPs (TRENCHLESS INSTALLATION). CONSTRUCT TB JBs WITH SLAB LIDS, INSTALL DOWNSTREAM END 60" SPPs, AND CONSTRUCT OUTLET CHANNEL STANDARD BASE DITCHES.
- 3. CONSTRUCT IMPERVIOUS DIKES A AND B. UTILIZE A PUMP AROUND OPERATION TO MAINTAIN STREAM FLOW THROUGH THE EXISTING 60" SSP.
- 4. INSTALL WESTERN 60" UPSTREAM END SPP AND HEADWALL.
- 1. UTILIZE SPECIAL STILLING BASIN(S) AS NEEDED THROUGHOUT PIPE CONSTRUCTION. 5. REMOVE IMPERVIOUS DIKE A, ALLOWING FLOW THROUGH THE COMPLETED WESTERN PIPE INSTALLATION.
 - 6. CONSTRUCT IMPERVIOUS DIKES C AND D. UTILIZE A PUMP AROUND OPERATION TO MAINTAIN STREAM FLOW THROUGH THE EXISTING 36" CMP AND EXISTING 60" SPP.
 - 7. INSTALL EASTERN 60" UPSTREAM END SPP AND HEADWALL.
 - 8. REMOVE IMPERVIOUS DIKES B, C, AND D, ALLOWING FLOW THROUGH THE COMPLETED EASTERN PIPE INSTALLATION.
 - 9. REMOVE ANY REMAINING SPECIAL STILLING BASIN(S), AND COMPLETE ROADWAY.

