## PHASING CONT.

# PHASE II

STEP 1: (SEE TMP-7 THRU TMP-7G)

USING TEMPORARY LANE CLOSURES AND FLAGGING OPERATIONS AS SHOWN IN RSD 1101.02 SHEETS 1 AND 2,

INSTALL TEMPORARY SIGNALS Y3-2, Y7-2, Y8-2, AND COVER SIGNAL HEADS.

INSTALL PORTABLE CONCRETE BARRIER AND CRASH
CUSHIONS FROM -L- STA 23+00+/- TO 26+00+/- AND
-L- STA 52+50+/- TO 64+10+/-.

INSTALL ALL APPLICABLE WORKZONE SIGNS.

WEDGE TO CREATE CROSS OVER TIE-IN AT -L- STA 47 + 50 +/-.

WEDGE TO CREATE TIE-IN TO EXISTING AT -L- STA 75+00+/-.

PLACE REMAINING TEMPORARY PAVEMENT MARKINGS.
SHIFT TRAFFIC ONTO NEW PATTERN AND ACTIVATE
TEMPORARY SIGNALS.

STEP 2: (SEE TMP-7 THRU TMP-7G)

USING TEMPORARY LANE CLOSURES AS SHOWN IN RSD 1101.02 SHEETS 1 AND 2, CONSTRUCT OUTSIDE CURB AND GUTTER, PROPOSED SIDEWALK, INSIDE CURB AND GUTTER EXCEPT WHERE INGRESS AND EGRESS MUST BE MAINTAINED, AND PAVEMENT UP TO BUT NOT INCLUDING FINAL SURFACE COURSE FROM:

- -L- RT STA 15+25+/- TO 48+00+/--L- LT STA 48+00+/- TO 76+25+/- (-Y9-)
- -Y2-
- \_Y3\_
- -Y4-
- -Y5-V7B
- -17B--Y8B-

#### PHASE IIA

STEP 1: (SEE TMP-8 THRU TMP-8B)

USING TEMPORARY LANE CLOSURES AND FLAGGING OPERATIONS AS SHOWN IN RSD 1101.02 SHEET 1 AND 2, CONSTRUCT OUTSIDE CURB AND GUTTER, PROPOSED SIDEWALK, AND PROPOSED PAVEMENT UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE FROM:

-L- STA 76+75+/- (-Y9-) TO 82+50+/- LT -L- STA 96+25+/- (-Y11B-) TO 106+66+/- LT

STEP 2: (SEE TMP-8 THRU TMP-8B)

USING TEMPORARY LANE CLOSURES AND FLAGGING OPERATIONS AS SHOWN IN RSD 1101.02 SHEET 1 AND 2, CONSTRUCT OUTSIDE CURB AND GUTTER, PROPOSED SIDEWALK, AND PROPOSED PAVEMENT UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE FROM:

-L- STA 76+75+/- (-Y9-) TO 106+66 RT

STEP 3: (SEE TMP-8 THRU TMP-8B)

A) USING TEMPORARY LANE CLOSURES AND FLAGGING OPERATIONS AS SHOWN IN RSD 1101.02 SHEET 1 AND 2, CONSTRUCT OUTSIDE CURB AND GUTTER, PROPOSED SIDEWALK, AND PROPOSED PAVEMENT UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE FROM:

-Y9- (WHITEHALL VILLAGE LN.)

- -Y10-
- \_Y11A\_
- \_Y11B\_

B) USING RSD 1101.03 (SHEET 1 OF 9) AND TMP-8C, INSTALL ROAD CLOSURE AND DETOUR SIGNING FOR THE CONSTRUCTION OF -Y9- BELLAIRE CIRCLE. COVER SIGNS UNTIL READY TO USE.

WORK IN A CONTINUOUS MANNER TO COMPLETE PHASE IIA STEP 3C FROM 8:00 PM FRIDAY TO 6:00 AM MONDAY. SEE INTERMEDIATE CONTRACT TIME AND LIQUIDATED DAMAGES.

C) UNCOVER -Y9- CLOSURE AND DETOUR SIGNING, CLOSE BELLAIRE CIRCLE, AND DETOUR TRAFFIC ALONG ROUTE SHOWN ON TMP-8C. THEN CONSTRUCT -Y9- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. THEN, OPEN -Y9- TO TRAFFIC. REMOVE ROAD CLOSURE AND DETOUR SIGNING.

PLACE APPLICABLE TEMPORARY PAVEMENT MARKINGS FOR PHASE III WITHOUT IMPACTING CURRENT TRAFFIC PATTERN.

# PHASE III

STEP 1: (SEE TMP-9 THRU TMP-9H)

USING TEMPORARY LANE CLOSURES AND FLAGGING OPERATIONS AS SHOWN IN RSD 1101.02 SHEET 1 AND 2, INSTALL ALL APPLICABLE WORKZONE SIGNS CREATE TIE-INS

PLACE REMAINING TEMPORARY PAVEMENT MARKINGS
ACTIVATE TEMPORARY SIGNALS Y3-3, Y7-3, Y8-3, Y12-2
SHIFT TRAFFIC INTO PHASE III TRAFFIC PATTERN
FINISH INSTALLING REMAINING INSIDE CURB AND
GUTTER, PROPOSED PAVEMENT UP TO BUT NOT INCLUDING
THE FINAL PAVEMENT LAYERS, AND MONOLITHIC ISLANDS
FROM:

- -L- STA 14+30+/- TO 26+20+/-
- -L- STA 27+27+/- TO 41+52+/-
- -L- STA 42+30+/- TO 55+15+/-
- -L- STA 56+07+/- TO 63+88+/-
- -L- STA 65+18+/- TO 76+30+/-
- -L- STA 76+71+/- TO 98+40+/-
- -L- STA 99 + 64 + /- TO 106 + 66 + /-
- MONOLITHIC ISLAND AT -Y3- STA 11+75+/MONOLITHIC ISLAND AT -Y3- STA 12+25+/-
- MONOLUTING ISLAND AT 1 STA 52 : 00 : / I
- MONOLITHIC ISLAND AT -L- STA 53+00+/- RT
- MONOLITHIC ISLAND AT -Y7A-STA 11 + 00 +/-
- MONOLITHIC ISLAND AT -Y8A- STA 11+50+/-
- MONOLITHIC ISLAND AT -10A-51A 11+50+/-
- MONOLITHIC ISLAND AT -Y11B- STA 11+25+/-

## PHASE IV

1 SUMMIT

STEP 1:

USING TEMPORARY LANE CLOSURES AND FLAGGING OPERATIONS AS SHOWN IN RSD 1101.02 SHEET 1 AND 2, INSTALL FINAL SIGNALS AND COVER SIGNAL HEADS UNTIL ACTIVATION IS REQUIRED, PLACE TEMPORARY PAINT PAVEMENT MARKINGS AS SHOWN ON THE PAVEMENT MARKING PLANS, REMOVE TRAFFIC CONTROL DEVICES AND OPEN TRAFFIC TO PROPOSED PATTERN.

PROJ. REFERENCE NO.


U-5824

SHEET NO.

TMP-3A

STEP 2:

USING TEMPORARY LANE CLOSURES AND FLAGGING
OPERATIONS AS SHOWN IN RSD 1101.02 SHEET 1 AND 2,
PLACE FINAL SURFACE COURSE AND FINAL PAVEMENT
MARKINGS AS SHOWN ON THE PAVEMENT MARKING PLANS.



**UNLESS ALL SIGNATURES COMPLETED** 



MANAGEMENT STRATEGIES
AND
PHASING