
14'-7" **MEASURED** SUBSTRUCTURE **ALONG SKEW** REMOVAL * 8'-7½" 7'-0" 11'-0" 11'-0" LANE LANE DECK REMOVAL 2'-0" PORTABLE 42" CONC. — CONC. BARRIER BARRIER RAIL W/ DRAINAGE SLOTS PROP. US 74 EASTBOUND TO BE CONSTRUCTED Ç COLUMN 1 Ç COLUMN 2 BR430158 ——SUBSTRUCTURE © COLUMN 3 —► (TYP.) 6'-0" 8'-0" - BR430155 ├── Q COLUMN 1 SUBSTRUCTURE © COLUMN 3 —► © COLUMN 2 —► (TYP.)

* = SEE SPECIAL PROVISION FOR "TEMPORARY OVERBUILD AND REMOVAL"

STAGE III CONSTRUCTION & DEMOLITION

SHIFT WESTBOUND TRAFFIC ONTO STAGE II
PARTIAL REMOVAL OF WESTBOUND BRIDGE
CONSTRUCTION OF PROPOSED BARRIER RAIL ON WESTBOUND BRIDGE
CONSTRUCTION OF PROPOSED EASTBOUND BRIDGE



FINAL CONSTRUCTION


SHIFT EASTBOUND TRAFFIC ONTO PROPOSED EASTBOUND BRIDGE SHIFT WESTBOUND TRAFFIC ONTO PROPOSED WESTBOUND LANES

PROJECT NO. B-3186 / B-5898

HAYWOOD COUNTY

STATION: 24+70.00 -L_LT-

SHEET 2 OF 2



10/13/2023

DEPARTMENT OF TRANSPORTATION
RALEIGH

GENERAL DRAWING

CONSTRUCTION SEQUENCE

REVISIONS						SHEET NO.
ю.	BY:	DATE:	NO.	BY:	DATE:	S3-07
1			3			TOTAL SHEETS
2			4			50

DRAWN BY: L. LEE DATE: 03/2023

CHECKED BY: D. TUTTLE DATE: 03/2023

DESIGN ENGINEER OF RECORD: D. TUTTLE DATE: 06/2023

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED