

TRAFFIC CONTROL PHASING

PHASE I

STEP 1

USING RSD NO. 1101.01 (3 OF 3) INSTALL WORK ZONE ADVANCE WARNING SIGNS ON -L- (US158 /NC86).
 CONSTRUCT FROM -LDET- STA 13+40 +/- TO -LDET- STA 20+95 +/- .
 AND CONSTRUCT DETOUR BRIDGE

STEP 2

MAINTAIN TRAFFIC ON -L- (US158 /NC86).
 CONSTRUCT FROM -LDET- STA 10+40 +/- TO -LDET- STA 13+40 +/- .
 CONSTRUCT FROM -LDET- STA 20+95 +/- TO -LDET- STA 23+33.02 +/- .
 PROVIDE A SMOOTH SURFACE BETWEEN EXISTING AND NEW PAVEMENT

PHASE II

STEP 1

USING RSD 1101.03 (3 OF 9) TO SHIFT TRAFFIC TO NEWLY CONSTRUCTED -LDET-. MAINTAIN TRAFFIC IN TWO WAY TWO LANE PATTERN ON -LDET-.
 CONSTRUCT FROM -L- STA 16+35 +/- TO -L- STA 23+60 +/- AND CONSTRUCT NEW BRIDGE.
 INSTALL NEW PAVEMENT UP TO FINAL PAVEMENT LAYER.

STEP 2

MAINTAIN TRAFFIC IN TWO LANE TWO WAY PATTERN ON -LDET-
 CONSTRUCT -L- FROM -L- STA 12+40 +/- TO -L- STA 16+35 +/-
 CONSTRUCT -L- FROM -L- STA 23+60 +/- TO -L- STA 26+50 +/- .
 INSTALL NEW PAVEMENT UP TO FINAL PAVEMENT LAYER.

STEP 3

PLACE FINAL PAVEMENT LAYER AND FINAL PAVEMENT MARKINGS.
 PLACE TRAFFIC IN FINAL PATTERN.

PHASE III


STEP 1

DEMOLISH -LDET- FROM -LDET- STA 11+27 +/- TO -L- STA 22+16 +/- AND DEMOLISH DETOUR BRIDGE.
 USE RSD 1101.04 TO REMOVE DETOUR PAVEMENT ADJACENT TO -L- .

STEP 2

REMOVE ALL REMAINING TRAFFIC CONTROL DEVICES AND SIGNING.

9/27/2023 05:14:00 PM 109\BR-0069\TrafficControl\TCP\BR0069_tc_tmp_03.dgn gmedlin



APPROVED: *Trent Hoffman*
 DATE: 2/5/2024

SEAL

**DOCUMENT NOT CONSIDERED FINAL
UNLESS ALL SIGNATURES COMPLETED**



**TEMPORARY
TRAFFIC CONTROL
PHASING**