



PROJECT REFERENCE NO. R-2577A	SHEET NO. EC-15/CONST.15B
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER



BRIDGE INSTALLATION SEQUENCE -L- STA. 140 + 39.5 PHASE 3

1. MOVE TRAFFIC TO NEWLY CONSTRUCTED SOUTHBOUND BRIDGE.
2. INSTALL IMPERVIOUS DIKES AS SHOWN ON PLAN.
3. INSTALL SPECIAL STILLING BASIN FOR ANTICIPATED SEDIMENT CAPACITY OF 314 CY AS SHOWN ON PLAN.
4. MAINTAIN FLOW THOROUGH BARREL ONE OF CULVERT.
5. REMOVE 82 LINEAR FEET OF BARRELS TWO AND THREE. REPLACE WITH PARTIAL DOWNSTREAM PORTION OF CHANNEL AND CHANNEL IMPROVEMENTS.
6. REMOVE IMPERVIOUS DIKES AND SPECIAL STILLING BASIN.



BRIDGE INSTALLATION SEQUENCE -L- STA. 140 + 39.5 PHASE 4

1. INSTALL IMPERVIOUS DIKES AS SHOWN ON PLAN.
3. INSTALL SPECIAL STILLING BASIN WITH ANTICIPATED SEDIMENT CAPACITY OF 208 CY AS SHOWN ON PLAN.
4. MAINTAIN FLOW THROUGH PARTIALLY CONSTRUCTED CHANNEL.
5. REMOVE 83 LINEAR FEET OF BARREL ONE.
6. CONSTRUCT REMAINING CHANNEL AND CHANNEL IMPROVEMENTS.
7. REMOVE TEMPORARY SHORING, IMPERVIOUS DIKES AND SPECIAL STILLING BASIN.
8. CONSTRUCT NORTHBOUND BRIDGES, ROADWAY AND ROADWAY APPROACHES AS SHOWN ON ROADWAY PLANS.
9. SHIFT TRAFFIC AND OPEN NORTHBOUND BRIDGE TO FINAL TRAFFIC PATTERN.

I:\6-2023\Projects\15-155\15-155-15B.dgn