

PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-05A/CONST.45
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

# CULVERT CONSTRUCTION SEQUENCE STA. 10+67 -Y3A-

1. CLOSE STECOAH RD AS SHOWN ON TMP-9 AND DETOUR TRAFFIC. UTILIZE OFF-SITE DETOUR AS SHOWN ON TMP-10.
2. INSTALL IMPERVIOUS DIKES #1 & #2, DIRECTING DIRECT FLOW THROUGH EXISTING 54" CMP.
3. DEWATER WORK SITE AS NEEDED INTO SPECIAL STILLING BASIN(S).
4. EXCAVATE SOUTHERNMOST FLOODPLAIN BENCH AS SHOWN IN DETAIL 45I.
5. INSTALL 36" TEMPORARY PIPE IN EXCAVATED AREA.

1. REMOVE IMPERVIOUS DIKES #1 & #2 AND INSTALL IMPERVIOUS DIKES #3 & #4, DIRECTING FLOW THROUGH 36" TEMPORARY PIPE.
2. REMOVE EXISTING 54" CMP.
3. EXCAVATE NORTHERNMOST FLOODPLAIN BENCH.
4. INSTALL NORTHERNMOST 6' X 6' RCBC.

