


STATE	STATE PROJECT REFERENCE NO.	SHEET NO.	TOTAL SHEETS
N.C.	A-0009CD	EC-1	
STATE PROJ. NO.	F.A. PROJ. NO.	DESCRIPTION	
32572.1.15	0028011	PE	
32572.3.19		CONST.	




STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS

PLAN FOR PROPOSED
HIGHWAY EROSION CONTROL

GRAHAM COUNTY

LOCATION: NC 28 FROM WEST OF SR 1228 (STECOAH RD) TO SR 1235 (GUNTERS GAP RD)


TYPE OF WORK: GRADING, PAVING, DRAINAGE, CULVERTS, & RETAINING WALLS



CONTRACT: C205159 TIP PROJECT: A-0009CD

BEGIN TIP PROJECT A-0009CD
-Y2- STA. 89 + 80.00


END TIP PROJECT A-0009CD
-Y2- STA. 169 + 60.00



THIS PROJECT CONTAINS EROSION CONTROL PLANS FOR CLEARING AND GRUBBING PHASE OF CONSTRUCTION.

THIS PROJECT HAS BEEN DESIGNED TO SENSITIVE WATERSHED STANDARDS.

ENVIRONMENTALLY SENSITIVE AREA(S) EXIST ON THIS PROJECT
Refer To E. C. Special Provisions for Special Considerations.



THESE EROSION AND SEDIMENT CONTROL PLANS COMPLY WITH THE REGULATIONS SET FORTH BY THE NCG 010000 GENERAL STORMWATER CONSTRUCTION PERMIT ISSUED BY THE NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY DIVISION OF ENERGY, MINERAL, AND LAND RESOURCES.



Prepared In the Office of:
TGS ENGINEERS
201 W. MARION ST-STE 200
SHELBY, NC 28150

Designed by:

Andrew H. Cochrane, PE 3015
NAME LEVEL III CERTIFICATION NO.

Roadway Standard Drawings

The "Roadway Standard Drawings"- Roadway Design Unit - N. C. Department of Transportation - Raleigh, N. C., dated January 2024 and the latest revision thereto are applicable to this project and by reference hereby are considered a part of these plans.

DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA




PROJECT REFERENCE NO. A-0009CD	SHEET NO. EC-02
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

EROSION & SEDIMENT CONTROL LEGEND

<u>Std. #</u>	<u>Description</u>	<u>Symbol</u>	<u>Std. #</u>	<u>Description</u>	<u>Symbol</u>
1605.01	Temporary Silt Fence		1633.01	Temporary Rock Silt Check Type A	
1606.01	Special Sediment Control Fence		1633.02	Temporary Rock Silt Check Type B	
1622.01	Temporary Berms and Slope Drains		1633.03	Temporary Rock Silt Check Type A with Excelsior Matting and Flocculant	
1630.02	Silt Basin Type B		1634.01	Temporary Rock Sediment Dam Type A	
1630.03	Temporary Silt Ditch		1634.02	Temporary Rock Sediment Dam Type B	
1630.04	Stilling Basin		1635.01	Rock Pipe Inlet Sediment Trap Type A	
1630.05	Temporary Diversion		1635.02	Rock Pipe Inlet Sediment Trap Type B	
1630.06	Special Stilling Basin		1636.01	Excelsior Wattle Check	
1630.07	Skimmer Basin		1636.01	Excelsior Wattle Check with Flocculant	
1630.08	Tiered Skimmer Basin		1636.01	Coir Fiber Wattle Check	
1630.09	Earthen Dam with Skimmer		1636.01	Coir Fiber Wattle Check with Flocculant	
	Infiltration Basin		1636.02	Silt Fence Excelsior Wattle Break	
	Rock Inlet Sediment Trap:			Silt Fence Coir Fiber Wattle Break	
1632.01	Type A		1636.03	Excelsior Wattle Barrier	
1632.02	Type B		1636.03	Coir Fiber Wattle Barrier	
1632.03	Type C				




PROJECT REFERENCE NO. <i>A-0009CD</i>	SHEET NO. <i>EC-2A</i>
R/W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

ONSITE CONCRETE WASHOUT STRUCTURE WITH LINER



BELOW GRADE WASHOUT STRUCTURE
NOT TO SCALE

- NOTES:**
1. ACTUAL LOCATION DETERMINED IN FIELD
 2. THE CONCRETE WASHOUT STRUCTURES SHALL BE MAINTAINED WHEN THE LIQUID AND/OR SOLID REACHES 75% OF THE STRUCTURES CAPACITY TO PROVIDE ADEQUATE HOLDING CAPACITY WITH A MINIMUM 12 INCHES OF FREEBOARD.
 3. CONCRETE WASHOUT STRUCTURE NEEDS TO BE CLEARLY MARKED WITH SIGNAGE NOTING DEVICE.



ABOVE GRADE WASHOUT STRUCTURE
NOT TO SCALE


- NOTES:**
1. ACTUAL LOCATION DETERMINED IN FIELD
 2. THE CONCRETE WASHOUT STRUCTURES SHALL BE MAINTAINED WHEN THE LIQUID AND/OR SOLID REACHES 75% OF THE STRUCTURES CAPACITY TO PROVIDE ADEQUATE HOLDING CAPACITY WITH A MINIMUM 12 INCHES OF FREEBOARD.
 3. CONCRETE WASHOUT STRUCTURE NEEDS TO BE CLEARLY MARKED WITH SIGNAGE NOTING DEVICE.

PROJECT REFERENCE NO. <i>A-0009CD</i>	SHEET NO. <i>EC-2B</i>
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

EXAMPLE OF PUMP-AROUND OPERATION

NOTES:

- 1) All excavation shall be performed in only dry or isolated areas of the work zone.
- 2) Impervious dikes are to be used to isolate work from stream flow when necessary.
- 3) Maintenance of stream flow operations shall be incidental to the work. This includes polyethylene sheeting, diversion pipes, pumps and hoses.
- 4) Pumps and hoses shall be of sufficient size to dewater the work area.



SEQUENCE OF CONSTRUCTION FOR TYPICAL WORK AREA

1. INSTALL SPECIAL STILLING BASIN(S).
2. INSTALL UPSTREAM PUMP AND TEMPORARY FLEXIBLE HOSE.
3. PLACE UPSTREAM IMPERVIOUS DIKE AND BEGIN PUMPING OPERATIONS FOR STREAM DIVERSION.
4. PLACE DOWNSTREAM IMPERVIOUS DIKE AND PUMPING APPARATUS. DEWATER ENTRAPPED AREA. AREA TO BE DEWATERED SHALL BE EQUAL TO ONE DAY'S WORK.
5. INSTALL CULVERT(S) IN ACCORDANCE WITH THE PLANS.
6. EXCAVATE ANY ACCUMULATED SILT AND DEWATER BEFORE REMOVAL OF IMPERVIOUS DIKES. REMOVE IMPERVIOUS DIKES, PUMPS, AND TEMPORARY FLEXIBLE HOSE. (DOWNSTREAM IMPERVIOUS DIKES FIRST).
7. REMOVE SPECIAL STILLING BASIN(S) AND BACKFILL. STABILIZE DISTURBED AREA WITH SEED AND MULCH.

DIVISION OF HIGHWAYS
STATE OF NORTH CAROLINA

PROJECT REFERENCE NO. <i>A-0009CD</i>	SHEET NO. <i>EC-3A</i>
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

SOIL STABILIZATION TIMEFRAMES


<i>SITE DESCRIPTION</i>	<i>STABILIZATION TIME</i>	<i>TIMEFRAME EXCEPTIONS</i>
PERIMETER DIKES, SWALES, DITCHES AND SLOPES	7 DAYS	NONE
HIGH QUALITY WATER (HQW) ZONES	7 DAYS	NONE
SLOPES STEEPER THAN 3:1	7 DAYS	IF SLOPES ARE 10' OR LESS IN LENGTH AND ARE NOT STEEPER THAN 2:1, 14 DAYS ARE ALLOWED.
SLOPES 3:1 TO 4:1	14 DAYS	7 DAYS FOR SLOPES GREATER THAN 50' IN LENGTH WITH SLOPES STEEPER THAN 4:1. 7 DAYS FOR PERIMETER DIKES, SWALES, DITCHES PERIMETER SLOPES, AND HQW ZONES
ALL OTHER AREAS WITH SLOPES FLATTER THAN 4:1	14 DAYS	7 DAYS FOR PERIMETER DIKES, SWALES, DITCHES PERIMETER SLOPES, AND HQW ZONES

 ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS

NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.

CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 44

 MINIMIZE CLEARING
AND GRUBBING
 SAFETY FENCE



CLEAN WATER DIVERSIONS ARE
INDEPENDENT OF OTHER EC DITCH
LINES AND TERMINATE INTO A SC-A.

2 @ 55 x 20 x 3
1.5 inch Skimmer
with 1.125 inch
Orifice Diameter
8 ft. weir
ID 44.2

BEGIN TIP PROJECT A-0009CD
-Y2- STA. 89 + 80.00


PROP. RETAINING WALL
W/ CONCRETE DITCH PLACED
DURING A-0009CC CONSTRUCTION.

-Y2- 90+52 +/-
REMOVE GUARDRAIL ANCHOR
PLACED DURING A-0009CC
CONSTRUCTION
TIE PROP. GUARDRAIL TO EXIST SA

TOE PROTECTION
SEE DETAIL 44B
CLASS B RIPRAP
25 TONS, 56-SY GEO

MATCH LINE STA -Y2- 82+00.00
MATCH TO SHEET NO. 43


PROP. RETAINING WALL #35
W/ CONCRETE DITCH
BEGIN -Y2- STA. 77+94±
END -Y2- STA. 88+25±




END TIP PROJECT A-0009CC
-Y2- STA. 89 + 80.00


SECTION A-0009CC


MATCH LINE STA -Y2- 96+00.00
MATCH TO SHEET NO. 45

PROJECT REFERENCE NO. A-0009CD	SHEET NO. EC-04/CONST.44
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	

NAD 83/2011




PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-05/CONST.45
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST. STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	



MATCH LINE STA -Y2- 96+00.00
MATCH TO SHEET NO. 44

MATCH LINE STA -Y2- 110+00.00
MATCH TO SHEET NO. 46



CLEAN WATER DIVERSIONS ARE INDEPENDENT OF OTHER EC DITCH LINES AND TERMINATE INTO A SC-A.





INSTALL PIPE(S) IN JURISDICTIONAL AREAS WITHOUT IMPACTING STREAM UNTIL AREA STABILIZED AND ACCORDING TO NCDOT BEST MANAGEMENT PRACTICES FOR CONSTRUCTION AND MAINTENANCE ACTIVITIES MANUAL.

BEGIN CONSTRUCTION
-Y3- STA. 10+50.00



2 @ 52 x 13 x 3
1.5 inch Skimmer
with 0.875 inch
Orifice Diameter
5 ft. weir
ID 45.1

2 @ 58 x 14 x 2
1.5 inch Skimmer
with 0.5 inch
Orifice Diameter
6 ft. weir
ID 45.2

ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS



28 x 14 x 3
1.5 inch Skimmer
with 0.375 inch
Orifice Diameter
4 ft. weir
ID 45.3



SAFETY FENCE
CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 45



NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.

PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-05A/CONST.45
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 10+67 -Y3A-

1. CLOSE STECOAH RD AS SHOWN ON TMP-9 AND DETOUR TRAFFIC. UTILIZE OFF-SITE DETOUR AS SHOWN ON TMP-10.
2. INSTALL IMPERVIOUS DIKES #1 & #2, DIRECTING DIRECT FLOW THROUGH EXISTING 54" CMP.
3. DEWATER WORK SITE AS NEEDED INTO SPECIAL STILLING BASIN(S).
4. EXCAVATE SOUTHERNMOST FLOODPLAIN BENCH AS SHOWN IN DETAIL 45I.
5. INSTALL 36" TEMPORARY PIPE IN EXCAVATED AREA.


1. REMOVE IMPERVIOUS DIKES #1 & #2 AND INSTALL IMPERVIOUS DIKES #3 & #4, DIRECTING FLOW THROUGH 36" TEMPORARY PIPE.
2. REMOVE EXISTING 54" CMP.
3. EXCAVATE NORTHERNMOST FLOODPLAIN BENCH.
4. INSTALL NORTHERNMOST 6' X 6' RCBC.



PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-05B/CONST.45
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 10+67 -Y3A-

1. REMOVE IMPERVIOUS DIKES #3 & #4 AND INSTALL IMPERVIOUS DIKES #5 & #6, DIRECTING FLOW THROUGH NORTHERNMOST 6' X 6' RCBC.
2. REMOVE 36" TEMPORARY PIPE AND INSTALL SOUTHERNMOST 6' X 6' RCBC.
3. COMPLETE INLET/OUTLET CHANNEL IMPROVEMENTS.
4. REMOVE IMPERVIOUS DIKES AND ANY REMAINING SPECIAL STILLING BASINS AND REESTABLISH STREAM.
5. COMPLETE ROADWAY CONSTRUCTION ACCORDING TO TRAFFIC CONTROL PLANS.



DETAIL 451
 UP AND DOWNSTREAM
 FLOODPLAIN BENCH
 (Looking Downstream, Not to Scale)

EST. 20 CY DDE
 EST. 42 TONS CLASS II RIP RAP



-Y2- STA. 98+12 TO 98+39 RT (US L=27 FT)
 -Y2- STA. 98+89 TO 99+12 RT (DS L=23 FT)

PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-05C/CONST.45
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PIPE CONSTRUCTION SEQUENCE STA. 99+82 -Y2-

1. INSTALL 30" RCP-III #4504 VIA PUMP AROUND. SEE EC-2B FOR EXAMPLE OF PUMP-AROUND OPERATION.
2. CONSTRUCT -Y3- (SR 1238 BILL CRISP RD) AS SHOWN ON TRAFFIC CONTROL PLAN TMP-7.
3. STOP PUMP AROUND OPERATION.


1. SHIFT TRAFFIC TO NEWLY CONSTRUCTED -Y3- AND CLOSE EXISTING SECTION OF SR 1238 AS SHOWN ON TMP-7.
2. INSTALL IMPERVIOUS DIKE #1 AND PUMP FLOW THROUGH NEW 30" RCP-III #4504. PUMP WATER TO EDWARDS BRANCH BETWEEN EXISTING 36" CMP AND IMPERVIOUS DIKE #2.
3. INSTALL IMPERVIOUS DIKES #2 & #3 AND PUMP FLOW TO TEMPORARY 36" CMP UNDER NC 28.
4. DEWATER WORK SITE AS NEEDED INTO SPECIAL STILLING BASIN(S).
5. REMOVE EXISTING PAVEMENT ON SR 1238 AND CONSTRUCT CHANNEL CHANGE PER DETAIL 45F.
6. CONSTRUCT APPROXIMATELY 34 LF OF UPSTREAM PORTION OF 12'X5' RCBC ALONG WITH INLET CHANNEL IMPROVEMENTS AND NORTHERN PORTION OF ROADWAY.



PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-05D/CONST.45
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PIPE CONSTRUCTION SEQUENCE STA. 99+82 -Y2-

1. SHIFT TRAFFIC ONTO NEW UPSTREAM PORTION OF 12'X5' RCBC ACCORDING TO TMP-9.
2. REMOVE 66" CMP AND CONSTRUCT REMAINDER OF 12'X5' RCBC AND OUTLET CHANNEL IMPROVEMENTS.
3. REMOVE IMPERVIOUS DIKES, PUMP-AROUND OPERATION, AND ANY REMAINING SPECIAL STILLING BASINS AND REESTABLISH STREAM.
4. COMPLETE ROADWAY CONSTRUCTION ACCORDING TO TRAFFIC CONTROL PLANS.



PHASE 3


CONTRACTOR IS TO USE PUMP AROUND OPERATIONS AS DIRECTED TO MAINTAIN STREAM FLOW.

NAD 83/2011

36" CMP WAS INSTALLED FOR A-0009CE PUMP-AROUND. IF PLUGGED, REMOVE PLUGS & USE FOR A-0009CD PUMP-AROUND. ONCE COMPLETE, FILL WITH FLOWABLE FILL AS SHOWN.


FOLLOWING CULVERT INSTALLATION, CONTRACTOR SHALL RESTORE STECOAH RD TO EXISTING GRADE WHILE UTILIZING 3" TURF SHOULDERS AND 3-T MAX FILL SLOPES

WOOD/RUB RAIL
-Y2- 99+85± TO 105+04±
SEE DETAIL SHT 2C-5

PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-06/CONST.46
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	

MATCH LINE STA -Y2- 110+00.00
MATCH TO SHEET NO. 45



MATCH LINE STA -Y2- 124+00.00
MATCH TO SHEET NO. 47



56 x 14 x 3
1.5 inch Skimmer
with 0.75 inch
Orifice Diameter
4 ft. weir
ID 46.3

11 x 33 x 3
1.5 inch Skimmer
with 0.375 inch
Orifice Diameter
4 ft. weir
ID 46.1


11 x 44 x 3
1.5 inch Skimmer
with 0.5 inch
Orifice Diameter
4 ft. weir
ID 46.2




NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.

 ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS

INSTALL PIPE(S) IN JURISDICTIONAL AREAS WITHOUT IMPACTING STREAM UNTIL AREA STABILIZED AND ACCORDING TO NCDOT BEST MANAGEMENT PRACTICES FOR CONSTRUCTION AND MAINTENANCE ACTIVITIES MANUAL.

PROJECT REFERENCE NO. A-0009CD	SHEET NO. EC-07/CONST.47
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	



34 x 17 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 47.1

2 @ 24 x 12 x 2
1.5 inch Skimmer
with 0.25 inch
Orifice Diameter
4 ft. weir
ID 47.2

60 x 12 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 47.3

MATCH LINE STA
MATCH TO SHEET NO. 46
-Y2- 124+00.00




MATCH LINE TO STA
MATCH TO SHEET NO. 48
-Y2- 138+00.00


 ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS


NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.

CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 47

-Y2- CURVE DATA
PI Sta 132+08.73
 $\Delta = 30^{\circ} 56' 09.8" (LT)$
 $D = 4^{\circ} 48' 53.2"$
 $L = 642.52'$
 $T = 329.30'$
 $R = 1,190.00'$
 $SE = 0.04$
 $DS = 55/MPH$



PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-08/CONST.48
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST. STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	



MATCH LINE STA -Y2- 138+00.00
MATCH TO SHEET NO. 47

MATCH LINE STA -Y2- 152+00.00
MATCH TO SHEET NO. 49


2 @ 48 x 12 x 3
1.5 inch Skimmer
with 0.75 inch
Orifice Diameter
4 ft. weir
ID 48.1

3 @ 30 x 12 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 48.4

4 @ 56 x 14 x 3
1.5 inch Skimmer
with 1.25 inch
Orifice Diameter
6 ft. weir
ID 48.5

2 @ 36 x 12 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 48.3

50 x 12 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 48.2



CLEAN WATER DIVERSIONS ARE
INDEPENDENT OF OTHER EC DITCH
LINES AND TERMINATE INTO A SC-A.

CLEARING AND GRUBBING
EROSION CONTROL FOR
CONSTRUCTION SHEET 48

NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
DRAINAGE OUTLETS.


 ENVIRONMENTALLY SENSITIVE AREA
SEE PROJECT SPECIAL PROVISIONS

INSTALL PIPE(S) IN JURISDICTIONAL AREAS WITHOUT IMPACTING STREAM UNTIL
AREA STABILIZED AND ACCORDING TO NCDOT BEST MANAGEMENT
PRACTICES FOR CONSTRUCTION AND MAINTENANCE ACTIVITIES MANUAL.

PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-08A/CONST.48
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

CULVERT CONSTRUCTION SEQUENCE STA. 141+20 -Y2-

1. INSTALL IMPERVIOUS DIKES #1 & #2 AND BEGIN PUMP AROUND THROUGH EXISTING 60" CMP.
2. DEWATER WORK SITE AS NEEDED INTO SPECIAL STILLING BASIN(S).
3. INSTALL 60" WELDED STEEL PIPE USING TRENCHLESS INSTALLATION.
4. INSTALL JB W/SLAB LID #4802 & 60" CAAP.
5. INSTALL JB W/SLAB LID #4803 & 60" CAAP.
6. COMPLETE ANY NECESSARY INLET/OUTLET CHANNEL IMPROVEMENTS.
7. REMOVE IMPERVIOUS DIKES #1 & #2, SHIFTING FLOW INTO NEW PIPE SYSTEM.
8. PLUG AND FILL EXISTING 60" CMP.
9. REESTABLISH STREAM ACCORDING TO CONST. PLANS.
10. REMOVE ANY REMAINING SPECIAL STILLING BASINS.



NAD 83/2011

CONTRACTOR IS TO USE PUMP AROUND THROUGH EXISTING 60" CMP. TO MAINTAIN STREAM FLOW.

MICHAEL HOLDER

LIVESTOCK FENCING TO BE RESET BY CONTRACTOR

OUTLET CHANNEL STABILIZATION SEE DETAIL 48B CLASS I RIPRAP 30 TONS, NO GEO

CLASS B RIPRAP 2 TONS, 7 GEOTECH

CLASS B RIPRAP 3 TONS, 10 SY GEO

CLASS I RIPRAP 4 TONS, 10 GEOTECH

FILL WITH FLOWABLE FILL EST 5 CY

FILL WITH FLOWABLE FILL EST 5 CY

FILL WITH FLOWABLE FILL EST 108 CY

REMOVE HW

CUT TO FILL TRANSITION CLASS II RIPRAP 40 TONS, 42 SY GEO

TOE PROTECTION SEE DETAIL 48F CLASS I RIPRAP 57 TONS, 80 SY GEO

FALSE SUMP SEE DETAIL 48D

CLASS B RIP-RAP 3 TONS, 7 SY GEO

PRECAST REINFORCED CONC. BARRIER, SINGLE FACED -Y2- STA. 146+60± TO 148+80±, RT

ESTATE OF T. J. EDWARDS



PROP. RETAINING WALL #41 W/CONCRETE DITCH BEGIN -Y2- STA. 146+60± END -Y2- STA. 148+80±

CIRCLE G MANAGEMENT, LLC

CIRCLE G MANAGEMENT, LLC

-Y2- CURVE DATA

PI Sta 152+17.13	PI Sta 167+46.16
$\Delta = 54' 14" 50.1"$ (RT)	$\Delta = 72' 53" 32.5"$ (LT)
D = 5' 2" 17.1"	D = 4' 58" 56.1"
L = 1,013.07'	L = 1,463.04'
T = 548.10'	T = 849'
R = 1,070.00'	R = 1,500.00'
SE = 0.08	SE = 0.06
DS = 55 MPH	DS = 55 MPH



CLEAN WATER DIVERSIONS ARE INDEPENDENT OF OTHER EC DITCH LINES AND TERMINATE INTO A SC-A.


PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-09/CONST.49
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
<p>TGS ENGINEERS 201 W. MARION ST. STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275</p>	

NOTE:
PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B AND TEMPORARY ROCK SILT CHECKS TYPE - A AT DRAINAGE OUTLETS.

CLEARING AND GRUBBING EROSION CONTROL FOR CONSTRUCTION SHEET 49

MATCH LINE STA -Y2- 152 + 00.00
MATCH TO SHEET NO. 48


MATCH LINE STA -Y2- 166 + 00.00
MATCH TO SHEET NO. 50





NAD 83/2011


NOTE:
 PLACE TEMPORARY ROCK SEDIMENT DAMS TYPE - B
 AND TEMPORARY ROCK SILT CHECKS TYPE - A AT
 DRAINAGE OUTLETS.

CLEARING AND GRUBBING
 EROSION CONTROL FOR
 CONSTRUCTION SHEET 50

PROJECT REFERENCE NO. A-0009CD	SHEET NO. EC-10/CONST.50
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	



MATCH LINE STA
 MATCH TO SHEET NO. 49




CLEAN WATER DIVERSIONS ARE
 INDEPENDENT OF OTHER EC DITCH
 LINES AND TERMINATE INTO A SC-A.

INSTALL MATTING FOR EROSION CONTROL ON ALL GRADED DITCHES AND GRADED SLOPES THAT DO NOT ALREADY CALL FOR OTHER MEANS OF PERMANENT OR TEMPORARY STABILIZATION

IN LIEU OF ROCK INLET SEDIMENT TRAP TYPE C, UTILIZE FABRIC INSERT INLET PROTECTION IN AREAS WHERE WATER MAY POND ON ROAD OPEN TO LIVE TRAFFIC.

MINIMIZE CLEARING AND GRUBBING
SAFETY FENCE



CLEAN WATER DIVERSIONS ARE INDEPENDENT OF OTHER EC DITCH LINES AND TERMINATE INTO A SC-A.

2 @ 55 x 20 x 3
1.5 inch Skimmer
with 1.125 inch
Orifice Diameter
8 ft. weir
ID 44.2

PROJECT REFERENCE NO. A-0009CD	SHEET NO. EC-II/CONST.44
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	

MATCH LINE STA -Y2- 82+00.00
MATCH TO SHEET NO. 43

PROP. RETAINING WALL #35
W/CONCRETE DITCH
BEGIN -Y2- STA. 77+94±
END -Y2- STA. 88+25±

139
THOMAS E. SCHIESSLE



BEGIN TIP PROJECT A-0009CD
-Y2- STA. 89+80.00

143
PATRICIA LYNN EDWARDS
JOHN CRAIG EDWARDS
AND MAXINE M. EDWARDS

PROP. RETAINING WALL
W/CONCRETE DITCH PLACED
DURING A-0009CC CONSTRUCTION.

-Y2- 90+52 +/-
REMOVE GUARDRAIL ANCHOR
PLACED DURING A-0009CC
CONSTRUCTION
TIE PROP GUARDRAIL TO EXIST SA


TOE PROTECTION
SEE DETAIL 448
CLASS B RIPRAP
25 TONS, 56 SY GEO



END TIP PROJECT A-0009CC
-Y2- STA. 89+80.00


SECTION A-0009CC

MATCH LINE STA -Y2- 96+00.00
MATCH TO SHEET NO. 45


PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-12/CONST.45
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	

MATCH LINE STA -Y2- 96+00.00
MATCH TO SHEET NO. 44

MATCH LINE STA -Y2- 110+00.00
MATCH TO SHEET NO. 46



-Y2- CURVE DATA		-Y3- CURVE DATA	
PI Sta 93+85.36	PI Sta 10+46.10	PI Sta 12+06.60	
$\Delta = 3^{\circ} 06' 33.3''$ (RT)	$\Delta = 5^{\circ} 04' 03.3''$ (LT)	$\Delta = 49^{\circ} 12' 03.3''$ (RT)	
$D = 0^{\circ} 29' 53.6''$	$D = 5^{\circ} 30' 00.0''$	$D = 22^{\circ} 55' 05.9''$	
$L = 624.07'$	$L = 92.14'$	$L = 214.68'$	
$T = 312.11'$	$T = 46.10'$	$T = 114.46'$	
$R = 11,500.00'$	$R = 1,041.74'$	$R = 250.00'$	
$SE = 0.02$	$SE = EXIST.$	$SE = 0.02$	
$DS = 70$ MPH	$DS = 30$ MPH	$DS = 30$ MPH	



CLEAN WATER DIVERSIONS ARE INDEPENDENT OF OTHER EC DITCH LINES AND TERMINATE INTO A SC-A.


NAD 83/2011

INSTALL MATTING FOR EROSION CONTROL ON ALL GRADED DITCHES AND GRADED SLOPES THAT DO NOT ALREADY CALL FOR OTHER MEANS OF PERMANENT OR TEMPORARY STABILIZATION


REFER TO EC-18 FOR STREAMBANK REFORESTATION AREAS

IN LIEU OF ROCK INLET SEDIMENT TRAP TYPE C, UTILIZE FABRIC INSERT INLET PROTECTION IN AREAS WHERE WATER MAY POND ON ROAD OPEN TO LIVE TRAFFIC.


Place Matting for Erosion Control on Slopes Adjacent to Permitted Wetlands as Work Allows.




-Y2- STA. 99+76 LT (US LENGTH=24 FT)
-Y2- STA. 99+90 RT (US LENGTH=12 FT)



-Y3- STA 11+50 TO 12+00 RT
SEE PFL FOR DITCH GRADE (7.6%)




-Y3- STA 12+00(29' LT) TO 12+00(54' LT)
DAYLIGHT AT 1.0% SLOPE




-Y3- STA. 12+10 RT

28 x 14 x 3
1.5 inch Skimmer
with 0.375 inch
Orifice Diameter
4 ft. weir
ID 45.3




-Y2- STA. 98+12 TO 98+39 RT (US L=27 FT)
-Y2- STA. 98+89 TO 99+12 RT (DS L=23 FT)



-Y2- STA 99+04 TO 99+74 LT
SEE PFL FOR CHANNEL CHANGE GRADE (0.5%)

SAFETY FENCE

PROJECT REFERENCE NO. A-0009CD		SHEET NO. EC-13/CONST.46	
RW SHEET NO.			
ROADWAY DESIGN ENGINEER		HYDRAULICS ENGINEER	
 TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275			

Place Matting for Erosion Control on Slopes Adjacent to Permitted Wetlands as Work Allows.


IN LIEU OF ROCK INLET SEDIMENT TRAP TYPE C, UTILIZE FABRIC INSERT INLET PROTECTION IN AREAS WHERE WATER MAY POND ON ROAD OPEN TO LIVE TRAFFIC.

REFER TO EC-18 FOR STREAMBANK REFORESTATION AREAS

NAD 83/2011



MATCH LINE STA -Y2- 110+00.00
MATCH TO SHEET NO. 45


MATCH LINE STA -Y2- 124+00.00
MATCH TO SHEET NO. 47




11 x 33 x 3
1.5 inch Skimmer
with 0.375 inch
Orifice Diameter
4 ft. weir
ID 46.1

11 x 44 x 3
1.5 inch Skimmer
with 0.5 inch
Orifice Diameter
4 ft. weir
ID 46.2



PROJECT REFERENCE NO. A-0009CD		SHEET NO. EC-14/CONST.47	
RW SHEET NO.			
ROADWAY DESIGN ENGINEER		HYDRAULICS ENGINEER	
 TGS ENGINEERS 201 W. MARION ST. STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275			



34 x 17 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 47.1

2 @ 24 x 12 x 2
1.5 inch Skimmer
with 0.25 inch
Orifice Diameter
4 ft. weir
ID 47.2

60 x 12 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 47.3

MATCH LINE STA 112+00.00
MATCH TO SHEET NO. 46




MATCH LINE TO STA SHEET NO. 48
-Y2- 138+00.00


INSTALL MATTING FOR EROSION CONTROL ON ALL GRADED DITCHES AND GRADED SLOPES THAT DO NOT ALREADY CALL FOR OTHER MEANS OF PERMANENT OR TEMPORARY STABILIZATION

IN LIEU OF ROCK INLET SEDIMENT TRAP TYPE C, UTILIZE FABRIC INSERT INLET PROTECTION IN AREAS WHERE WATER MAY POND ON ROAD OPEN TO LIVE TRAFFIC.

REFER TO EC-18 FOR STREAMBANK REFORESTATION AREAS

-Y2- CURVE DATA
 PI Sta 132+08.73
 $\Delta = 30^{\circ}56'09.8"$ (LT)
 $D = 4^{\circ}48'53.2"$
 $L = 642.52'$
 $T = 329.30'$
 $R = 1,190.00'$
 $SE = 0.04$
 $DS = 55$ MPH












MATCH LINE STA -Y2- 138+00.00
MATCH TO SHEET NO. 47

MATCH LINE STA -Y2- 152+00.00
MATCH TO SHEET NO. 49

-Y2- CURVE DATA
 PI Sta 142+30.76 PI Sta 152+17.13
 $\Delta = 124^{\circ}23'11''$ (LT) $\Delta = 54^{\circ}14'50''$ (RT)
 $D = 0'28''$ 38.9' $D = 5'21''$ 17.1'
 $L = 15294.56'$ $L = 1013.07'$
 $T = 147.29'$ $T = 548.10'$
 $R = 12,000.00'$ $R = 1,070.00'$
 $SE = NC$ $SE = 0.08$
 $DS = 60$ MPH $DS = 55$ MPH

2 @ 48 x 12 x 3
1.5 inch Skimmer
with 0.75 inch
Orifice Diameter
4 ft. weir
ID 48.1



LIVESTOCK FENCING TO BE RESET BY CONTRACTOR

-Y2- PC 140+83.47
OUTLET CHANNEL STABILIZATION
SEE DETAIL 48B
CLASS I RIPRAP
30 TONS, NO GEO

DO NOT BURY INVERT
CLASS B RIPRAP
2 TONS, 7 GEOTECH

FILL WITH FLOWABLE FILL
EST 5 CY

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

REMOVE HW
PROP. DRIVE

DO NOT DISTURB
PUMP HOUSE

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

REMOVE 20 LF
FLOWABLE FILL

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

CLASS I RIPRAP
4 TONS, 10' GEOTECH

IN LIEU OF ROCK INLET SEDIMENT TRAP TYPE C,
UTILIZE FABRIC INSERT INLET PROTECTION
IN AREAS WHERE WATER MAY
POND ON ROAD OPEN TO LIVE TRAFFIC.

INSTALL MATTING FOR EROSION
CONTROL ON ALL GRADED DITCHES AND
GRADED SLOPES THAT DO NOT ALREADY
CALL FOR OTHER MEANS OF PERMANENT
OR TEMPORARY STABILIZATION


2 @ 36 x 12 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 48.3

50 x 12 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 48.2


52 x 13 x 3
1.5 inch Skimmer
with 0.625 inch
Orifice Diameter
4 ft. weir
ID 48.1 F

2 @ 65 x 13 x 3
1.5 inch Skimmer
with 1.0 inch
Orifice Diameter
5 ft. weir
ID 48.2 F

CLEAN WATER DIVERSIONS ARE
INDEPENDENT OF OTHER EC DITCH
LINES AND TERMINATE INTO A SC-A.




PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-15/CONST.48
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	




-Y2- CURVE DATA

PI Sta 152+17.13	PI Sta 167+46.16
$\Delta = 54^\circ 14' 50.1''$ (RT)	$\Delta = 72^\circ 53' 32.5''$ (LT)
D = 5' 21" 17.1"	D = 4' 58" 56.1"
L = 1,013.07'	L = 1,463.04'
T = 548.10'	T = 849' HPB
R = 1,070.00'	R = 1,500.00'
SE = 0.08	SE = 0.06
DS = 55 MPH	DS = 55 MPH



IN LIEU OF ROCK INLET SEDIMENT TRAP TYPE C, UTILIZE FABRIC INSERT INLET PROTECTION IN AREAS WHERE WATER MAY POND ON ROAD OPEN TO LIVE TRAFFIC.

CLEAN WATER DIVERSIONS ARE INDEPENDENT OF OTHER EC DITCH LINES AND TERMINATE INTO A SC-A.




NAD 83/2011

PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-16/CONST.49
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	

INSTALL MATTING FOR EROSION CONTROL ON ALL GRADED DITCHES AND GRADED SLOPES THAT DO NOT ALREADY CALL FOR OTHER MEANS OF PERMANENT OR TEMPORARY STABILIZATION

MATCH LINE STA -Y2- 152 + 00.00
MATCH TO SHEET NO. 48

MATCH LINE STA -Y2- 166 + 00.00
MATCH TO SHEET NO. 50



64 x 16 x 3
1.5 inch Skimmer
with 0.875 inch
Orifice Diameter
4 ft. weir
ID 49.1 F

2 @ 90 x 15 x 3
1.5 inch Skimmer
with 1.25 inch
Orifice Diameter
7 ft. weir
ID 49.1

TIE PROPOSED SYSTEM INTO EXISTING 15" CMP (UNKNOWN INVERT). CONTRACTOR SHALL CONFIRM HORIZONTAL & VERTICAL LOCATION OF EXISTING 15" CMP PRIOR TO ORDERING STR# 4905.

TIE PROPOSED SYSTEM INTO EXISTING 24" CMP (UNKNOWN INVERT). CONTRACTOR SHALL CONFIRM ELEVATIONS PRIOR TO ORDERING STR #4907.

FOR CONCRETE CURB & DRIVE LAYOUT SEE DETAIL SHT 2B-1

FOR CONCRETE ISLAND LAYOUT SEE DETAIL SHT 2B-1

DO NOT DISTURB

156 ESTATE OF T. J. EDWARDS

158 LEONDUS MCCRACKEN & WIFE DONNA MCCRACKEN

WOLF CREEK DEN, LLC

LEONDUS MCCRACKEN

PROP. GRAVEL DRIVE

PROP. DRIVE

157 MICHAEL HOLDER & WIFE DELORES HOLDER


PROP. DRIVE

PROP. GRAVEL DRIVE

PROP. DRIVE


PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	EC-17/CONST.50
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

TGS ENGINEERS
 201 W. MARION ST-STE 200
 SHELBY, NC 28150
 PH (704) 476-0003
 CORP. LICENSE NO.: C-0275



MATCH LINE STA -Y2- 166+00.00
MATCH TO SHEET NO. 49


END TIP PROJECT A-0009CD
-Y2- STA. 169+60



CLEAN WATER DIVERSIONS ARE INDEPENDENT OF OTHER EC DITCH LINES AND TERMINATE INTO A SC-A.

IN LIEU OF ROCK INLET SEDIMENT TRAP TYPE C, UTILIZE FABRIC INSERT INLET PROTECTION IN AREAS WHERE WATER MAY POND ON ROAD OPEN TO LIVE TRAFFIC.

SEE RF-2, RF-3, AND PROJECT SPECIAL PROVISIONS

PROJECT REFERENCE NO. A-0009CD	SHEET NO. EC-18
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
 TGS ENGINEERS 201 W. MARION ST-STE 200 SHELBY, NC 28150 PH (704) 476-0003 CORP. LICENSE NO.: C-0275	

