



# 1 @ 3' x 4' RCBC CULVERT EXTENSION CONSTRUCTION SEQUENCE



## CULVERT PHASING

### PHASE 1

- 1.) INSTALL 2GIA AND 11' OF 42" RCP.
- 2.) INSTALL ALL TEMPORARY SEDIMENT CONTROL DEVICES NECESSARY FOR CULVERT CONSTRUCTION.
- 3.) INSTALL SPECIAL STILLING BASIN WITHIN PROJECT RIGHT-OF-WAY. PUMP ALL EFFLUENT INTO SPECIAL STILLING BASIN.
- 4.) INSTALL IMPERVIOUS DIKES AND UTILIZE TEMPORARY PUMP(S) TO DIVERT FLOW AROUND WORK AREA.
- 5.) DE-WATER EFFLUENT FROM WORK SITE INTO SPECIAL STILLING BASIN.
- 6.) CONSTRUCT PROPOSED CATCH BASIN AND 48" RCP EXTENSION.

### PHASE 2

- 7.) CONSTRUCT PROPOSED JUNCTION BOX AND REMAINDER OF PROPOSED 42" RCP.
- 8.) REMOVE TEMPORARY IMPERVIOUS DIKES AND TEMPORARY PUMP(S) TO ALLOW FLOW THROUGH NEWLY CONSTRUCTED CULVERT.
- 9.) UPON STABILIZATION OF ALL DISTURBED AREAS, REMOVE ALL TEMPORARY SEDIMENT CONTROL DEVICES.
- 10.) REMOVE ANY REMAINING SPECIAL STILLING BASIN(S) AND COMPLETE ROADWAY CONSTRUCTION.

REVISIONS