

FINAL PHASE FOR AREAS I, II, III, & IV



PROJ. REFERENCE NO.	SHEET NO.
R-0513A	TCP-35

NOTE: WORK IN FINAL PHASE, STEPS 1 THRU 3 CAN NOT BE BEGUN UNTIL ALL WORK IS COMPLETED IN ALL AREAS.

STEP 1)
USING ROADWAY STANDARD DRAWING 1101.02 AND FLAGGERS AS NEEDED, INSTALL THE FINAL SURFACE COURSE, REMAINING GUIDE SIGNING, FINAL PAVEMENT MARKINGS, FINAL PAVEMENT MARKERS, AND FLEXIBLE DELINEATORS ON THE ENTIRE PROJECT (REFER TCP-1 FOR AN APPLICABLE LIST OF ROADWAY STANDARD DRAWINGS).

NOTE: IF PROJECT R-0513C IS READY FOR TRAFFIC, THEN COORDINATE WITH THE CONTRACTOR ON THE R-0513C PROJECT, REMOVE ALL TRAFFIC CONTROL DEVICES, ACTIVATE SIGNALS, AND OPEN THE PROJECT TO TRAFFIC. IF R-0513C IS NOT READY, THEN PROCEED TO STEP 2.

STEP 2)
IN ADDITION TO THE FINAL MARKINGS AWAY FROM TRAFFIC INSTALL REMOVABLE TAPE EDGELINE ALONG THE SKIP LINE IN THE LEFT LANE OF EASTBOUND US 74 FROM STA. 103+00 +/- -L- TO STA. 106+88 +/- -L- AND CLOSE THE LEFT LANE (SEE PM-11 FOR DRUM AND BARRICADE PLACEMENT).

STEP 3)
KEEPING -LPB- AND -LPC- AT NC 710 CLOSED, REMOVE ALL OTHER TRAFFIC CONTROL DEVICES, ACTIVATE THE SIGNALS AT THE -Y1-/-RPAY1- INTERSECTION AT US 74, AND OPEN -L-, -Y- LINES, LOOPS, AND RAMPS TO TRAFFIC AS SHOWN ON PM-2 THRU 17.

05-OCT-2004 16:27
W:\TCP\PhaseII\R0513A-TC_Top35_Phill.dgn
at TET092272

APPROVED: <i>John S. Kitt, Jr.</i> DATE: 07/03	FINAL PHASE FOR AREAS I, II, III, & IV	
	SCALE: NONE	
	DATE: 07/03	
	DWG. BY: DAH	
	DESIGN BY: DAH	
REVIEWED BY: JDK	REVISIONS	