
CULVERT CONSTRUCTION SEQUENCE STA. 14+19.7 -RPB- AND STA. 14+40 -Y1-



CONSTRUCT STILLING BASIN (80 M3).
CONSTRUCT IMPERVIOUS DIKES.
CONSTRUCT CULVERTS AND CHANNEL RELOCATIONS.
STABILIZE NEW CHANNELS AND DIVERT WATER INTO CULVERTS.
COMPLETE ROADWAY.

