

CULVERT CONSTRUCTION SEQUENCE STA. 193+55.70 -L2-

1. CONSTRUCT STILLING BASIN (60 CY).
2. CONSTRUCT IMPERVIOUS DIKES AND 18 IN. TEMPORARY PIPE.
3. CONSTRUCT CULVERT EXTENSIONS.
4. REMOVE IMPERVIOUS DIKES AND 18 IN. TEMPORARY PIPE.
5. CONSTRUCT INLET AND OUTLET CHANNEL IMPROVEMENTS.
6. COMPLETE ROADWAY.

