


CULVERT CONSTRUCTION SEQUENCE (STA. 15+74 -Y2-)

PROJECT REFERENCE NO.	SHEET NO.
U-0620	EC-23/CONST.20
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER



- CULVERT CONSTRUCTION SEQUENCE (STA. 15+74 -Y2-)
1. CONSTRUCT STILLING BASIN(60 CY).
 2. CONSTRUCT IMPERVIOUS DIKES AND TEMPORARY CHANNEL CHANGE WITH LINER(2:1 SIDESLOPES, 3 FT. DEPTH, 3 FT. BASE)
 3. CONSTRUCT 1 @ 9' X 5' RCBC.
 4. DIVERT WATER THROUGH CULVERT.
 5. FILL TEMPORARY CHANNEL CHANGE WITH LINER AND CONSTRUCT UPSTREAM AND DOWNSTREAM CHANNEL IMPROVEMENTS.
 6. COMPLETE ROADWAY.