


METRIC


CONST. REV.
R / W REV.

PROJECT REFERENCE NO. <i>R-2539C</i>	SHEET NO. <i>EC-21/ CONST.18</i>
R / W SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER


PHASE I



PHASE II



- CONSTRUCTION SEQUENCE PHASE I (STA. 206+00)**
1. INSTALL SILT BAG.
 2. INSTALL IMPERVIOUS DIKE 1 & 2
 3. INSTALL TEMPORARY 600mm PIPE.
 4. CONSTRUCT UPSTREAM CULVERT EXTENSION.



- CONSTRUCTION SEQUENCE PHASE II (STA. 206+00)**
1. INSTALL SILT BAG.
 2. INSTALL IMPERVIOUS DIKE 3
 3. EXTEND TEMPORARY 600mm PIPE.
 4. CONSTRUCT DOWNSTREAM CULVERT EXTENSION.
 5. CONSTRUCT UP AND DOWNSTREAM CHANNEL IMPROVEMENTS.
 6. COMPLETE ROADWAY.

6/10/99
 04-JULY-2004 13:44
 C:\Users\mduffy\Documents\Projects\2539C\18.FSH