



8/17/99

PROJECT REFERENCE NO. B-3834		SHEET NO. EC-4/CONST.4	
RW SHEET NO.			
ROADWAY DESIGN ENGINEER		HYDRAULICS ENGINEER	

CULVERT CONSTRUCTION SEQUENCE STA. 16 + 64 -L-



PHASE 1 CONSTRUCTION SEQUENCE

1. INSTALL TEMPORARY STILLING BASIN (136 CY).
2. REMOVE EXISTING BRIDGE.
3. INSTALL IMPERVIOUS DIKE "A".
4. INSTALL TEMPORARY CHANNEL CHANGE WITH LINER (9' BASE, 5' DEEP, 2:1 SIDESLOPES).
5. CONSTRUCT SOUTH BARREL.
6. REMOVE TEMP. CHANNEL CHANGE AND IMPERVIOUS DIKE "A".



PHASE 2 CONSTRUCTION SEQUENCE

1. INSTALL IMPERVIOUS DIKES "B".
2. DIVERT FLOW INTO SOUTH BARREL.
3. CONSTRUCT NORTH BARREL.
4. CONSTRUCT UPSTREAM/DOWNSTREAM CHANNEL IMPROVEMENTS.
5. COMPLETE ROADWAY.



20-APR-2005 14:30 I:\30-3834\VF\Proj\B3834_rdy_psh04.dgn
d:\reu\bridge\B-3834\VF\Proj\B3834_rdy_psh04.dgn
Author: E1:RANWZ1445