

# UNNAMED TRIBUTARY TO GAP CREEK

## 54" RCP CONSTRUCTION SEQUENCE STA. 51+87 -L-

PROJECT REFERENCE NO.	SHEET NO.
R-2915A	EC-6A/CONST.06
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

### PHASE I

1. INSTALL IMPERVIOUS DIKES #1, #2 AND TEMPORARY 15" PIPE.
2. UTILIZE SKIMMER BASIN 6.2 FOR DEWATERING.
3. INSTALL +/- 64 FT OF PROPOSED 54" RCP.
4. REMOVE IMPERVIOUS DIKES #1, #2 AND TEMPORARY 15" PIPE AND DIRECT FLOW INTO PROPOSED 54" RCP.
5. CONSTRUCT SOUTH BOUND LANES AND SHIFT TRAFFIC.

### PHASE II

1. REMOVE +/-20' OF EXISTING 36" CMP AND INSTALL IMPERVIOUS DIKE #3 AND TEMPORARY 15" PIPE.
2. REMOVE EXISTING 6'X5' BARREL AND 12'X6' GRATED CONCRETE STRUCTURE.
3. CONSTRUCT 2GI 0606 AND REMAINING SECTION OF 54" RCP.
4. REMOVE IMPERVIOUS DIKE #3 AND TEMPORARY 15" PIPE AND CONNECT EXISTING 36" CMP TO 2GI 0606.
5. CONSTRUCT NORTH BOUND LANES.

