

UNNAMED TRIBUTARY TO GAP CREEK

48" RCP CONSTRUCTION SEQUENCE STA. 79+45 -L-

PROJECT REFERENCE NO.	SHEET NO.
R-2915A	EC-8A/CONST.08
RW SHEET NO.	
ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER

PHASE I

1. INSTALL IMPERVIOUS DIKE #1 AND TEMPORARY 15" PIPE.
2. INSTALL HEADWALL 0812 AND +/- 72 FT OF PROPOSED 48" RCP.
3. CONSTRUCT TEMPORARY DIVERSION CHANNEL, UTILIZING TEMPORARY SHORING AS NECESSARY, FROM END OF PROPOSED 48" RCP TO INLET OF EXISTING 42" RCP.
4. REMOVE IMPERVIOUS DIKE #1, TEMPORARY 15" PIPE AND ALLOW FLOW THROUGH PROPOSED 48" RCP.
5. CONSTRUCT NORTH BOUND LANES AND SHIFT TRAFFIC.

PHASE II

1. INSTALL REMAINING LENGTH OF PROPOSED 48" RCP AND REMOVE EXISTING 42" RCP'S.
2. REMOVE TEMPORARY DIVERSION CHANNEL.
3. CONSTRUCT SOUTH BOUND LANES.

